


EQUIPMENT INSPECTION / EVALUATION REPORT

MORRIS DAM INLET/OUTLET WORKS
MODERNIZATION
County of Los Angeles
Department of Public Works



August 6, 1998

U. S. Bureau of Reclamation
Technical Service Center



Evaluation Reports

Table of Contents

1	Data/Drawings
	Needle Valve 1
3	Butterfly Valve 1A
4	Slide Gate 2A
5	Needle Valve 3
6	Slide Gate 3A
7	Needle Valve 4
8	Slide Gate 4A
9	Slide Gate 5A
10	Needle Valve 6
11	Butterfly Valve 6A
12	Misc Valves/Piping
13	Caterpillar Gate
14	Drum Gates
15	Conduits

DATE	PEER REVIEWER(S)	CCD:
	Signature	
	Printed Name	
	Signature	
	Printed Name	
Initials <i>RA</i>		PEER REVIEW NOT PENDING

JAN - 6 1999

D-8420

OFFICIAL FILE COPY

Emily Hasegawa
 Los Angeles County Department of Public Works
 Hydraulic Water Conservation Division
 900 South Fremont Ave
 PO Box 1460.
 Alhambra CA 91803-1460

Subject: Clarification of Terms in Mechanical Examination Reports

Ms. Hasegawa,

In our Mechanical Evaluation Report submitted on October 28, 1998, we used several descriptive ratings to describe the condition of the equipment. The following is our interpretation of the terms:

- SATISFACTORY - *The equipment is in good condition, well maintained with appropriate wear considering age and location. No major repair or maintenance is currently required and equipment may be safely operated.*
- CONDITIONAL - *The equipment is structurally sound, but requires some maintenance or repairs. The equipment can be safely operated.*
- UNSATISFACTORY - *The equipment is presently structurally sound, but requires major repairs or maintenance. If possible the equipment should not be used for normal operations, but may be used in emergency conditions.*
- RESTRICTED - *The equipment may not be structurally sound and requires major repair, maintenance or removal from service. The equipment should not be used in normal operation, and use in an emergency situation may jeopardize the safety of personnel.*

If further clarification is warranted, please contact me and I will provide the necessary information.

Sincerely,

 Ronald Arrington
 Senior Mechanical Engineer, TSC

MECHANICAL EXAMINATION REPORT

Morris Dam Inlet/Outlet Works Modernization

County of Los Angeles Department of Public Works

**Technical Service Center
Bureau of Reclamation
Denver, Colorado**



October 1998

MORRIS DAM

INLET\OUTLET MODERNIZATION

July 1998

**ASSESSMENT OF ELECTRICAL
EQUIPMENT**

Morris Dam Inlet\Outlet Modernization
Assessment of Electrical Equipment

. General

A site inspection was conducted on July 14, 1998 to assess the current condition of the electrical equipment and systems at Morris Dam and to provide recommendations regarding repair or replacement of electrical equipment at the dam. The incoming power and primary and emergency power systems were also inspected and evaluated. Recommendations provided are based on a general concept to modernize and automate this equipment for future safe and reliable long term operation. A more detailed conceptual design report will be provided at a later date which will provide specifics on a recommended plan to modernize and automate this facility. The inspection was conducted by Larry Rossi and Lisa Gamuciello from the Electrical Plant and Electrical System Groups out of the Bureau of Reclamation's Denver Office.

2. General Facility Condition

The electrical installations and equipment found throughout the dam were generally found to be very old (70 years or more), deteriorating, and in need of replacement. Some electrical equipment installations violated the present National Electrical Code and would be considered a safety hazard. Environmental hazards such as PCB's in the transformers and hazards such as lead or asbestos in the power cables may also have also been present.

Because of the age, poor condition, maintainability, safety, and environmental concerns of the older electrical installations within the dam; we recommend that these electrical installations be replaced in their entirety. Some of the electrical equipment or installations have been rebuilt or modified over the years and may be suitable in their present state or need minor work. Below, we have noted various electrical equipment or systems and have provided our recommendations regarding repair, rework, or replacement.

Morris Dam Inlet\Outlet Modernization
Assessment of Electrical Equipment

ELECTRICAL EQUIPMENT ASSESSMENT

1. Incoming Service Equipment-

a. **Equipment condition:** The incoming power and associated service equipment to the dam includes three outdoor, pole-mounted single-phase transformers each rated 50 kVA. The condition of this equipment is poor and parts of the installation appear to have been done improperly. When we have determined the required transformer ratings this equipment should be replaced by the owner, Edison Electric.

There are two "Lighting Transformers" in the dam. One is rated 25 kVA and the other is rated 15 kVA. These transformers have been leaking oil onto the floor. It is likely that the oil contains hazardous PCBs. It is not known why there are 2 transformers there and why they have different ratings. When we have determined the required transformer ratings this equipment must be replaced.

b. **Repair or replacement recommendation:** During the conceptual design phase, we will perform a study of all the existing loads within the dam and of the projected future loads associated with modernization of the various outlet valves and gates to determine the total power requirements of the dam. Based on this study, we will provide a recommended size of the new power transformers which will be required to service the dam and appurtenant structures.

2. Standby Power Equipment

a. **Equipment condition:** The standby engine-generator and transfer switch had

Morris Dam Inlet\Outlet Modernization
Assessment of Electrical Equipment

recently been installed in appeared to be in good condition. No known operation or maintenance problems were noted by field personnel.

b. Repair or replacement recommendation: The existing size of the standby engine generator set will be examined in the conceptual design phase to determine whether it is sufficient to provide power to all standby power loads (ie essential equipment). Its present capacity of 125 amperes at 480 volts is about one-third of the primary source which is rated 400 amperes at 480 volts. Other electrical equipment located in the engine generator room such as lighting transformers, fuses, and old wiring was noted to be in poor condition and would need to be replaced.

3. 480- Volt Switching Equipment-

a. Equipment condition: Most of the 480-volt switching equipment for distribution of power within the dam is located either in the southeast pylon chamber or the guard valve(emergency valve) chamber. The switching equipment consists of screw-in type fuse assemblies and disconnect switches. Many of the fuse sizes appeared to be oversized for the loads that they were feeding and did not provide adequate overcurrent protection.

b. Repair or replacement recommendation: All of these fuse and disconnect switches need to be replaced since they are old, in poor condition, improperly sized, and can not be maintained. This switching equipment will be replaced with 480 volt distribution panels that will centralize all of the power distribution within the dam and will also provide overcurrent protection for equipment serviced.

4. Cable and Conduit Systems

**Morris Dam Inlet\Outlet Modernization
Assessment of Electrical Equipment**

a. **Equipment condition:** The existing power cable for all old installations within the dam was noted to be in poor condition with signs of insulation damage and deterioration over the years. The power cable may also contain lead or asbestos which is considered to be an environmental hazard. Conduit systems were generally noted to be in good shape based on the exterior inspection but were not inspected internally for rust or other damage.

b. **Repair or replacement recommendation:** We recommend that all power cables be replaced based on their age and their present condition. Conduit systems would need to be reviewed on an individual basis whether they could be reused as part of the modernization work. Note that if cables contained asbestos, then the conduits containing these cables would also most likely have some asbestos particles which would need to be properly cleaned prior to reuse.

5. Motor Starters and Control Equipment-

a. **Equipment condition:** Motor starters and control equipment for the two domestic water pumps have recently been replaced and are in good condition. The probe control cable which provides water level signals to automatically control these pumps based on water level in the domestic water tank has been damaged and needs to be replaced.

The control equipment, starters, and associated probe control cable for the high pressure pumps is old and outdated and should be replaced. These high pressure pumps in conjunction with the high pressure tank serve a dual purpose to provide a high pressure piping system for the fire system and to provide a high pressure water source for operating any of the four dam outlet guard gates.

The motor operators and control equipment for the two 72-inch outlet guard butterfly-valves are old and outdated and should be replaced.

Morris Dam Inlet\Outlet Modernization
Assessment of Electrical Equipment

The motor starters and control equipment for the four Azusa Conduit slide gates have recently been replaced and appear to be in good conditions.

The tractor gate hoist control equipment is old and outdated and should probably be considered for replacement.

The existing motor starters and control equipment for the two dam sump pumps presently operate satisfactory and appear to be in fair condition.

b. Repair or replacement recommendation: Based on the age and condition of the control equipment found for various gates, valves, and pumps throughout the dam, we would recommend that all motor starters and associated control equipment be replaced with the exception of the Azusa Conduit outlet slide gates and the domestic water pumps which have been recently updated. The dam sump pump control equipment could also be retained since it appears that this equipment is in fair condition.

The replacement control equipment would include combination motor starters and control panels which will provide better protection for equipment while providing indication and alarm status of operating equipment.

6. Communication and Monitoring System-

a. Equipment condition: The following items are being monitored on their current system: 6 piezometers, Reservoir Elevation, Right abutment flow (Leakage every 3 hours), Main abutment flow (Leakage every 3 hours), Reset event mode-used after earthquakes, Joint meters, and Crack meters. This system is called ADAS and was installed in Dec '97. The data is transferred by satellite to an office in Alhambra.

As part of the outlet works modernization, we would be recommending that all valves and gates be considered for remote operation and monitoring at the top of the dam as well as local operation at this equipment. If desired, valve or

Morris Dam Inlet\Outlet Modernization
Assessment of Electrical Equipment

gate position and operating status could be added to the ADAS system.

b. Repair or replacement recommendation: Many of the existing telephones in the dam don't work because of deteriorated wiring. This entire system must be replaced.

7. Dam Lighting Systems-

a. Equipment condition: The existing lighting fixtures at the top of the dam are of pole mounted and have globes which contain compact fluorescent type lamps. These lights were controlled by a timer which had them come on for some portion of the night.

The existing lighting fixtures for the tractor gate house, engine-generator building, and inclined dam gallery have incandescent lamps with wire guards and were operated with a light switch.

Most of the lighting fixtures and associated wiring was very old and could use replacement.

b. Repair or replacement recommendation: Because of the age and condition of the existing lighting system, we would recommend replacement and/or major modifications to the existing system. The lighting systems can be enhanced or improved by using modern fixtures that have high intensity discharge such as metal halide or high pressure sodium lamps. These light sources provide greater light output per watt and longer lamp life. We would recommend that each specific area of the dam be reviewed more closely prior to the design phase to clearly identify lighting requirements.

Date of Examination 1:	<u>June 29 thru July 1, 1998</u>
Examination Participants:	<u>Ron Arrington</u> <u>Gary Rood</u>
Date of Examination 2:	<u>July 14, 1998</u>
Examination Participants:	<u>Gary Rood</u>
Date of Examination 3:	<u>September 8 thru 10, 1998</u>
Examination Participants:	<u>Gary Rood</u> <u>Peter Hoffmann</u>
Date of Examination 4:	<u>July 14, 1998</u>
Examination Participants:	<u>Gary Rood</u> <u>Bill McStraw</u> <u>George Taylor</u>

A. Operating Conditions During Examinations.

Reservoir Water Surface Elevation 1142.82 during examination 1.
Reservoir Water Surface Elevation 1123.19 during examination 2.
Reservoir Water Surface Elevation 1000.00 during examination 3.
Reservoir Water Surface Elevation 970.00 during examination 4.

B. Conclusions.

The following conclusions were reached from a review of available data and the field examinations:

1. All of the mechanical equipment at the facility has been well maintained.
2. Slide gate 3A performed satisfactorily during the balanced and unbalanced operations, did not show any signs of cavitation or corrosion damage on the gate leaf, interior body, or seat. The overall rating for this gate is **SATISFACTORY** (No maintenance or repairs to structure is currently required). This gate is capable of performing its intended designed service.
3. Slide gate 4A performed satisfactorily during the balanced and unbalanced operations, did not show any signs of cavitation or corrosion damage on the gate leaf, interior body, or seat. The overall rating for this gate is **SATISFACTORY** (No maintenance or repairs to structure is currently required). This gate is capable of performing its intended designed service.

4. Butterfly valve 1A performed satisfactorily during the balanced and unbalanced operations except the close limit switch requires adjustment. The upstream face of the disc and seat attachment bolts are badly corroded. There was no evidence of cavitation damage to the disc or interior valve body. The overall rating for this valve is **CONDITIONAL** (Valve safely operable, but some maintenance/repairs required). The valve is capable of performing its intended designed service.
5. Butterfly valve 6A performed satisfactorily during the balanced and unbalanced operations, except the close limit switch requires adjustment. There was no evidence of cavitation damage to the disc or interior valve body. The overall rating for this valve is **SATISFACTORY** (No maintenance or repairs to structure is currently required) The valve is capable of performing its intended designed service.
6. Needle valve 1, operated satisfactorily during the examination. The interior of the valve is badly corroded. The leakage from the valve indicates some damage to the seating surfaces. Due to its condition and reports of operational problems experienced with valve 6 an identical valve, this valve has been rated **UNSATISFACTORY** (Major structural repairs/replacement/maintenance required).
7. Needle valve 3, operated satisfactorily during the examination. The interior of the valve is in satisfactory condition. The leakage from the valve indicates some damage to the seating surfaces. Due to reports of operational problems experienced with valve 6, a valve of similar design, this valve has been rated **UNSATISFACTORY** (Major structural repairs/replacement/maintenance required).
8. Needle valve 4, operated satisfactorily during the examination. The interior of the valve is in satisfactory condition. The leakage from the valve indicates some damage to the seating surfaces. Because this valve is manually operated and not of the design of valve 6, it has been rated **SATISFACTORY** (No maintenance or repairs to structure is currently required).
9. Needle valve 6, operated satisfactorily during the examination. The interior of the valve is in satisfactory condition. The leakage from the valve indicates some damage to the seating surfaces. Due to reports of operational problems experienced with valve 6, this valve has been rated **RESTRICTED** (Gate should not be operated)
10. The coal tar epoxy lining in the interior of outlet conduits Nos. 3 and 4 was generally in very good condition. The ultrasonic measurements of the wall

thickness and the stress analysis indicated that the stresses did not exceed the allowable anywhere in the conduit. These conduits have been rated **SATISFACTORY** (No maintenance or repairs to structure is currently required). For detailed information see Outlet Pipe Inspection report in Section 15.

11. The coal tar epoxy lining in the interior of outlet conduit Nos. 6 was generally in very good condition except for three damaged areas 4 to 6 inches in diameter just upstream of the butterfly valve. The ultrasonic measurements of the wall thickness and the stress analysis indicated that the stresses did not exceed the allowable anywhere in the conduit. This conduit has been rated **SATISFACTORY** (No maintenance or repairs to conduit is currently required). For detailed information see Outlet Pipe Inspection report in Section 15.
12. The coal tar epoxy lining in the interior of outlet conduit Nos. 6 was generally in good condition except for an area from the butterfly valve to 20 feet downstream where the coating has completely deteriorated. There is a large amount of surface rusting but no significant pitting. The ultrasonic measurements of the wall thickness and the stress analysis indicated that the stresses did not exceed the allowable anywhere in the conduit. This conduit has been rated **CONDITIONAL** (Conduit safely operable, but some maintenance/repairs required). For detailed information, see Outlet Pipe Inspection report in Section 15.
13. Drum gate No. 1 is generally in good condition except for faceplate pitting on downstream and bottom faces, damaged or missing seals on downstream face plate, eroded paint coating on upstream faceplate, localized cracks in the concrete inside the gate chamber, and report of gate getting stuck in open position. This gate has been rated **CONDITIONAL** (Gate safely operable, but some maintenance/repairs required). For detailed information, see Drum Gate Inspection report in Section 14.
14. Drum gates No. 2 and 3 are generally in good condition except for faceplate pitting on downstream and bottom faces, damaged or missing seals on downstream face plate, eroded paint coating on upstream faceplate, and localized cracks in the concrete inside the gate chamber. These gates have been rated **CONDITIONAL** (Gate safely operable, but some maintenance/repairs required). For detailed information, see Drum Gate Inspection report in Section 14.
15. The Caterpillar gate is in satisfactory condition and is capable of performing its intended designed service.
16. Slide gates 2A and 5A were not operated and the interiors were not inspected; therefore, they were not given an evaluation rating.

C. Recommendations

1. The water-operated needle valves Nos. 1, 3, and 6 should be completely disassembled and overhauled to insure that clearances between moving parts within the needle valve and paradox valve are within specified tolerances. A strict maintenance program should be developed to include periodic overhauls at specified intervals.
2. The upstream face of the disc on Butterfly Valve No. 1A should be cleaned and repainted.
3. The interior of the pipe downstream of the butterfly valve on outlet No. 1 should be repainted to prevent additional corrosion and pitting damaged.
4. The following items are recommended for the drum gates:
 - Analyze remaining gate structure strength.
 - Repaint upstream face plate.
 - Replace and redesign seal system
 - Survey width of gate bay #1.

Details and additional recommendations are listed in the Drum Gate Inspection report in Section 14.

D. General Description

Morris Dam is a concrete gravity dam located approximately 4 miles north of the city of Azusa, in San Gabriel Canyon. The dam was constructed in 1934 by the City of Pasadena for water supply. Ownership of the dam was transferred from Metropolitan Water District (MWD) to Los Angeles County Department of Public Works in 1995.

The dam was constructed in 17 monoliths or blocks separated by vertical contraction joints generally spaced at 50 feet apart. The dam has an open joint with a sliding plane between Block 8 and Block 9 to accommodate potential displacement along Fault X that was identified in the foundation excavation. The open joint or gallery runs nearly the full width and height of a portion of the dam. The aperture of the joint is about 4 feet. The upstream face of the dam at the joint is approximately 5 feet thick with a water stop system. The downstream face of the dam at the open joint is about 3 feet thick. Displacement of the dam along the open joint would crack the upstream and downstream shells and produce a limited but uncontrolled release of the reservoir through the joint system.

The reservoir is operated primarily for water conservation. Water surface elevations are allowed to fluctuate between 1130 and 1170 feet. A minimum water surface elevation of 1130 is

maintained to reduce the movement of sediment towards the intake of the dam and prevent the possibility of sediment damaging the intake works.

The spillway is west of the dam and consists of three drum gates with a steep tapered chute downstream of the gates. In 1980 the dam crest and abutments were modified to allow for overtopping to provide additional spillway capacity to handle the probable maximum flood.

There are six outlets from the single trashrack protected intake structure near the center of the dam. A single 96- by 120-inch Caterpillar gate operated by overhead crane in the gate house at the crest of the dam, is used for shutoff of each outlet. There are two 96-inch diameter outlet conduits 1 and 6, at El. 975.0, two 48-inch conduits 3 and 4, at El. 975.0, and two 48-inch conduits 2 and 5 at El. 960.0. Conduits 1 and 6 have a 96-inch butterfly valves located in the gate chamber for emergency closure and 72-inch needle valves for regulating. The remaining outlets use bonneted slide gates located in the gate chamber for emergency closure and needle valves for regulating. The needle valves on outlets 2 and 5 have been removed for sluicing operations.

E. Examination Findings

Outlet Works Emergency Gates

The outlet works emergency gates and valves located in the gate chamber were examined. The bonneted slide gates on outlets 2 through 5 are hydraulically operated using high pressure water from a storage tank some 800 feet above the dam producing a static head of approximately 375 psi. The gate bodies of the lower gates 2 and 5 are embedded in concrete while gates 3 and 4 rest on a pedestal with only the bottom body flange embedded. The exterior of the gates were examined and found to be in good condition. The gates are well painted with few rust spots and there is no rusting or leakage through any of the gate body or cylinder flanges. There is minor leakage from the Victaulic coupling downstream from Gate 4A. The stem glands inside the bonnet cover were generally dry not showing any signs of leakage except on Gate 4A where there was minor leakage.

Gates 3A and 4A were operated under balanced head conditions and performed satisfactorily. Balanced operating times and pressures for the slide gates are as follows:

Gate 3A	Open	130 psi	1 minute 30 seconds
	Close	110 psi	1 minute 30 seconds
Gate 4A	Open	135 psi	2 minutes 20 seconds
	Close	110 psi	2 minutes 10 seconds

The gates are operated by opening the water pressure line leading to the gate cylinder, then shifting the fourway valve for the desired operation. The return flow from the cylinder is exhausted to drain. An unbalanced operation was performed on each gate by opening the

regulating gate 25 percent then closing the emergency gate from the full open position. Each gate performed satisfactorily. Gates 2A and 5A were not operated during this examination because their regulating valves downstream have been removed. It was reported that Gate 2A, when operated under unbalanced head conditions, that the vibration was so severe it damaged the bypass valve which had to be replaced.

The exterior of butterfly valve 1A was examined and found to be in satisfactory condition. The valve was well painted with only minor rust spots and no signs of leakage from flanges or stem packings. The operating mechanism was well lubricated. On the interior of the valve, the upstream face of the disc was badly corroded, and 20 feet of the conduit immediately downstream of the valve has corroded. The interior of butterfly valve 6A was in satisfactory condition except for a small rust spot (about 6" diameter) at the top of the valve body.

Each butterfly valve was operated through a full open close cycle under balanced head conditions and they performed satisfactorily. The butterfly valves were both operated unbalanced from the full open to closed position with the regulating gate opened 25 percent. Each gate operated satisfactorily.

Balanced operating times for the butterfly valves is as follows:

Gate 1A	Open	4 minutes 50 seconds
	Close	4 minutes 55 seconds
Gate 6A	Open	4 minutes 45 seconds
	Close	4 minutes 45 seconds

The interior of the gates and conduits were examined and found to be in satisfactory condition. For details, see Outlet Pipe Inspection report located in Section 15.

Outlet Works Regulating Valves

All of the needle valves currently installed were examined. All of the needle valves have moderate leakage through the needle cone seats which indicate some damage to the seating surface and/or the needle cone. The exterior valve bodies were well painted with only minor rust spots. The interior of needle valve No. 1 is badly corroded. See photos in Section 2.

Each valve was operated for a full open close cycle under full reservoir head and they performed satisfactorily. It was reported that sometimes Valve 6A gets stuck during operations and alterations in the operating procedure is required to free the valve.

Spillway Drum Gates

The controls for the three drum gates were examined during the first inspection. The reservoir

water surface elevation was such that the gates could only be raised approximately one foot. At the time of the inspection, the gates were in the one foot raised position, and each gate was subsequently lowered for the examination. The No. 1 gate was then raised approximately one foot. The operation of each gate was satisfactory.

The interior and exterior of each drum gate was examined during the third and fourth inspection and found to be in satisfactory condition except for the corrosion and pitting on the upstream face, the damaged seals, and the problem with Gate No. 1 getting stuck in the raised position. Details of this examination is contained in Section 14.

Caterpillar Gate

The Caterpillar gate was inspected and then operated unbalanced by lowering the gate into outlet No. 6 with the regulating needle valve 25 percent open. The gate performed satisfactorily. Closing time for the gate was 61 minutes. Opening time for the gate was also 61 minutes.

F. Equipment Evaluation Summary Table

No.	DESCRIPTION	DATE INSP.	RATING	COMMENTS
1	72" Needle Valve	07/01/98 09/29/98	Unsatisfactory	Interior badly corroded Needs disassembly and check for clearances
1A	96" Butterfly Valve	07/01/98 09/29/98	Conditional	Upstream face of disc corroded Performed emergency closure test
2A	48" Slide Gate	07/01/98	Not Rated	Not operated Interior not inspected
3	48" Needle Valve	07/01/98 09/29/98	Unsatisfactory	Needs disassembly and check for clearances
3A	48" Slide Gate	07/01/98 09/29/98	Satisfactory	Performed emergency closure test
4	24" Pelton Needle Valve	07/01/98 09/29/98	Satisfactory	
4A	54" Slide Gate	07/01/98 09/29/98	Satisfactory	Performed emergency closure test

5A	48" Slide Gate	07/01/98	Not Rated	Not operated Interior not inspected
6	72" Needle Valve	07/01/98 09/29/98	Restricted	Reports of operational problems Needs disassembly and check for clearances
6A	96" Butterfly Valve	07/01/98 09/29/98	Satisfactory	Performed emergency closure test
	Conduit	09/29/98	Satisfactory	Pipe downstream BFV16A is corroded.
	Drum Gates	09/09/98 09/10/98 09/30/98	Conditional	Upstream face badly pitted Missing and damaged seals Gate 1 sticks in open position Needs analysis of upstream face.
	Caterpillar Gate	07/14/98	Satisfactory	Performed emergency closure test on single outlet

**FAX**

LOS ANGELES COUNTY DEPARTMENT OF PUBLIC WORKS
900 South Fremont Avenue Alhambra, CA 91803-1331

Date: August 17, 1998 445-6469

To: RON ARRINGTON
BUREAU OF RECLAMATION Fax No: (303) 236-9149
Tel: (303) 445-2877

From: EMILY HASEGAWA
HYDRAULIC WATER CONSERVATION DIVISION Fax No: (626) 457-5326
Tel: (626) 458-6304



Subject: MORRIS DAM INLET/OUTLET WORKS MODERNIZATION Total
VALVE MAINTENANCE Pages: 5

Attached is the most current valve maintenance for Morris Dam. The repairs were done by Metropolitan Water District prior to the Department taking over the Dam. Repairs were done during the period of 1993 through 1995.

AUG-17-1998 07:33

HYDRAULIC/WATER CON 1

626 457 5326 P.02



Attached #2

Note: MWD Staff completed the project without any contractors help.

Note: Answer to the Question 1, 2, 3, and 5.

V#	Description	Size	Elev.	Damage	Repair
3	48"X36" - 200# Needle Valve, geared, manually controlled, hydraulically operated, Hardy-Tynes Needle mfg.	36"	975'	The body and needle seats were heavily damaged by silt, and debris that resulted in the erosion of the brass seating surfaces. Also, the brass needle guide rails suffered erosion damage.	Valve was disassembled and repaired which included the valve being sand blasted inside and outside and re-coated inside and painted on the exterior. The needle and seat were re-welded and machined back to original specs. The 48" penstock 180 feet long was sand blasted and re-coated up to the 48" slide gate valve. All fasteners were replaced with Stainless Steel after drilling and re-tapping all bolt holes.
4	Original Valve replaced by 24"X36" - 200# Needle Valve, geared, manually operated. Pelton Eater Wheel Co. #30508 No. 4 Penstock.	24"	975'	The body and needle seats were heavily damaged by silt, and debris that resulted in the erosion of the brass seating surfaces.	Valve was disassembled, sand blasted inside and outside, re-coated and painted. The needle and seat were re-welded and machined to original specs. The 54" penstock 180 feet long was also sand blasted and relocated up to the 54" slide gate

~~Error! No text of specified style in document.~~

07/01/96 Page 2

5	48"X36" - 200# Needle Valve, geared, manually controlled, hydraulically operated, Hardy-Tynes Mfg. Co. #2375. No. 5 Hardy- Tynes Needle	36"	960'	The body and needle seats were heavily damaged by silt, and debris that resulted in the erosion of the brass seating surfaces. Also, the brass needle guide rails suffered erosion damage.	valve. All fasteners were replaced with Stainless Steel after drilling and re-tapping all bolt holes.
6	72"X96" - 200# Needle Valve, geared, manually controlled, hydraulically operated, Hardy-Tynes Mfg. Co. #2-375 - No. 6, penstock.	72"	975'	The body and needle seats were heavily damaged by silt, and debris that resulted in the erosion of the brass seating surfaces. Also, the brass needle guide rails suffered erosion damage.	Valve was disassembled and repair which included the Valve being sand Blasted inside and Outside and painted. The needle and seat were re-welded and machined to original specs. The 48" penstock 180 feet long was sand blasted and re-coated up to the 48" slide gate valve. All fasteners were replaced with Stainless Steel after drilling and re-tapping all bolt holes.

*Note: Repairs were done
during the period of 1993 thru 95*

This valve was too big to remove; Therefore, the needle and seat were removed in the field, and then taken to the machine shop at the Special Services for repair. Valve was re-welded, re-machined the needle and seat. The inside of the valve body was sand blasted and re-coated. All fasteners were replaced with Stainless Steel after drilling and re-tapping all bolt holes. Also the Operating outer shaft was replaced with

Error! No text of specified style in document.

07/01/96 Page 3

6A	96" Butterfly valve, geared, motor, and manually operated, Hardy-Tynes Mfg. Co. Dated 1932.	96"	975'	Erosion damage to the butterfly body at the pivot point by silt, debris, and sand.		Stainless Steel. These valves Sand Blasted and re-coated. Erosion damaged to the body was repaired.
A4	4"-175# Gate Valve, manually operated. Walworth.	4"	945'	This valve was impacted with silt, sand ,and debris preventing the valve to be operated.		Remove the packing and flush Bonnet and re-pack valve. In the brief: Disassemble, remove silt, replace packing, re-assemble.
C12	12"-150# Lub Plug Valve, geared, Walworth #V-37399.	12"	945'	This valve was impacted with silt, sand ,and debris preventing the valve to be operated.		Remove packing, Flush silts out, Grease Valve, Re-pack, Operate The Valve. In the brief: Disassemble, remove silt, replace packing, re-assemble.
E	20"-175 Gate Valve, Iowa Valve Co.	20"	965'	This valve was impacted with silt, sand ,and debris preventing the valve to be operated.		Remove the packing and flush Bonnet and re-pack valve. In the brief: Disassemble, remove silt, replace packing, re-assemble.
F	20"-175 Gate Valve, Iowa Valve Co.	20"	965'	This valve was impacted with silt, sand ,and debris preventing the valve to be operated.		Remove the packing and flush Bonnet and re-pack valve. In the brief: Disassemble, remove silt, replace packing, re-assemble.
B8	8" - 200# Gate Valve. Manually operated, Walworth.	8"	945'	This valve was impacted with silt, sand and preventing the valve to be operated.		Remove the packing and flush Bonnet and re-pack valve. In the brief: Disassemble, remove silt, replace packing, re-assemble.

MORRIS DAM - DATA SHEET

General Information

Facility:	Morris Dam	Constructed with City of Pasadena funds
Location:	San Gabriel Canyon, 5 miles North of Azusa	Drainage Area: 217 Square miles
Stream:	San Gabriel River	14.3 sq. mi. uncontrolled
Purpose:	Water Conservation	202.7 sq. mi. controlled by
Type:	Concrete Gravity	San Gabriel and Cogswell dams

Construction

Began:	April 1932	Dam construction: Bent Bros. Inc. & Winston Bros. Co.
Completed:	1935	Resident Engineer: V.L. Peugh and R.W. Spencer
Cost:	\$ 7,600,000.00	Design and computations: Pasadena Water Dept.
Cost per AF FC	\$	Dedicated: May 26, 1934
Cost per AF Cons.	\$ 192.38	Transferred to LACDPW: Nov. 7, 1995
Cost based on original capacity of 39,300 AF		

Dimensions (ft)

		Excavation and Fill as Constructed	
Crest Height above original streambed:	245	Total vol. of excavation:	609,000 CY
Crest Height above foundation:	328	Total vol. of concrete:	513,956 CY
Crest Length:	800		
Crest Width:	20		
Height of parapet wall:	4		

Outlets

Flood Operation Valves

Number	Type	Size ^①	Riser or Inlet Elev. (ft)	Valve ^② Elev. (ft)	Max Discharge at Spillway (cfs) ^③
1	Hardie-Tynes Needle	96" x 72"	975.0	975.0	2125
1A	Butterfly	96"	971.0	960.0	-
2	Removed		-	960.0	-
2A	Slide Gate	48"	958.0	-	-
3	Hardie-Tynes Needle	48" x 36"	-	975.0	485
3A	Slide Gate	48"	973.0	-	-
4	Pelton Needle	48" x 42"	-	975.0	279
4A	Slide Gate	54"	972.7	-	-
5	Hardie-Tynes Needle	48" x 36"	Removed	960.0	545
5A	Slide Gate	48"	958.0	-	-
6	Hardie-Tynes Needle	96" x 72"	-	975.0	2125
6A	Butterfly	96"	974.0	-	-

Service Valves

A ^④	Gate Valve	4"	973.0	945.0	-
B ^⑤	Gate Valve	8"	973.0	945.0	-
C ^⑥	Plug Valve	12"	973.0	945.0	-
	Caterpillar Gate	96" x 120"	-		
Azusa Conduit Inlet	Slide Gate	48"	1160.0		
Azusa Conduit Inlet	Slide Gate	2' x 6'	1160.0	(2 gates)	
Azusa Conduit Diversion	Slide Gate	2' x 6'	1160.0	(2 gates)	

Spillway	Type	Sill Elev. (ft)	Length (ft)	Original Cap. at Spillway	Max Discharge at Assumed HWL(cfs)
1 ^⑦	3 Drum gates	1152.0 Down 1170.0 Up	210.0	39,300 AF	80,000

Elevations (ft)

Original streambed: 930.0	Crest: 1175.0	Assumed HWL: 1175.0
	Top of parapet: 1179.0	

Remarks

- ① Venturi on penstock
- ② Spillway drum gates each 70 ft wide and 18ft high.
- ③ Valves may be fed from either No. 3 or 4 penstock.
- ④ Penstock diameter x outlet diameter
- ⑤ With spillway gates at Elev. 1170


MORRO BAY
VALVE SUMMARY TABLE

EA: REA

Valves	1	1A	2	2A	3	3A	4	4A	5	5A	6	6A	A
Outlet Function	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Flood Ops	Service
Type Size	Hardie-Tynes Needle 96"x72"	Hardie-Tynes Needle 96"x36"	Slide Gate 48"	Slide Gate 48"	Slide Gate 48"	Pelton Needle 48"x24"	Pelton Needle 48"x46"	Slide Gate 54"	Tynes Needle 48"x46"	Slide Gate 48"	Butterfly 96"	Butterfly 96"	Gate 4"
CL Elevation	975.0	960.0	960.0	960.0	975.0	973.0	975.0	972.7	960.0	958.0	975.0	974.0	945.0
Installed Year	1932	—	1932	1932	1932	1932	1932	1932	1932	1932	1932	1932	1932
Overhaul Year	n/a	n/a	*	*	*	*	*	*	*	*	*	*	*
Automated/ Manual	M	EMO	M	M	M	M	M	M	M	M	EMO	M	
Intended Use	Backup to 1	—	—	Backup to 3	—	Backup to 4	—	Backup to 5	—	Backup to 5	—	Backup to 6	Service to 3
Head	177' rqd	192' rqd	194' rqd	192' rqd	192' rqd	179' rqd	192' rqd	179' rqd	192' rqd	194' rqd	192' rqd	178' rqd	207' rqd
Operation Status	none	none	none	none	none	none	none	none	none	none	none	none	none
Problems													
Cost to Replace	needs balance valve to operate	needs balance valve to operate	taken out	needs balance valve to operate									
Comments													

*= needs replacing; EMO= Electrical/Manual Operated; M= Manual

VALVETP 'LS



MORRO DAM
VALVE SUMMARY TABLE


Valves	B	C		Azuza	Azuza	Azuza
Outlet Function	Service	Service	Service	Service	Service	Service
Type	Gate	Plug	Caterpillar Gate	Slide Gate	Slide Gate	Slide Gate
Size	8"	12"	96" x 120"	48"	2x6"	2x6"
CL Elevation	945.0	945.0	—	1160.0	1160.0	1160.0
Year Installed	1932	1932	1932	1932	1932	1932
Overhaul Year						
Automated/ Manual	M	M	M	M	M	M
Intended Use	Service to 4	Service to 3 & 4	Backup to 1A, 2A, 3A, 4A, 5A, 6A	Azuza Conduit 8' rq'd	Azuza Conduit 8' rq'd	Azuza Conduit 8' rq'd
Head	207' rq'd	207' rq'd				
Operation Status						
Problems						
Cost to Replace						
Comments				Crane used to enable	Inlet	Diversion, 2 gates

*= needs replacing; EMO= Electrical/Manual Operated; M= Manual

MORRIS DAM



SCALE: 1"-100
REVIEWED JAN, 1976


RVSD. JAN, 1974



PROJECT LOCATION MAP

ATTACHMENT A






PART UPSTREAM ELEVATION


VERTICAL SECTION A-A
OF DAM AND OUTLETS

CONTENTS

NOTE:
for Sections 1-1 and 7
See Sheet 22.

PASADENA WATER DEPARTMENT SAN GABRIEL PROJECT PINE CANYON DAM		Sheet No 21 of 52 Sheets Date 27 APR 1952 File No. 201 Drawing No. A-1075
FLOOD RELEASE OUTLETS GENERAL LAYOUT		FILE NUMBER SG-331-P
TABLE OF CHANGES		





1 -Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood - J:\WORKREQ\MORRIS\INSPECT2\NVVALV1.WPD

A. Overall Summary Sheet Dam Morris Dam **Valve I.D.** 1**A1. Overall Rating - Needle Valve** (Provide an overall general rating for the valve based on safe/unsafe operation and O&M required/not required)

a. VALVE GENERAL CONCLUSIONS:	b. NEEDLE VALVE OVERALL RATING:
Valve Needs Maintenance?	<input type="checkbox"/> None <input type="checkbox"/> Minor <input checked="" type="checkbox"/> Major <input type="checkbox"/> Immediate
Valve Needs Repairs?	<input type="checkbox"/> None <input type="checkbox"/> Minor <input checked="" type="checkbox"/> Major <input type="checkbox"/> Immediate
Restricted Valve Operations Recommended?	<input type="checkbox"/> No <input checked="" type="checkbox"/> Yes (Describe...) <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> Yes (Describe...) <input checked="" type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required)
Recommendations Included in Checklist?	<input type="checkbox"/> No <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> RESTRICTED (Valve should not be operated)

Comments: Valve leaks through the needle seats and leakage through the air vent manifold

A2. Level 2 - General Summary of Needle Valve Condition: (Check or Circle as Appropriate)

a. OPERATION:	Was valve operated? <input type="checkbox"/> Yes: <input checked="" type="checkbox"/> Not Operated (why?)
	<input type="checkbox"/> Full Travel <input type="checkbox"/> Partial Travel (How far _____) <input type="checkbox"/> Insufficient Power <input type="checkbox"/> Other
	<input type="checkbox"/> Smooth <input type="checkbox"/> Rough <input type="checkbox"/> Noisy <input type="checkbox"/> Vibrating
b. STRUCTURAL:	<input type="checkbox"/> Satisfactory <input checked="" type="checkbox"/> Unsatisfactory <input type="checkbox"/> Deformed / Bent Members <input type="checkbox"/> Missing / Broken members <input checked="" type="checkbox"/> Other (Explain)
c. PROTECTIVE COATING:	<input checked="" type="checkbox"/> Original Paint <input type="checkbox"/> Year of Last Paint Coat 1932 <input type="checkbox"/> Paint Satisfactory <input type="checkbox"/> Requires minor local touch-up <input checked="" type="checkbox"/> Severe localized damage (No. and location) _____ <input type="checkbox"/> Extensive
d. WELDED/BOLTED CONNECTIONS:	Bolted connections <input type="checkbox"/> Okay <input checked="" type="checkbox"/> Checked <input type="checkbox"/> Unchecked <input type="checkbox"/> Missing Bolts <input checked="" type="checkbox"/> Corroded/Fuzzed Bolts <input type="checkbox"/> No Threads Showing <input type="checkbox"/> Deformed Bolts <input type="checkbox"/> Many <input type="checkbox"/> Some <input type="checkbox"/> Few
e. VALVE SEAT SEALING:	<input type="checkbox"/> Tight Seal-No Leakage <input type="checkbox"/> Insignificant Leakage <input checked="" type="checkbox"/> Moderate Leakage <input type="checkbox"/> Heavy Leakage
	Comments: Heavy corrosion, heavy rusting, and light cavitation on the entire surfaces

1 -Needle Valves - Individual Equipment Inspection Checklist

Page 2

Form - latest revision 10/23/98 G. Rood - J:\WORKREQ\MORRIS\INSPECT2\NVVAL.V1.WPD

B. Inspection and Equipment Basic Information Sheet:

B1. Inspection Site Information:

Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Valve for data in this section

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 6/29	5. Lead Inspector & Office: Ron Arrington USBR
4. Reservoir El.: 1144.27	Phone #: 303-445-2877
7. Valve Centerline El.: 975.0	8. Area Office & Contact: Emily Hasegawa
10. Head on Valve: 169.27	Phone #: 626-458-6304
11. Others present: Gary Rood D-8420.	
12. Special circumstances, weather conditions, other:	

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 9/29	5. Lead Inspector & Office: Gary Rood USBR
4. Reservoir El.: 970.00	Phone #: 303-445-3102
7. Valve Centerline El.: 975.0	8. Area Office & Contact: Emily Hasegawa
10. Head on Valve: 0.00	Phone #: 626-458-6304
11. Others present: Bill McStraw D-8450 and George Taylor D-8005.	
12. Special circumstances, weather conditions, other:	
B2. Description of Needle Valve and Appurtenant Equipment:	
B1. Valve No. and Size: 1 - 72-inch	Size: Diameter 72-inch Design Head 177 Year Designed 1932
Number of Splitters 8	
Valve Seat <input checked="" type="checkbox"/> Bronze <input type="checkbox"/> Stainless steel.	
Valve Needle constructed of: <input type="checkbox"/> Cast Iron <input checked="" type="checkbox"/> Cast Steel <input type="checkbox"/> Cast Bronze <input type="checkbox"/> Other	
Valve Body constructed of: <input type="checkbox"/> Cast Iron <input checked="" type="checkbox"/> Cast Steel <input type="checkbox"/> Cast Bronze <input type="checkbox"/> Other	

1 -Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood - J:\WORK\REQ\MORRIS\INSPECT\2NVAL.V1.WPD

B2 . Valve Operator:	Type: <input checked="" type="checkbox"/> Hydraulic <input type="checkbox"/> motor operated Screw-Lift <input type="checkbox"/> Water operated
Controls:	<input checked="" type="checkbox"/> Local <input type="checkbox"/> Automatic <input type="checkbox"/> Remote-Capability (From Where) _____
B3 . Guard Gate/ Stoplogs Capabilities:	Guard gate <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Size and type. 96" x 120" Caterpillar Gate 96" Butterfly valve <input type="checkbox"/> Engine-Generator <input type="checkbox"/> Other Device <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Operable <input type="checkbox"/> Not Operable (why?) _____ Comments: _____
B4 . Emergency Operation:	<input type="checkbox"/> Stoplogs available (if required) <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No No of logs? _____ Size _____ <input type="checkbox"/> Okay <input type="checkbox"/> Not Useable (why?) _____ <input type="checkbox"/> Eng-Gen Operated at Inspection <input type="checkbox"/> Yes <input type="checkbox"/> No Last time (when) _____
	<input type="checkbox"/> Bulkhead and/or Stoplogs Kept Onsite <input type="checkbox"/> Yes <input type="checkbox"/> No Last Used <input type="checkbox"/> <1yr <input type="checkbox"/> <3yr <input type="checkbox"/> <10 yr SOP Updated Recently <input type="checkbox"/> Yes <input type="checkbox"/> No

1 -Needle Valves - Individual Equipment Inspection Checklist

Page 4

Form - latest revision 10/19/98 G. Rood - J:\WORK\REQ\MORRIS\INSPECT2\NVVALV1.WPD

B3. Inspection / Accessibility: (Check the appropriate box(es) for the components of the High Pressure Valve, Outlet Valve and Hydraulic Hoist which were accessible at time of inspection.)

<input type="checkbox"/> All: Interior of Valve Body <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Exterior of Valve Body <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Control house and valve chamber <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Upstream Side of Needle Valve Indicator Connection <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Body Seats Splitters <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Valve Operator: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Valve Areas Not Available for Inspection: <input type="checkbox"/> Yes Exterior of valve was inspected on (6/29/98)			
Inspection of valve needle:	Cavitated / Eroded / Other Location (use clock points looking D/S)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Explain) Complete interior of valve.	
Inspection of interior of valve bodies:	Cavitated / Eroded / Other Location (use clock points looking U/S)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Explain)	
Inspection of splitters:	Cavitated / Eroded / Other Location (number clockwise starting at top looking U/S)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Explain)	
Inspection of valve seat:	Cavitated / Eroded / Other Location (use clock points looking U/S)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Explain)	
Inspection of interior valve body:	<input type="checkbox"/> Good <input type="checkbox"/> Satisfactory	<input checked="" type="checkbox"/> Poor (Explain)	
Comments: Heavy rust over complete surface of interior valve body. Some cavitation damage to needle surface.			

1 -Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood - J:\WORK\REQ\MORRIS\INSPECT2\NV\VAL.V1.WPD

C1. Structural Integrity of components including; Hoist, Leaf horizontal ribs, Leaf vertical ribs, Leaf face plate, Bonnet Cover, etc.**Structural Members Inspection:****a. Exterior Body**

- Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)

b. Valve Pedestal

- Yes No (Explain)
 Yes No (Explain)

VALVE STRUCTURAL RATING:

- GOOD
 SATISFACTORY
 UNSATISFACTORY
 RESTRICTED
- (Valve and Hoist structural condition is above average)
 (No maintenance or repairs to structure is currently required)
B CONDITIONAL
 (Valve and Hoist safe to operate, but some maintenance/repairs recommended)
 UNSATISFACTORY
 (Major structural repairs/replacement/maintenance required)
 RESTRICTED
 (Valve/Hoist should not be operated for structural reasons.)
- Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)

c. Needle

- Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)

e. Interior Body

- Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)

f. Splitters

- Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)
 Yes No (Explain)

g. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.

1 -Needle Valves - Individual Equipment Inspection Checklist

Page 6

Form - latest revision 10/19/98 G. Rood - J:\WORK\REQ\MORRIS\INSPECT2\NV\VAL.V1.WPD

C2. Condition of Valve's Protective and Hoist (PAINT) Coatings: Original Paint: Yes No

a. General Condition of Coating: Good Fair Poor

Cause of Coating Failure: Age Corrosion/Erosion/Cavitation Standing Water No Drains Constant Leak Poor Paint unknown Other. Explain ...

- VALVE PAINT RATING:**
- GOOD
(Valve's current paint coating is above average)
 - SATISFACTORY
(Paint okay - no paint repairs currently required)
 - CONDITIONAL
(Some paint maintenance/repairs recommended)
 - UNSATISFACTORY
(Major paint repairs or replacement/maintenance is required)

COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT PROTECTIVE COATINGS. POSSIBLE ACTIONS/RECOMMENDATIONS.

C3. Performance and Condition of Valve Seats ...

- a. Leakage Past Seats/sill Unknown No Leakage Insignificant Some Excessive
(How much?) 50 gpm. Leakage Acceptable? Yes No
- b. Condition of seats/sill: Unknown Good Fair Poor - Cavitated/Eroded portions of seats/sill: Describe...
Seat screws: Missing Damaged Loose: Describe
...
c. Reason for Leakage: Seats/Sill: Damaged seat (which one?)
 Damaged Sill Seal to Seat contact Seat Defect Stuck Debris Other _____
...
VALVE LEAKAGE RATING:
- GOOD
(No or insignificant amounts of leakage)
 - SATISFACTORY
(Little or tolerable amounts of leakage)
 - CONDITIONAL
(excessive leakage which can be tolerated until appropriate repairs can be made.)
 - UNSATISFACTORY
(Excessive, Intolerable, or Leakage Causing damage.)
 - RESTRICTED (Immediate repair required)

e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT VALVE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS

1 -Needle Valves - Individual Equipment Inspection Checklist

Page 7

Form - latest revision 10/19/98 G. Rood - J:\WORK\REQ\MORRIS\INSPECT\2NVALV1.WPD

C4. Operator's Capabilities and Standing Operating Procedures:

(Provide comment where applicable)

- a. Dam operator knowledge of valve operation? Yes No
- b. Are discharge curves and operating diagrams current? Yes No
- c. Posted operating instructions? Yes No
- d. Does dam operator understand their use? Yes No
- e. Are as-built drawings of valve/hoist available? Yes No
- f. Are maintenance requirements understood? Yes No
- g. SOP/DOC instructions and documents current? Yes No

C5. Performance of Valve Operation:

- a. Was valve operated at inspection? Yes No
- b. Is valve exercised according to SOP? Yes No
- c. Is Valve operated according to SOP and operating instructions? Yes No (If no, WHY?)
- d. Describe valve operation: (describe below)
 Smooth Free Operation Rough Operation Noisy Vibrating Insufficient Power
 Other (Describe any operational problems/deficiency)
- e. Approx. date of last valve operation.
- f. Valves as designed? Yes No (Why?)
- g. Was this valve operated using back-up power or device? Yes No n/a

VALVE RATING:

SATISFACTORY

(Either no or minor maintenance or repairs currently required)

CONDITIONAL

(Questionable operation & repairs/replacement/maintenance required)

RESTRICTED

(Valve and hoist should not be operated without major repairs or restricted operation)

1 -Needle Valves - Individual Equipment Inspection Checklist

Page 8

Form - latest revision 10/19/98 G. Rood - J:\WORKREQ\MORRIS\INSPECT\2NNVALV1.WPD

D. Valve Public Security:

Valve Installation Accessible by Public?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Describe ...	Vehicle access gate is locked, but accessible by pedestrian traffic
Public Danger?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	Describe ...	
Has there been vandalism or evidence of vandalism?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	n/a	Describe ...
Security features?	<input type="checkbox"/> Fencing	<input checked="" type="checkbox"/> Locks on control buildings and control panels etc.	<input type="checkbox"/> Public warning signs	

1 -Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood - J:\WORKREQ\MORRIS\INSPECT2\NVVAL VI.WPD



Photo 1 - Morris Dam - Needle Valve 1 - View of needle valve leakage
under full head.
07/01/98



Photo 2 - Morris Dam - Needle Valve 1 - View of needle valve leakage
under full head.
07/01/98



Photo 3 - Morris Dam - Needle Valve 1 -
View of needle valve body flange and air vent
manifold.
07/01/98



Photo 4 - Morris Dam - Needle Valve 1 - View of needle valve paradox
valve and high pressure water pipe. Note leakage from valve is from air
vent manifold at top.
07/01/98



Photo 5 - Morris Dam - Needle Valve 1 -
View of needle valve leakage at full head.
07/01/98



Photo 6 - Morris Dam - Needle Valve 1 - View
of needle valve discharge at full head.

07/01/98



Photo 7 - Morris Dam - Needle Valve 1 - View of needle valve discharge under full head.
07/01/98



Photo 8 - Morris Dam - Needle Valve 1 - View of needle valve discharge under full head.
07/01/98



Photo 9 - Morris Dam - Needle Valve 1 - View of needle valve discharge under full head.
07/01/98



Photo 10 - Morris Dam - Needle Valve 1 - View of needle valve discharge under full head.
07/01/98




Photo 11- Morris Dam - Needle Valve 1 - View of needle and downstream flange.
09/29/98



Photo 12- Morris Dam - Needle Valve 1 - View corrosion on interior of access manhole
cover
09/29/98




Photo 13- Morris Dam - Needle Valve 1 - View of corrosion on upstream body tip, bronze body tip ring, and valve body.

09/29/98



Photo 14- Morris Dam - Needle Valve 1 - Side view of corrosion on upstream body tip, bronze body tip ring, and valve body.

09/29/98



Photo 15- Morris Dam - Needle Valve 1 - View of corrosion on valve body and 12 o'clock splitter looking downstream.

09/29/98



Photo 16- Morris Dam - Needle Valve 1 - View of corrosion on valve body and 1030 o'clock splitter looking downstream.

09/29/98




Photo 17- Morris Dam - Needle Valve 1 - View looking downstream of corrosion on inner valve body shell between 3 and 5 o'clock splitters.

09/29/98



Photo 18 - Morris Dam - Needle Valve 1 - View of corrosion on valve body outer shell at interface with upstream transition.

09/29/98



Photo 19- Morris Dam - Needle Valve 1 - View of crack in 6 o'clock splitter at upstream end at connection to outer valve body shell.

09/29/98

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/23/98 G. Rood WWW.KRMORRISINSPECT2BFV1A.WPD

A. Overall Summary Sheet Dam Morris Dam _____ Valve I.D. 1A _____

A1. Inspection Site Information:

A1. Name of Dam/Structure: Morris Dam	A4. Field Contact: Art Diaz/ Jim McGowan Phone #: 626-334-2090	A2. Region: L A County Dept. Public Works
A3. Date of Inspection: 6/29 thru 7/1/98	A5. Inspector: Ron Arrington Phone #: 303-445-2877	
A6. Centerline of pipe axis at valve El.: 960.0		
A7. Reservoir El: 1142.82	A8. Area Office: Emily Hasagawa Phone #: 626-458-6304	A9. Water District: Steve Bradley Phone #:
A10. Head at valve (feet) at time of inspection: 182.82		
A11. Others present:		
A12. Special circumstances, weather conditions:		

A2. Inspection Site Information:

A1. Name of Dam/Structure: Morris Dam	A4. Field Contact: Art Diaz/ Jim McGowan Phone #: 626-334-2090	A2. Region: L A County Dept. Public Works
A3. Date of Inspection: 9/29/98	A5. Inspector: Gary Rood Phone #: 303-445-3102	
A6. Centerline of pipe axis at valve El.: 975.0		
A7. Reservoir El: 970.00	A8. Area Office: Emily Hasagawa Phone #: 626-458-6304	A9. Water District: Steve Bradley Phone #:
A10. Head at valve (feet) at time of inspection: 0.00		
A11. Others present: Bill McStraw D-8450, and George Taylor D-8005		
A12. Special circumstances, weather conditions:		

B. Overall Rating of Butterfly Valve:

B1. VALVE'S OVERALL RATING: <input type="checkbox"/> Satisfactory <input checked="" type="checkbox"/> Conditional <input type="checkbox"/> Unsatisfactory	
B2. MAINTENANCE OR REPAIRS REQUIRED: <input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major	
B3. RESTRICTED OPERATIONS REQUIRED: <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes, Reference Section:	
B4. FOLLOW-UP ANALYSIS REQUIRED: <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes, Reference Section:	
B5. COMMENTS/RECOMMENDATIONS: Complete interior circumference of the conduit downstream of the valve, for a distance of approximately one-eighth inch. The rust has destroyed the parent metal for a depth of approximately one-eighth inch.	

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood
WORKREQMORRISPECT2BFVIA.WPD

C. Description of Butterfly Valve and Operator:

C1. Location of valve: Upstream of Needle Valve 1 in gate chamber	C2: Year valve installed: 1932
C3. Purpose of valve: Emergency closure	C4. Service: <input checked="" type="checkbox"/> Open/Close only <input type="checkbox"/> Throttling
C5. Pressure rating for cold water (psi.):	C6. Valve diameter (inches): 96"
C7. Type: AWWA C504: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No High-performance: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	C8. Pressure class: <input type="checkbox"/> AWWA C504 <input type="checkbox"/> 25 <input type="checkbox"/> 75 <input type="checkbox"/> 150 <input type="checkbox"/> 250 <input type="checkbox"/> A <input type="checkbox"/> B <input type="checkbox"/> ANSI <input type="checkbox"/> 150 <input type="checkbox"/> 300
C9. Materials: Body: <input checked="" type="checkbox"/> Carbon Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other Shaft: <input type="checkbox"/> Carbon Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other Disc: <input checked="" type="checkbox"/> Carbon Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other Retainer: <input type="checkbox"/> Carbon Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other	C10. Outside of valve: <input checked="" type="checkbox"/> Exposed <input type="checkbox"/> Buried <input type="checkbox"/> Submerged
C11. Exterior coating on valve: Satisfactory.	C12. Interior coating on valve: Conditional (see photos)
C13. Connection of valve: <input type="checkbox"/> Wafer <input type="checkbox"/> Lug <input checked="" type="checkbox"/> Flanged	C14. Connection on nearby pipe to facilitate removal: <input type="checkbox"/> Sleeve-type coupling <input type="checkbox"/> Union <input type="checkbox"/> Grooved-end coupling <input type="checkbox"/> Flange <input type="checkbox"/> Other: <u>None</u>
C15. Seats: Mounting of Seats: <input type="checkbox"/> Bolted <input type="checkbox"/> Glued <input type="checkbox"/> Wedged Seat material: <input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Metal <input type="checkbox"/> Elastomer Type of elastomer: _____ Year seats last replaced: _____	C16. Orientation of stem <input checked="" type="checkbox"/> Horizontal <input type="checkbox"/> Vertical <input type="checkbox"/> Diagonal
C17. Operator Type: <input type="checkbox"/> Manual <input checked="" type="checkbox"/> Electric Motor <input type="checkbox"/> Hydraulic <input type="checkbox"/> Pneumatic	C18. Position indicating system: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood

ORKREQMORRISINSPECT2BFVIA.WPD

p

C19. Manual Operator: Backup

Location on valve: Operating stand (See photo 10)

Type Handwheel Square-nut Lever

Number of turns fully open/close: _____

Extension stem: Yes No

Floor stand and handwheel: Yes No

Motor declutch lever:

Use to engage manual operation: Yes No

Must use to restore motor operation: Yes No

C20. Motor Operator:

Motor Hp: _____

Output rpm: _____

Motor voltage: 115 230 460

Phase: DC Single 3

Emergency power: Engine-Generator Set None

Worm gear reduction ratio: _____

Opening/closing speed (seconds): _____

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood
WORKREQMORRISINSPECTN2BFV1A.WPD

F 4

D. Inspection of Butterfly Valve (prior to operation):

D1. Valve:					
Exterior:	<input checked="" type="checkbox"/> Inspected <input type="checkbox"/> Not inspected	<input type="checkbox"/> Outside of body corroded <input type="checkbox"/> Cracked, broken, or missing parts <input type="checkbox"/> Valve supports corroded	<input type="checkbox"/> Inside of body corroded <input type="checkbox"/> Cavitation or pitting on valve disk <input type="checkbox"/> Wire-drawing <input type="checkbox"/> Seal corroded, worn, or missing	<input type="checkbox"/> Not inspected	<input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required) <input checked="" type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED
Interior:	<input checked="" type="checkbox"/> Inspected	<input type="checkbox"/> Corroded <input type="checkbox"/> Missing flange bolts	<input type="checkbox"/> Corroded <input type="checkbox"/> Missing anchor bolts	<input type="checkbox"/> Not inspected	<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)
Connection:	<input checked="" type="checkbox"/> Inspected				
Support:	<input checked="" type="checkbox"/> Inspected	<input type="checkbox"/> Corroded <input type="checkbox"/> Missing anchor bolts	<input type="checkbox"/> Not inspected		
Comments/Description:					
D2. Leakage:		<input type="checkbox"/> Inspected Estimated amount of leakage: _____ Head on valve: _____	<input checked="" type="checkbox"/> Not inspected	<input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required) <input checked="" type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED	<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)
Exterior:		<input type="checkbox"/> Leakage around flanges <input type="checkbox"/> Leakage through stem <input type="checkbox"/> Leakage through seal adjusting screws			
Interior:		<input type="checkbox"/> Leakage at disk and seat			
Comments/Description:					

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood

WORKREQUESTSPECT2BFV1A.WPD

<p>D3. Coatings and linings: Exterior (describe if box checked):</p> <p><input checked="" type="checkbox"/> Paint chipped, cracked or missing: <input type="checkbox"/> Galvanizing chipped, cracked, or worn. <input type="checkbox"/> Original coating</p> <p>Date of last recoating: _____</p> <p>Interior (describe if box checked):</p> <p><input checked="" type="checkbox"/> Paint chipped, cracked or missing: <input type="checkbox"/> Galvanizing chipped, cracked, or worn. <input checked="" type="checkbox"/> Original coating</p> <p>Date of last recoating: _____</p> <p>Comments/Description: _____</p>	<p><input checked="" type="checkbox"/> Inspected</p>	<p><input type="checkbox"/> Not inspected</p>	<p><input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)</p> <p><input checked="" type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED</p> <p><input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)</p>	
<p>D4. Controls:</p> <p><input type="checkbox"/> Damaged or broken parts in control panel <input type="checkbox"/> Contacts corroded, dirty, or loose <input type="checkbox"/> Broken components on electrical equipment <input type="checkbox"/> Damaged pushbuttons <input type="checkbox"/> Frayed or damaged wiring, insulation, cable, or conduit <input type="checkbox"/> Instructions missing or unclear</p> <p>Comments/Description: Valve could not be seated with the motor controls, required manual operation to seat valve.</p>		<p><input checked="" type="checkbox"/> Inspected</p>	<p><input type="checkbox"/> Not inspected</p>	<p><input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)</p> <p><input checked="" type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED</p> <p><input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)</p>

Butterfly Valve - Individual Equipment Inspection Checklist
 Form - latest revision 10/19/98 G. Rood
 WORKREQMORRISPECT2BFV1A.WPD

D5. Motor operator: General: <input checked="" type="checkbox"/> Inspected <input type="checkbox"/> Not inspected	<input type="checkbox"/> UNSATISFACTORY CONDITION (No repairs or maintenance currently required) <input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED	<input type="checkbox"/> SATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)
Motor: <input type="checkbox"/> Discolored paint from overheating <input type="checkbox"/> Frayed or burnt insulation <input type="checkbox"/> Loose or damaged wiring <input type="checkbox"/> Unstable or damaged mounting, loose bolts <input type="checkbox"/> Missing bolts on the terminal box cover <input type="checkbox"/> Damaged flexible conduit <input type="checkbox"/> Corrosion or uncleanliness <input type="checkbox"/> Condensation or drainage problem Frequency of lubrication: _____ Last lubrication: _____	<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	
Housings: <input type="checkbox"/> Condensation pools <input type="checkbox"/> Leakage through casting <input type="checkbox"/> Leakage through seals or gaskets <input type="checkbox"/> Damaged, loose or missing anchor bolts, cover bolts, hinges, cover plates <input type="checkbox"/> Damaged or cracked castings or plate		<input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)
Gears: <input type="checkbox"/> Uneven or excessive wear, evidence of pitting <input type="checkbox"/> Poor dispersal of lubricant <input type="checkbox"/> Broken gear teeth <input type="checkbox"/> Misalignment of gears/shafting <input type="checkbox"/> Corrosion Frequency of lubrication: _____ Last lubrication: _____	<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	<input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)
Comments/Description: D6. Limit Switch: <input checked="" type="checkbox"/> Inspected <input type="checkbox"/> Not inspected	<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	<input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)
Comments/Description: <input type="checkbox"/> Damaged or loose mounting bolts or bracket <input type="checkbox"/> Corrosion or uncleanliness <input type="checkbox"/> Missing bolts on the inspection cover <input type="checkbox"/> Damaged flexible conduit <input type="checkbox"/> Condensation or drainage problem	<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood /WORKREQMORRISUNSPEC2BFVIA.WPD

E. Inspection of Butterfly Valve (during operation):

E1. Description of operational test (Ex.: Valve fully closed, opened to 30 degrees, took approx. 5 minutes, motor operator functioned smoothly):

- Full-travel balanced head
- Emergency closure, full-travel, unbalanced
- At 25% flow

E2. Manual operation:	<input checked="" type="checkbox"/> Operated	<input type="checkbox"/> Not operated	<input checked="" type="checkbox"/> SATISFACTORY OPERATION (No repairs or maintenance currently required)
	<input type="checkbox"/> Difficult to turn		<input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED
	<input type="checkbox"/> Binding		<input type="checkbox"/> UNSATISFACTORY OPERATION (Major repairs, replacement, or maintenance required)
	<input type="checkbox"/> Squeaks or other unusual noise		
	<input type="checkbox"/> Excessive time to operate. Time required: _____		
	<input type="checkbox"/> Unable to operate		
	<input type="checkbox"/> Unable to disengage motor operator		
	<input type="checkbox"/> Missing handle or tee-wrench		
Comments/Description:	Manual operation required to properly seat valve Arrow indicating direction of handle turn is incorrect		
E3. Motor operation:	<input checked="" type="checkbox"/> Operated	<input type="checkbox"/> Not operated	<input checked="" type="checkbox"/> SATISFACTORY OPERATION (No repairs or maintenance currently required)
Gears:	<input type="checkbox"/> Chattering, loud or unusual noise during operation		<input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED
	<input type="checkbox"/> Binding		<input type="checkbox"/> UNSATISFACTORY OPERATION (Major repairs, replacement, or maintenance required)
Motor:	<input type="checkbox"/> Motor overheating		
	<input type="checkbox"/> Excessive motor current draw		
	<input type="checkbox"/> Loud or unusual noise from motor bearings during operation		
Controls:	<input type="checkbox"/> Control pushbuttons do not work		
Box:	<input type="checkbox"/> Space heater does not work		
Comments/Description:			
E6. Position indication	<input checked="" type="checkbox"/> Position indication miscalibrated	<input type="checkbox"/> Position indication does not work	<input checked="" type="checkbox"/> SATISFACTORY OPERATION (No repairs or maintenance currently required)
	<input type="checkbox"/> Position indication does not work		<input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED
Comments/Description:			

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood

WORKREQUESTSPECT2BFV1A.WPD

E7. Limit switch	<input checked="" type="checkbox"/> Limit switch miscalibrated or requires adjustment of stops <input type="checkbox"/> Limit switch does not work <input type="checkbox"/> Limit switch space heater not functioning	<input type="checkbox"/> SATISFACTORY OPERATION (No repairs or maintenance currently required) <input checked="" type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED
Comments/Description:	Valve could not be seated with the motor controls required manual operation to seat valve. limit switch requires adjustment.	
	<input type="checkbox"/> UNSATISFACTORY OPERATION (Major repairs, replacement, or maintenance required)	

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood

ORKREQMORRISINSPECT2BFVIA.WPD

p 9

F. Safety and Security:

<p>F1. Overall safety and security:</p> <p>Comments/Description: Valve in gate chamber in interior of dam.</p>	<p><input checked="" type="checkbox"/> SATISFACTORY SAFETY AND SECURITY (No repairs or maintenance currently required)</p> <p><input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED</p> <p><input type="checkbox"/> UNSATISFACTORY SAFETY AND SECURITY (Major repairs, replacement, or maintenance required)</p>
<p>F2. Accessibility to public:</p>	<p><input type="checkbox"/> Public can access valve</p> <p><input type="checkbox"/> Valve exposed to gunshot from distance</p> <p><input type="checkbox"/> Danger to public</p> <p><input type="checkbox"/> Danger from water discharge</p> <p><input type="checkbox"/> Danger from moving parts</p> <p><input type="checkbox"/> Dangerous location for unauthorized people</p>
<p>F3. Vandalism</p>	<p><input type="checkbox"/> Damage to valve or operator</p>
<p>F4. Security features:</p>	<p><input type="checkbox"/> Fencing</p> <p><input type="checkbox"/> Not existing and needed</p> <p><input type="checkbox"/> Existing and inadequate</p> <p><input checked="" type="checkbox"/> Inside building</p> <p><input type="checkbox"/> Existing and inadequate</p> <p><input type="checkbox"/> Lighting</p> <p><input type="checkbox"/> Not existing and needed</p> <p><input type="checkbox"/> Existing and inadequate</p> <p><input type="checkbox"/> Locks on handwheel or operator</p> <p><input type="checkbox"/> Not existing and needed</p> <p><input type="checkbox"/> Existing and inadequate</p> <p><input checked="" type="checkbox"/> Attached by dam owner</p> <p><input type="checkbox"/> Not existing and needed</p> <p><input type="checkbox"/> Existing and inadequate</p> <p><input type="checkbox"/> Alarm system</p> <p><input type="checkbox"/> Not existing and needed</p> <p><input type="checkbox"/> Existing and inadequate</p> <p><input type="checkbox"/> Warning signs</p> <p><input type="checkbox"/> Not existing and needed</p> <p><input type="checkbox"/> Existing and inadequate</p>

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood

ORKREQMORRISUNSPEC12BFVIA.WPD

F5. Tagging and lockout for maintenance or inspection

At valve

No tagging

At control panel

No tagging

No lockout nor power disconnection

At remote control location

Danger of unknown remote operation

Butterfly Valve - Individual Equipment Inspection Checklist
Form - latest revision 10/19/98 G. Rood
WORKREQMORRISINSPECT2BFVIA.WPD

INSPECTION COMMENTS

- Valve on bypass line is typically left in open position when outlet is filled, which may cause cavitation problems in bypass piping.
- Dam tender reported that the elbow on the bypass piping failed (photo 9) and required replacement.
- Indicating arrow for handwheel rotation on valve manual operating stand are incorrect.
- A large amount of coating damage and rust occurring immediately downstream, to 10-feet downstream, of the valve for the full circumference of the conduit.
- Interior-valve trunnion bolt connections are rusted.
- Leaf seats are corroded and rusted.
- Leaf connections (Bolted) are corroded and rusted.

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/19/98 G. Rood

Description of Butterfly Valves

A butterfly valve consists of a circular disk on a shaft through the middle of the water flow path. The shaft can be mounted vertically or horizontally and is supported by bearings at both ends of the valve body. The leaf rotates 90 degrees from open to closed by an operator connected to the shaft and mounted to the exterior of the valve body. Smaller valves are manually operated by a handwheel, crank, or tee-handle wrench on a square nut. Butterfly valves are also operated by an electric motor and gear box, hydraulic oil operating system with a hydraulic cylinder on the valve, or pneumatic operating system with a pneumatic cylinder on the valve.

A few butterfly valves in Reclamation dams are rectangular or square shaped.

Around the disk of a butterfly valve is usually a bronze, rubber, or elastomer seat. The inside of the body also has a rubber or elastomeric seal in order to ensure a watertight connection when the valve is closed. Some butterfly valves have metal-to-metal seals in order to permit higher water velocity through the valve. With metal-to-metal seals, some leakage is unavoidable.

Most butterfly valves in Reclamation facilities are commercial products which either conform to AWWA C504 or are high-performance type. Some older large butterfly valves were designed in-house by Reclamation. Most butterfly valves should only be kept fully open or fully closed. If these valves are kept partially open, there is risk of cavitation or losing the seals. High-performance butterfly valves may be throttled down to an opening of 20 degrees.

Of primary importance, inspect the following:

- Cavitation on the valve leaf. The risk is greater if there is a high differential pressure across the valve. Cavitation usually will be greater on the downstream face. Cavitation will appear as pitting in the metal, or wire-drawing.
- Leakage through the valve. This usually is caused by eroded or missing rubber or elastomeric seals. Metal seated butterfly valves will inevitably have some leakage past the disk on the inside.
- Manual operation should be smooth and not inordinately difficult. Motor operators normally have a declutch lever in order to engage manual operation.
- Motor, hydraulic, and pneumatic operators should smoothly open and close the valve. Limit switches should shut off the motor as the valve is fully open or fully closed.
- There should be no oil leakage in a hydraulic operating system.

K R Smith
Revised 5/26/1998



Photo 1 - Morris Dam - Butterfly Valve 1A - View of body and upstream flange.
07/01/98



Photo 2 - Morris Dam - Butterfly Valve 1A - View of valve body.
07/01/98



Photo 3 - Morris Dam - Butterfly Valve 1A -
View of valve trunnion housing. 07/01/98



Photo 4 - Morris Dam - Butterfly Valve 1A -
View of valve gear housing. 07/01/98




Photo 5 - Morris Dam - Butterfly Valve 1A -
View of valve spur gear operating arm.

07/01/98



Photo 6 - Morris Dam - Butterfly Valve 1A -
View of valve spur gear operating arm.

07/01/98




Photo 7 - Morris Dam - Butterfly Valve 1A - View of valve operator electric motor.
07/01/98



Photo 8 - Morris Dam - Butterfly Valve 1A - View of valve operator
electric motor.
07/01/98




Photo 9 - Morris Dam - Butterfly Valve 1A -
View of valve bypass piping and valves.

07/01/98



Photo 10 - Morris Dam - Butterfly Valve 1A
- View of valve operating handwheel.

07/01/98



Photo 11- Morris Dam - Butterfly Valve 1A - View of upstream face of valve disc and seal.

09/29/98



Photo 12 - Morris Dam - Butterfly Valve 1A - View of corrosion on seal bolts on upstream face of valve disc

09/29/98



Photo 13- Morris Dam - Butterfly Valve 1A - View of upstream face of valve disc at trunnion.

09/29/98




Photo 14 - Morris Dam - Butterfly Valve 1A - View of corrosion on pipe immediately downstream of disc seat.

09/29/98

1 - Slide Gates and Hydraulic Hoist Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\S\GATE3.a.WPD

A. Overall Summary Sheet Dam Morris Dam Gate I.D. 2A

A1. Overall Rating - Slide Gates & Hydraulic Hoists (Provide an overall general rating for the gates and hoists based on safe/unsafe operation and O&M required/not required)

a. GATE GENERAL CONCLUSIONS:	
<p>Gate Needs Maintenance? <input type="checkbox"/> None <input type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Gate Needs Repairs? <input type="checkbox"/> None <input type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Restricted Gate Operations Recommended? <input type="checkbox"/> No <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> Yes (Describe...) Recommendations Included in Checklist? <input type="checkbox"/> No</p>	
Comments:	
b. Slide GATE OVERALL RATING:	
<p>GOOD (Current gate condition/maintenance/safety is above average) <input type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Gate safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Gate should not be operated)</p>	
c. HYDRAULIC HOIST OVERALL RATING:	
<p>GOOD (Current hoist condition/maintenance/safety is above average) <input type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Hoist safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Hoist should not be operated)</p>	

A2. Level 2 - General Summary of Slide Gate, Outlet Gate and Hydraulic Hoist Condition: (Check or Circle as Appropriate)

- a. Operation: Gate / Hoist Operated: Yes: Full Travel Partial Travel (How far _____) Not Operated (why?) Downstream gate removed for striking
b. Structural: Satisfactory Unsatisfactory Deformed / Bent Members Missing / Broken members
c. Protective Coatings: Original Paint Year of Last Paint Coat _____ Paint Satisfactory Requires minor local touch-up Severe localized damage (No. and location)
d. Weld/Bolted Connections: Check Uncheck Bolted connections Okay
(circle) (Missing Bolts) (Corroded/Rusted Bolts) (Loose Bolts) (Deformed Bolts) Many Some Few
e. Gate Leaf Sealing: Tight Seal-No Leakage Insignificant Leakage Moderate Leakage Heavy Leakage
f. Concrete / Grout: Gate Chamber / Control House Condition? Satisfactory Spalling Hairline cracking (Hyy)(Mod)(Light)
g. Gate Operation: Smooth Operation Rough Operation Noisy Vibrating Insufficient Power Other
h. Hoist Operation: Smooth Operation Rough Operation Noisy Vibrating Insufficient Power Other

Comments: Operated gate full cycle balanced and full close cycle unbalanced at 25% flow.

1 - Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\SIGATE3a.WPD

B. Inspection and Equipment Basic Information Sheet:

B1. Inspection Site Information:

Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Gate for data in this section

1. Name of Dam/Facility: Morris Dam

3. Date of Inspection: 6/29 thru 7/1/98

4. Reservoir El.: 1145.47

7. Gate Sill El.: 971.00

10. Head on Gate: 172.47

11. Others present:

12. Special circumstances, weather conditions, other:

1. Name of Dam/Facility: Morris Dam

5. Lead Inspector & Office: Ron Arrington, USBR

Phone #: 303-445-2877

8. Area Office & Contact: Emily Hasegawa

Phone #: 626-458-6304

9. Water District & Contact: Steve Bradley

Phone #:

2. Region: Los Angeles County Department of Public Works

6. Field Contact: Art Diaz/Jim McGowan

Phone #: 626-334-2090

10. Water District & Contact: Steve Bradley

Phone #:

B2. Description of Slide Gate, Hydraulic Hoist and Appurtenant Equipment:

Gate No.: 2A	Size: Width 48-inch	Height 48-inch	<input checked="" type="checkbox"/> Guard / Emergency	<input type="checkbox"/> Regulating	Design Head 194'	Year Designed 1932
Type of Stem Bushing / Gland: <input checked="" type="checkbox"/> Adjustable <input type="checkbox"/> Non-Adjustable <input type="checkbox"/> Condition (Describe if not satisfactory)	Type of Gate Hanger: <input type="checkbox"/> Automatic <input type="checkbox"/> Semi-Automatic <input checked="" type="checkbox"/> Chain with hook <input type="checkbox"/> Other (Describe) <input type="checkbox"/> None	Semi-Automatic Gate Hanger Safety Studs: <input type="checkbox"/> Number of replacements on hand <input type="checkbox"/> Order more replacements	Size of Hoist Stem: _____ inch diameter Hoist Stem Material: _____	Gate Seats, Gate Sill, and Guides <input type="checkbox"/> Bronze on Bronze <input type="checkbox"/> Stainless steel on bronze <input type="checkbox"/> Seats are/ are not equipped with greasing system.	Gate Leaf constructed of: <input type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel <input type="checkbox"/> Fabricated Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other	Condition of leaf and seating surfaces: <input type="checkbox"/> Poor <input type="checkbox"/> Good <input type="checkbox"/> Excellent <input type="checkbox"/> Corroded <input type="checkbox"/> Eroded <input type="checkbox"/> Cavitated <input type="checkbox"/> Other (Explain) _____
Type: <input checked="" type="checkbox"/> Hydraulic hoist <input type="checkbox"/> motor operated Screw-Lift	Comment: Water-operated					

Gate Hoist Operator:

Controls:

Local Automatic Remote-Capability (From Where) _____

Eng-Gen Operated at Inspection:

Yes No Last time (when) _____

SOP Updated Recently Yes No

Comments: _____

1 - Slide Gates and Hydraulic Hoist Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\SIGATE3a.WPD

B3. Inspection / Accessibility: (Check the appropriate box(es) for the components of the Slide Gate, Outlet Gate and Hydraulic Hoist which were accessible at time of inspection.)

<input type="checkbox"/> All: Downstream Side of leaf	<input type="checkbox"/> Yes <input type="checkbox"/> No:	Upstream Side of leaf	<input type="checkbox"/> Yes <input type="checkbox"/> No:	Body Seats	<input type="checkbox"/> Yes <input type="checkbox"/> No	Hoist:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Upstream / Downstream Bodies	<input type="checkbox"/> Yes <input type="checkbox"/> No	Stem Connection	<input type="checkbox"/> Yes <input type="checkbox"/> No	Bottom of leaf	<input type="checkbox"/> Yes <input type="checkbox"/> No	Ring Seal	<input type="checkbox"/> Yes <input type="checkbox"/> No
Gate Areas Not Available for Inspection:							
Inspection of gate sill:	Cavitated / Eroded / Other	<input type="checkbox"/> Yes <input type="checkbox"/> No	(Explain)				
Inspection of gate bodies:	Cavitated / Eroded / Other	<input type="checkbox"/> Yes <input type="checkbox"/> No	(Explain)				
Comments: Inspection of interior of gates is scheduled for the week of August 31, 1998							

1 - Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 4

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\S\GATE3a.WPD

Gate Inspection:

a. Exterior Body

- Are flanges leaking? Yes No (Explain)
- Are flange bolts missing, no exposed threads? Yes No (Explain)
- Are flange bolts corroding? Yes No (Explain)
- Are there damaged areas or areas missing paint on body? Yes No (Explain)
- Are there areas of corrosion on body? Yes No (Explain)

b. Gate Support Gate body embedded in concrete

- Are there cracks or missing pieces in grout pad? Yes No (Explain)
- Are there missing bolts or bolts with no exposed threads? Yes No (Explain)
- Is there corrosion on bolts? Yes No (Explain)
- Are there damaged areas or areas missing paint on support? Yes No (Explain)
- Are there areas of corrosion on support? Yes No (Explain)

c. Hydraulic Hoist Water-operated

- Is there water leakage from cylinder flanges? Yes No (Explain)
- Is there water leakage from cylinder glands? Yes No (Explain)
- Is there any water present in the bonnet cover or on the floor? Yes No (Explain)
- Are flange bolts missing, no exposed threads? Yes No (Explain)
- Are flange bolts corroding? Yes No (Explain)
- Are there damaged areas or areas missing paint? Yes No (Explain)
- Are there areas of corrosion on cylinder or heads? Yes No (Explain)

d. U/S Interior Body

- Are there scratches or gouges on gate leaf? Yes No (Explain)
- Are there scratches, gouges, cavitated, or damaged areas on the seal ring? Yes No (Explain)
- Are there damaged areas or areas missing paint on the body? Yes No (Explain)
- Are there areas of corrosion on the body? Yes No (Explain)

e. D/S Interior Body

- Are there scratches or gouges on gate seats? Yes No (Explain)
- Are there scratches, gouges, or corrosion on the gate stem? Yes No (Explain)
- Are there exposed stem threads on bottom of stem nut? Yes No (Explain)
- Are there missing screws or evidence of corrosion on the seal ring gland? Yes No (Explain)
- Are there damaged areas or areas missing paint on the gate leaf or body? Yes No (Explain)
- Are there areas of corrosion on the gate leaf or body? Yes No (Explain)

GATE AND HOIST STRUCTURAL RATING:

- GOOD (Gate and Hoist structural condition is above average)
- SATISFACTORY (No maintenance or repairs to structure is currently required)
- CONDITIONAL (Gate and Hoist safe to operate, but some maintenance/repairs recommended)
- UNSATISFACTORY (Major structural repairs/replacement/maintenance required)
- RESTRICTED (Gate/Hoist should not be operated for structural reasons.)

1 - Slide Gates and Hydraulic Hoist Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\GATE3a.WPD

f. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.

D2. Condition of Gate's Protective and Hoist (PAINT) Coatings:	Original Paint: Yes <input type="checkbox"/> No <input type="checkbox"/>	Date Last Painted (Where?)	
GATE PAINT RATING:			
a. General Condition of Coating: <input checked="" type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> GOOD Gate's current paint coating is above average		
d. Rust: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	<input checked="" type="checkbox"/> SATISFACTORY (Paint okay - no paint repairs currently required)		
b. Coating Failure: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	<input type="checkbox"/> CONDITIONAL (Some paint maintenance/repairs recommended)		
c. Corrosion: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	<input type="checkbox"/> UNSATISFACTORY (Major paint repairs or replacement/maintenance is required)		
d. Pitting: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %			
e. Distribution and Location of Coating Deficiencies: <input type="checkbox"/> All: Leaf U.S. Side: <input type="checkbox"/> Yes <input type="checkbox"/> No Leaf D.S. Side: <input type="checkbox"/> Yes <input type="checkbox"/> No Bonnet Cover: <input type="checkbox"/> Yes <input type="checkbox"/> No			
No <input type="checkbox"/> Hoist: <input type="checkbox"/> Yes <input type="checkbox"/> No			
Cause of Coating Failure: <input type="checkbox"/> Age <input type="checkbox"/> Corrosion/Erosion/Cavitation <input type="checkbox"/> Rubbing <input type="checkbox"/> Standing Water <input type="checkbox"/> No Drains <input type="checkbox"/> Constant Leak <input type="checkbox"/> Poor Paint <input type="checkbox"/> unknown <input type="checkbox"/> Other. Explain ...			
COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT PROTECTIVE COATINGS. POSSIBLE ACTIONS/RECOMMENDATIONS.			

1 - Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 6

Form - latest revision 8/10/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\SIGATE3a.WPD

D3. Performance and Condition of Gate Seal

a. Leakage past seal (How much?)	<input type="checkbox"/> Unknown <input type="checkbox"/> No Leakage <input type="checkbox"/> Insignificant <input type="checkbox"/> Some <input type="checkbox"/> Excessive gpm. Leakage Acceptable? <input type="checkbox"/> Yes <input type="checkbox"/> No	GATE LEAKAGE RATING:
b. Condition of ring seal: of seats/sill: Describe....	<input type="checkbox"/> Unknown <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor - Cavitated/Eroded portions	<input type="checkbox"/> GOOD (No or insignificant amounts of leakage.)
c. Reason for Leakage:	<input type="checkbox"/> Damaged ring seal <input type="checkbox"/> Damaged or scratched leaf <input type="checkbox"/> Leaf to seal contact <input type="checkbox"/> Seal Defect <input type="checkbox"/> Stuck Debris <input type="checkbox"/> Other	<input type="checkbox"/> SATISFACTORY (Little or tolerable amounts of leakage.)
d. Condition of ring seal gland screws:	<input type="checkbox"/> Missing <input type="checkbox"/> Damaged <input type="checkbox"/> Loose: Describe ...	<input type="checkbox"/> CONDITIONAL (Excessive leakage which can be tolerated until appropriate repairs can be made.)
e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT GATE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS	<p>Outlet filled at time of inspection.</p>	

D4. Operator's Capabilities and Standing Operating Procedures:

(Provide comment where applicable)

a. Dam operator knowledge of gate and hoist operation?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
b. Are discharge curves and operating diagrams current?	<input type="checkbox"/> Yes <input type="checkbox"/> No
c. Posted operating instructions?	<input type="checkbox"/> Yes <input type="checkbox"/> No
d. Does dam operator understand their use?	<input type="checkbox"/> Yes <input type="checkbox"/> No
e. Are as-built drawings of gate/hoist available?	<input type="checkbox"/> Yes <input type="checkbox"/> No
f. Are maintenance requirements understood?	<input type="checkbox"/> Yes <input type="checkbox"/> No
g. SOP/DOC instructions and documents current?	<input type="checkbox"/> Yes <input type="checkbox"/> No

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\GATE3a.WPD

D5. Performance of Gate and Hoist Operation:			
a. Was gate and hoist operated at inspection? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			
b. Is gate and hoist exercised according to SOP? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No			
c. Is gate and hoist operated according to SOP and operating instructions? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (If no, WHY?)			
d. Describe gate and hoist operation: (describe below) <input type="checkbox"/> Smooth <input type="checkbox"/> Free Operation <input type="checkbox"/> Rough Operation <input type="checkbox"/> Noisy <input type="checkbox"/> Vibrating <input type="checkbox"/> Insufficient Power <input type="checkbox"/> Other (Describe any operational problems/deficiency)			
e. Approx. date of last gate operation.			
f. Gates and hoist operated as designed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Why?) Gate and outlet used for slicing			
g. Has this gate and hoist been operated using back-up power or device? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> n/a			
GATE AND HOIST RATING: <input type="checkbox"/> SATISFACTORY (Either no or minor maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Questionable operation & repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Gate and hoist should not be operated without major repairs or restricted operation)			

D6. Maintenance/Lubrication:

Type of greasing system: (describe)

Frequency of Lubrication:

Last Lubrication: (Date)

Lubricant type:

Top and side seat lubrication: n/a (why) _____ (No greasing system available)

Grease zircs/fittings (if applicable) damaged or unusable: Repair Date.

COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT MAINTENANCE. POSSIBLE ACTIONS/RECOMMENDATIONS

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\SIGATE3a.WPD

E. Gate Public Security:

Gate Installation Accessible by Public? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>Describe ...</i>	In gate chamber in interior of dam
Public Danger? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>Describe ...</i>	
Has there been vandalism or evidence of vandalism? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> n/a <i>Describe ...</i>	
Security features? <input type="checkbox"/> Fencing <input checked="" type="checkbox"/> Locks on control buildings and control panels etc. <input type="checkbox"/> Public warning signs	

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\IGATE3a.WPD

- ◆ Valve lower body is embedded in concrete.
- ◆ It was reported by dam tender that when valve was operated unbalanced (opened) that the vibration was so severe that the bypass filling line valve cracked and had to be replaced with a butterfly valve. (Noticed that gates had been operating with filling line open.)
- ◆ Downstream needle valve 2 has been removed and replaced with a gate valve and extension pipe for sluicing.




Photo 1 - Morris Dam - Slide Gate
2A - View of hoist and bonnet cover.
07/01/98



Photo 2 - Morris Dam - Slide Gate 2A - View of
bonnet cover and body. Note lower body
embedded in concrete. 07/01/98




Photo 3 - Morris Dam - Slide Gate 2A - View of bypass pipe and bypass butterfly valve.
07/01/98



Photo 1 - Morris Dam - Valve 2 (removed) - View showing pipe extension on outlet used
for sluicing.
07/01/98



Photo 2 - Morris Dam - Valve 2 (removed) - View showing pipe extension
and gate valve on outlet used for sluicing.
07/01/98

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/23/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT2\NVVAL\V3.WPD

A. Overall Summary Sheet Dam Morris Dam Valve I.D. 3**A1. Overall Rating - Needle Valve** (Provide an overall general rating for the valve based on safe/unsafe operation and O&M required/not required)

a. VALVE GENERAL CONCLUSIONS:	<input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate <input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Valve Needs Repairs? <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> No (Describe...) <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> No (Describe...) <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> No (Describe...)					
b. Needle VALVE OVERALL RATING:	<input type="checkbox"/> GOOD (Current valve condition/maintenance/safety is above average) <input type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input checked="" type="checkbox"/> CONDITIONAL (Valve safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Valve should not be operated)					

Comments: Valve has excessive leakage through the needle seats.

A2. Level 2 - General Summary of Needle Valve Condition: (Check or Circle as Appropriate)

a. OPERATION:	Was valve operated?: <input type="checkbox"/> Yes <input type="checkbox"/> Not Operated (why?) <input type="checkbox"/> Full Travel <input type="checkbox"/> Partial Travel (How far _____) <input checked="" type="checkbox"/> Smooth <input type="checkbox"/> Rough <input type="checkbox"/> Noisy <input type="checkbox"/> Vibrating <input type="checkbox"/> Insufficient Power <input type="checkbox"/> Other					
Valve operation:						
b. STRUCTURAL:	<input checked="" type="checkbox"/> Satisfactory <input type="checkbox"/> Unsatisfactory <input type="checkbox"/> Deformed / Bent Members <input type="checkbox"/> Missing / Broken members <input type="checkbox"/> Other (Explain)					
c. PROTECTIVE COATING:	<input type="checkbox"/> Original Paint <input type="checkbox"/> Year of Last Paint Coat _____ <input checked="" type="checkbox"/> Paint Satisfactory <input type="checkbox"/> Requires minor local touch-up <input type="checkbox"/> Severe localized damage (No. and location) _____ <input type="checkbox"/> Extensive					
d. WELDED/BOLTED CONNECTIONS:	Bolted connections <input checked="" type="checkbox"/> Okay <input type="checkbox"/> Checked <input type="checkbox"/> Unchecked <input type="checkbox"/> Missing Bolts <input checked="" type="checkbox"/> Corroded/Rusted Bolts <input type="checkbox"/> No Threads Showing <input type="checkbox"/> Deformed Bolts <input type="checkbox"/> Many <input type="checkbox"/> Some <input type="checkbox"/> Few <input type="checkbox"/> Heavy Leakage					
e. VALVE SEAT SEALING:	<input type="checkbox"/> Tight Seal-No Leakage <input type="checkbox"/> Insignificant Leakage <input type="checkbox"/> Moderate Leakage <input type="checkbox"/> Heavy Leakage :					
Comments:						

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORK\REQ\MORRIS\INSPECT\2NVVALV3.WPD

B. Inspection and Equipment Basic Information Sheet:**B1. Inspection Site Information:** Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Valve for data in this section

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 6/29 thru 7/1/98	5. Lead Inspector & Office: Ron Arrington USBR
4. Reservoir El.: 1145.47	Phone #: 303-445-2877
7. Valve Centerline El.: 975.0	8. Area Office & Contact: Emily Hasegawa
10. Head on Valve: 170.47	Phone #: 626-458-6304

11. Others present:

12. Special circumstances, weather conditions, other:

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 8/29/98	5. Lead Inspector & Office: Gary Rood USBR
4. Reservoir El.: 0.00	Phone #: 303-445-3102
7. Valve Centerline El.: 975.0	8. Area Office & Contact: Emily Hasegawa
10. Head on Valve: 0.00	Phone #: 626-458-6304

11. Others present: Bill McStraw D-8450 and George Taylor D-8005

12. Special circumstances, weather conditions, other:

B2. Description of Needle Valve and Appurtenant Equipment:

B1. Valve No. and Size: 3 - 36-inch	Size: Diameter 36-inch	Design Head 177	Year Designed 1932
Number of Splitters Valve Seat Valve Needles constructed of: Valve Body constructed of:	6 <input checked="" type="checkbox"/> Bronze <input type="checkbox"/> Stainless steel. <input type="checkbox"/> Cast Iron <input checked="" type="checkbox"/> Cast Steel <input type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel	<input type="checkbox"/> Cast Bronze <input checked="" type="checkbox"/> Cast Steel <input type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel	<input type="checkbox"/> Other <input type="checkbox"/> Cast Bronze <input type="checkbox"/> Other <input type="checkbox"/> Cast Bronze <input type="checkbox"/> Other

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORK\REQ\MORRIS\INSPECT\2NVVALV3.WPD

B2 . Valve Operator:	Type: <input checked="" type="checkbox"/> Hydraulics <input type="checkbox"/> motor operated Screw-Lift <input type="checkbox"/> Water operated
Controls:	<input type="checkbox"/> Local <input type="checkbox"/> Automatic <input type="checkbox"/> Remote-Capability (From Where) _____
B3 . Guard Gate/ Stoplogs Capabilities:	Guard gate <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Size and type. 96" x 120" Caterpillar Gate 48" Bonneted Slide Gate
Comments:	Stoplogs available (if required) <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No No of logs? _____ <input type="checkbox"/> Okay <input type="checkbox"/> Not Useable (why?) _____

B3. Inspection / Accessibility: (Check the appropriate box(es) for the components of the High Pressure Valve, Outlet Valve and Hydraulic Hoist which were accessible at time of inspection.)

□ All: Interior of Valve Body Exterior of Valve Body Control house and valve chamber	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Upstream Side of Needle Valve Indicator Connection	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Body Seats Splitters	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Valve Operator:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Valve Areas Not Available for Inspection. Interior of valve inspected on 9/29/98							
Inspection of valve needle:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Cavitated / Eroded / Other	(Explain)	Location (use clock points looking D/S)			
Inspection of interior of valve bodies:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Cavitated / Eroded / Other	(Explain)	Location (use clock points looking U/S)			
Inspection of splitters:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Cavitated / Eroded / Other	(Explain)	Location (number clockwise starting at top looking U/S)			
Inspection of valve seat:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Cavitated / Eroded / Other	(Explain)	Location (use clock points looking U/S)			
Inspection of exterior valve body:	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Satisfactory <input type="checkbox"/> Poor	(Explain)					
Comments:							

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORK\REQ\MORRIS\INSPECT\2NVAL\V3.WPD

C1. Structural Integrity of components including; Hoist, Leaf horizontal ribs, Leaf vertical ribs, Leaf face plate, Bonnet Cover, etc.**Structural Members Inspection:****a. Exterior Body**

- Are flanges leaking? Yes No (Explain)
 Are flange bolts missing, no exposed threads? Yes No (Explain)
 Are flange bolts corroding? Yes No (Explain)
 Are there damaged areas or areas missing paint on body? Yes No (Explain)
 Are there areas of corrosion on body? Yes No (Explain)

b. Valve Pedestal

- Are there cracks in concrete pedestal? Yes No (Explain)
 Are there cracks or missing pieces in grout pad? Yes No (Explain)
 Are there missing bolts or bolts with no exposed threads? Yes No (Explain)
 Is there corrosion on bolts? Yes No (Explain)
 Are there damaged areas or areas missing paint on support or trunnion? Yes No (Explain)
 Are there areas of corrosion on support or trunnion? Yes No (Explain)

c. Needle

- Are there areas of scratches or gouges on U/S face of needle? Yes No (Explain)
 Are there rough areas or cavitation damage on U/S face or needle seat? Yes No (Explain)
 Are there missing screws or evidence of corrosion on plunger flange? Yes No (Explain)
 Are there scratches, gouges, or evidence of corrosion on plunger? Yes No (Explain)

e. Interior Body

- Are there scratches gouges on valve body seat? Yes No (Explain)
 Are there damaged areas or areas missing paint on body or cylinder? Yes No (Explain)
 Are there areas of corrosion or cavitation damage on body or cylinder? Yes No (Explain)

f. Splitters

- Is there damage to leading edge (U/S) of splitter? Yes No (Explain)
 Is there evidence of cavitation or damage at splitter/cylinder connection? Yes No (Explain)
 Is there evidence of cavitation or damage at splitter/body connection? Yes No (Explain)
 Are there damaged areas or areas missing paint on splitters? Yes No (Explain)
 Are there areas of corrosion or cavitation damage on splitters? Yes No (Explain)

g. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORK\REQ\MORRIS\INSPECT\2NVVALV3.WPD

C2. Condition of Valve's Protective and Hoist (PAINT) Coatings: Original Paint: Yes No **VALVE PAINT RATING:**

- a. General Condition of Coating: Good Fair Poor
- Cause of Coating Failure: Age Corrosion/Erosion/Cavitation Rubbing Standing Water No Drains Constant Leak Poor Paint unknown Other. Explain ...

- GOOD
(Valve's current paint coating is above average)
- SATISFACTORY
(Paint okay - no paint repairs currently required)
- CONDITIONAL
(Some paint maintenance/repairs recommended)
- UNSATISFACTORY
(Major paint repairs or replacement/maintenance is required)

COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT PROTECTIVE COATINGS. POSSIBLE ACTIONS/RECOMMENDATIONS.**C3. Performance and Condition of Valve Seats ...**

- a. Leakage Past Seats/sill Unknown No Leakage Insignificant Some Excessive
(How much?) 200 gpm. Leakage Acceptable? Yes No

- b. Condition of seats/sill: Unknown Good Fair Poor - Cavitated/Eroded portions of seats/sill: Describe...
Seat screws: Missing Damaged Loose: Describe
...

- c. Reason for Leakage: Seats/Sill: Damaged seat (which one?)
 Damaged Sill Seat to Seat contact Seat Defect Stuck Debris Other

VALVE LEAKAGE RATING:

- GOOD
(No or insignificant amounts of leakage.)
- SATISFACTORY
(Little or tolerable amounts of leakage.)
- CONDITIONAL
(excessive leakage which can be tolerated until appropriate repairs can be made.)
- UNSATISFACTORY
(Excessive, Intolerable, or Leakage Causing damage.)
- RESTRICTED (Immediate repair required)

e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT VALVE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS

Needle Valves - Individual Equipment Inspection Checklist

Page 6

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT\2NV\VALV3.WPD

C4. Operator's Capabilities and Standing Operating Procedures:

(Provide comment where applicable)

- a. Dam operator knowledge of valve operation? Yes No
- b. Are discharge curves and operating diagrams current? Yes No
- c. Posted operating instructions? Yes No
- d. Does dam operator understand their use? Yes No
- e. Are as-built drawings of valve/hoist available? Yes No
- f. Are maintenance requirements understood? Yes No
- g. SOP/DOC instructions and documents current? Yes No

C5. Performance of Valve Operation:

- a. Was valve operated at inspection? Yes No
- b. Is valve exercised according to SOP? Yes No
- c. Is Valve operated according to SOP and operating instructions Yes No (If no, WHY?)
- d. Describe valve operation: (describe below)
 Smooth Free Operation Rough Operation Noisy Vibrating Insufficient Power
 Other (Describe any operational problems/deficiency)
- e. Approx. date of last valve operation.
- f. Valves as designed? Yes No (Why?)
- g. Was this valve operated using back-up power or device? Yes No n/a

VALVE RATING:

SATISFACTORY

(Either no or minor maintenance or repairs currently required)

CONDITIONAL
(Questionable operation & repairs/replacement/maintenance required)

RESTRICTED
(Valve and hoist should not be operated without major repairs or restricted operation)

Needle Valves - Individual... Equipment Inspection Checklist

Page 7

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT\2NVVALV3.WPD

E. Valve Public Security:

Valve Installation Accessible by Public? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Describe ...	Vehicle access gate is locked, but accessible by pedestrian traffic
Public Danger? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Describe ...	
Has there been vandalism or evidence of vandalism? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> n/a	Describe ...
Security features? <input type="checkbox"/> Fencing <input checked="" type="checkbox"/> Locks on control buildings and control panels etc.	<input type="checkbox"/> Public warning signs	




Photo 1 - Morris Dam - Needle Valve 3 - View showing needle valve body and leakage at full head. 07/01/98




Photo 2 - Morris Dam - Needle Valve 3 - View showing needle valve body and leakage at full head. 07/01/98




Photo 5 - Morris Dam - Needle Valve 3 - View showing needle valve body, piping, and leakage at full head. 07/01/98




Photo 6 - Morris Dam - Needle Valve 3 - View showing needle valve paradox valve and piping. 07/01/98



Photo 3 - Morris Dam - Needle Valve 3 - View showing needle valve body, gooseneck piping, and leakage at full head. 07/01/98



Photo 4 - Morris Dam - Needle Valve 3 - View showing needle valve body, pedestal, and leakage at full head. 07/01/98



Photo 7 - Morris Dam - Needle Valve 3 - View showing needle valve body, pedestal, and leakage at full head.
07/01/98




Photo 8 - Morris Dam - Needle Valve 3 - View showing needle valve gooseneck piping, and discharge at full head.
07/01/98




Photo 9- Morris Dam - Needle Valve 3 - View looking downstream of upstream body tip, valve body, and splitters.

09/29/98

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Form - latest revision 10/23/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\2SLGAT3A.WPD

A. Overall Summary Sheet Dam Morris Dam Gate I.D. 3A

A1. Overall Rating - Slide Gates & Hydraulic Hoists (Provide an overall general rating for the gates and hoists based on safe/unsafe operation and O&M required/not required)

a. GATE GENERAL CONCLUSIONS:		b. SLIDE GATE OVERALL RATING:	
Gate Needs Maintenance?	<input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate	<input type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required)	<input type="checkbox"/> GOOD (Current hoist condition/maintenance/safety is above average)
Gate Needs Repairs?	<input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate	<input type="checkbox"/> CONDITIONAL (Gate safely operable, but some maintenance/repairs required)	<input type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required)
Restricted Gate Operations Recommended?	<input type="checkbox"/> Yes (Describe...) <input checked="" type="checkbox"/> No	<input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required)	<input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required)
Recommendations Included in Checklist?	<input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> No	<input type="checkbox"/> RESTRICTED (Gate should not be operated)	<input type="checkbox"/> RESTRICTED (Hoist should not be operated)
c. HYDRAULIC HOIST OVERALL RATING:			
Comments:			

A2. Level 2 - General Summary of Slide Gate, Outlet Gate and Hydraulic Hoist Condition: (Check or Circle as Appropriate)

- a. Operation: Gate / Hoist Operated: Yes: Full Travel Partial Travel (How far _____) Not Operated (why?)
b. Structural: Satisfactory Unsatisfactory Deformed / Bent Members Missing / Broken members Other (Explain)
c. Protective Coatings: Original Paint Year of Last Paint Coat _____ Paint Satisfactory Requires minor local touch-up Severe localized damage (No. and location)
d. Weld/Bolted Connections: Click Uncheck Bolted connections Okay
(circle) (Missing Bolts) (Corroded/Rusted Bolts) (Loose Bolts) (Deformed Bolts) Many Some Few
e. Gate Leaf Sealing: Tight Seal-No Leakage Insignificant Leakage Moderate Leakage Heavy Leakage
f. Concrete / Grout: Gate Chamber / Control House Condition? Satisfactory Spalling Hairline cracking (Hyy)(Mod)(Light)
g. Gate Operation: Smooth Operation Rough Operation Insufficient Power Other
h. Hoist Operation: Smooth Operation Rough Operation Insufficient Power Other
- Comments: Operated gate full cycle balanced and full close cycle unbalanced at 25% flow

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Form - latest revision 10/23/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\2SLGAT3A.WPD

B. Inspection and Equipment Basic Information Sheet:

B1. Inspection Site Information:

Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Gate for data in this section

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 6/29 thru 7/1/98	5. Lead Inspector & Office: Ron Arrington, USBR
4. Reservoir El.: 1145.47	Phone #: 303-445-2877
7. Gate Sill El.:971.00	8. Area Office & Contact: Emily Hasegawa
10. Head on Gate: 172.47	Phone #: 626-458-6304
11. Others present:	
12. Special circumstances, weather conditions, other:	

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 9/29/98	5. Lead Inspector & Office: Gary Rood, USBR
4. Reservoir El.: 970.00	Phone #: 303-445-3102
7. Gate Sill El.:975.00	8. Area Office & Contact: Emily Hasegawa
10. Head on Gate: 0.00	Phone #: 626-458-6304
11. Others present: Bill McStraw D-8450 and George Taylor D-8005	
12. Special circumstances, weather conditions, other:	

B2. Description of Slide Gate, Hydraulic Hoist and Appurtenant Equipment:

Gate No.: 3A	Size: Width 48-inch	Height 48-inch	<input type="checkbox"/> Guard / Emergency	<input type="checkbox"/> Regulating	Design Head 194'	Year Designed 1932
--------------	---------------------	----------------	--	-------------------------------------	------------------	--------------------

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 3

Form - latest revision 10/20/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT2\SLGAT3.A.WPD

Type of Stem Bushing / Gland: <input checked="" type="checkbox"/> Adjustable <input type="checkbox"/> Non-Adjustable <input type="checkbox"/> Condition (Describe if not satisfactory)	
Type of Gate Hanger: <input type="checkbox"/> Automatic <input type="checkbox"/> Semi-Automatic <input checked="" type="checkbox"/> Chain with hook <input type="checkbox"/> Other (Describe) <input type="checkbox"/> None	
Semi-Automatic Gate Hanger Safety Studs: <input type="checkbox"/> Number of replacements on hand <input type="checkbox"/> Order more replacements	
Size of Hoist Stem: _____ inch diameter Hoist Stem Material: _____	
Gate Seats, Gate Sill, and Guides <input checked="" type="checkbox"/> Bronze <input type="checkbox"/> Stainless steel on bronze <input type="checkbox"/> Seats are <input checked="" type="checkbox"/> not equipped with greasing system.	
Gate Leaf constructed of: <input type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel <input type="checkbox"/> Fabricated Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other	
Condition of leaf and seating surfaces: <input type="checkbox"/> Poor <input checked="" type="checkbox"/> Good <input type="checkbox"/> Excellent <input type="checkbox"/> Corroded <input type="checkbox"/> Eroded <input type="checkbox"/> Cavitated <input type="checkbox"/> Other (Explain)	
Type: <input type="checkbox"/> Hydraulic hoist <input type="checkbox"/> motor operated Screw-Lift Comment: Water operated	
Controls: <input checked="" type="checkbox"/> Local <input type="checkbox"/> Automatic <input type="checkbox"/> Remote-Capability (From Where) _____	SOP Updated Recently <input type="checkbox"/> Yes <input type="checkbox"/> No Eng-Gen Operated at Inspection: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Last time (when) _____
<input type="checkbox"/> Engine-Generator <input type="checkbox"/> Hand pump Operable? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (why?) _____	
Comments: _____ <input checked="" type="checkbox"/> Operates from static head from water tank	

B3. Inspection / Accessibility: (Check the appropriate box(es) for the components of the Slide Gate, Outlet Gate and Hydraulic Hoist which were accessible at time of inspection.)

<input type="checkbox"/> All: Downstream Side of leaf <input checked="" type="checkbox"/> No: Upstream Side of leaf <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: Body Seats <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Hoist: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Stem Connection <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: Bottom of leaf <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Gate Areas Not Available for Inspection: Upstream side of leaf and stem connection.	
Inspection of gate sill: <input type="checkbox"/> Cavitated / Eroded / Other <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Explain)	
Inspection of gate bodies: <input type="checkbox"/> Cavitated / Eroded / Other <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Explain)	
Comments: _____	

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 4

Form - latest revision 10/20/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT2\SLGAT3A.WPD

C. Gate Inspection:

a. Exterior Body

- . Are flanges leaking? Yes No (Explain)
Are flange bolts missing, no exposed threads? Yes No (Explain)
Are flange bolts corroding? Yes No (Explain)
Are there damaged areas or areas missing paint on body? Yes No (Explain)
Are there areas of corrosion on body? Yes No (Explain)

b. Gate Support:

- Are there cracks or missing pieces in grout pad? Yes No (Explain)
Are there missing bolts or bolts with no exposed threads? Yes No (Explain)
Is there corrosion on bolts? Yes No (Explain)
Are there damaged areas or areas missing paint on support? Yes No (Explain)
Are there areas of corrosion on support? Yes No (Explain)

c. Hydraulic Hoist Water operated

- Is there water leakage from cylinder flanges? Yes No (Explain)
Is there water leakage from cylinder glands? Yes No (Explain)
Is there any water present in the bonnet cover or on the floor? Yes No (Describe)
Are flange bolts missing, no exposed threads? Yes No (Explain)
Are flange bolts corroding? Yes No (Explain)
Are there damaged areas or areas missing paint? Yes No (Explain)
Are there areas of corrosion on cylinder or heads? Yes No (Explain)

d. U/S Interior Body

- Are there scratches or gouges on gate leaf? Yes No (Explain)
Are there damaged areas or areas missing paint on the body? Yes No (Explain)
Are there areas of corrosion on the body? Yes No (Explain)

e. D/S Interior Body

- Are there scratches or gouges on gate seats? Yes No (Explain)
Are there scratches, gouges, or corrosion on the gate stem? Yes No (Explain)
Are there exposed stem threads on bottom of stem nut? Yes No (Explain)
Are there damaged areas or areas missing paint on the gate leaf or body? Yes No (Explain) ~~Typical coating loss on bodies and leaf.~~
Are there areas of corrosion on the gate leaf or body? Yes No (Explain)

f. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.

GATE AND HOIST STRUCTURAL RATING:

GOOD

(Gate and Hoist structural condition is above average)

SATISFACTORY

(No maintenance or repairs to structure is currently required)

CONDITIONAL

(Gate and Hoist safe to operate, but some maintenance/repairs recommended)

UNSATISFACTORY

(Major structural repairs/replacement/maintenance required)

RESTRICTED

(Gate/Hoist should not be operated for structural reasons.)

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 5

Form - latest revision 10/20/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT2\SLGAT3A.WPD

D2. Condition of Gate's Protective and Hoist (PAINT) Coatings: Original Paint: Yes No Date Last Painted (Where?)

D3. Performance and Condition of Gate Seal

a. Leakage past seal (How much?)	<input checked="" type="checkbox"/> Unknown	<input type="checkbox"/> No Leakage	<input type="checkbox"/> Insignificant	<input type="checkbox"/> Some	<input type="checkbox"/> Excessive	GATE LEAKAGE RATING:
b. Reason for Leakage:	<input type="checkbox"/> Damaged ring seal <input type="checkbox"/> Damaged or scratched leaf <input type="checkbox"/> Leaf to seal contact <input type="checkbox"/> Seal Defect <input type="checkbox"/> Stuck Debris <input type="checkbox"/> Other					<input type="checkbox"/> GOOD (No or insignificant amounts of leakage.)
						<input checked="" type="checkbox"/> SATISFACTORY (Little or tolerable amounts of leakage.)
						<input type="checkbox"/> CONDITIONAL (excessive leakage which can be tolerated until appropriate repairs can be made.)
						<input type="checkbox"/> UNSATISFACTORY (Excessive, Intolerable, or Leakage Causing damage.)
						<input type="checkbox"/> RESTRICTED (Immediate repair required)

e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT GATE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS

Outlet filled at time of first inspection.
Reservoir drained at time of second inspection.
No leakage concerns expressed by operators.

D4. Operator's Capabilities and Standing Operating Procedures:

(Provide comment where applicable)

- a. Dam operator knowledge of gate and hoist operation? Yes No N/A
- b. Are discharge curves and operating diagrams current? Yes No
- c. Posted operating instructions? Yes No
- d. Does dam operator understand their use? Yes No
- e. Are as-built drawings of gate/hoist available? Yes No
- f. Are maintenance requirements understood? Yes No
- g. SOP/DOC instructions and documents current? Yes No

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 6

Form - latest revision 10/20/98 G.W.Rood - J:\WORK\REQMORRISINSPECT\2SLGAT3A.WPD

D5. Performance of Gate and Hoist Operation:

a. Was gate and hoist operated at inspection? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	b. Is gate and hoist exercised according to SOP? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	c. Is gate and hoist operated according to SOP and operating instructions? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (If no, WHY?)	GATE AND HOIST RATING: <input checked="" type="checkbox"/> SATISFACTORY (either no or minor maintenance or 1 repair currently required)		
d. Describe gate and hoist operation: (describe below) <input checked="" type="checkbox"/> Smooth <input type="checkbox"/> Free Operation <input type="checkbox"/> Rough Operation <input type="checkbox"/> Noisy <input type="checkbox"/> Vibrating <input type="checkbox"/> Insufficient Power <input type="checkbox"/> Other (Describe any operational problems/deficiency)	e. Approx. date of last gate operation.	f. Gates and hoist operated as designed? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (Why?)	g. Has this gate and hoist been operated using back-up power or device? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> n/a	<input type="checkbox"/> CONDITIONAL (Questionable operation & repairs/replacement/maintenance required)	
				<input type="checkbox"/> RESTRICTED (Gate and hoist should not be operated without major repairs or restricted operation)	

E. Gate Public Security:

Gate Installation Accessible by Public? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Describe ... Public Danger? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Describe ...	In gate chamber in interior of dam Has there been vandalism or evidence of vandalism? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/> Describe ...	Security features? <input type="checkbox"/> Fencing <input checked="" type="checkbox"/> Locks on control buildings and control panels etc. <input type="checkbox"/> Public warning signs
---	---	--



Photo 1 - Morris Dam - Slide Gate
3A - View hoist, bonnet cover and
platform. 07/01/98




Photo 2 - Morris Dam -
Slide Gate 3A - View of
gate body, upstream and
downstream flanges and
Victaulic coupling.
07/01/98



Photo 3- Morris Dam - Slide Gate 3A - View looking at downstream face of gate leaf
09/29/98



Photo 4 - Morris Dam - Slide Gate 3A - View looking at downstream face of gate leaf.
09/29/98

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT2\NVVAL\V4.WPD

A. Overall Summary Sheet Dam Morris Dam

Valve I.D. 4

A1. Overall Rating - Needle Valve (Provide an overall general rating for the valve based on safe/unsafe operation and O&M required/not required)

a. VALVE GENERAL CONCLUSIONS:	b. Needle VALVE OVERALL RATING:					
Valve Needs Maintenance? <input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Valve Needs Repairs? <input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Restricted Valve Operations Recommended? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> Yes (Describe...)	<input type="checkbox"/> GOOD (Current valve condition/maintenance/safety is above average) <input checked="" type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Valve safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Valve should not be operated)					

Comments: Valve leaks through the needle seats

A2. Level 2 - General Summary of Needle Valve Condition: (Check or Circle as Appropriate)

a. OPERATION: Was valve operated?: <input checked="" type="checkbox"/> Yes: <input type="checkbox"/> Not Operated (why?) Valve operation: <input type="checkbox"/> Full Travel <input type="checkbox"/> Partial Travel (How far _____) <input checked="" type="checkbox"/> Smooth <input type="checkbox"/> Rough <input type="checkbox"/> Noisy <input type="checkbox"/> Vibrating <input type="checkbox"/> Insufficient Power <input type="checkbox"/> Other <input checked="" type="checkbox"/> Satisfactory	b. STRUCTURAL: <input type="checkbox"/> Unsatisfactory <input type="checkbox"/> Deformed / Bent Members <input type="checkbox"/> Missing / Broken members <input type="checkbox"/> Other (Explain)	c. PROTECTIVE COATING: <input type="checkbox"/> Original Paint <input type="checkbox"/> Year of Last Paint Coat _____ <input checked="" type="checkbox"/> Paint Satisfactory <input checked="" type="checkbox"/> Requires minor local touch-up <input type="checkbox"/> Severe localized damage (No. and location) _____ <input type="checkbox"/> Extensive	d. WELDED/BOLTED CONNECTIONS: Bolted connections <input checked="" type="checkbox"/> Okay <input type="checkbox"/> Checked <input type="checkbox"/> Unchecked <input type="checkbox"/> Missing Bolts <input checked="" type="checkbox"/> Corroded/Justed Bolts <input type="checkbox"/> No Threads Showing <input type="checkbox"/> Deformed Bolts <input type="checkbox"/> Many <input type="checkbox"/> Some <input type="checkbox"/> Few	e. VALVE SEAT SEALING: <input type="checkbox"/> Tight Seal-No Leakage <input type="checkbox"/> Insignificant Leakage <input checked="" type="checkbox"/> Moderate Leakage <input type="checkbox"/> Heavy Leakage ..	Comments:
--	---	---	--	--	-----------

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/23/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT2\NVVALV4.WPD

B. Inspection and Equipment Basic Information Sheet:

B1. Inspection Site Information: Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Valve for data in this section

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 6/29 thru 7/1/98	5. Lead Inspector & Office: Ron Arrington USBR Phone #: 303-445-2877
4. Reservoir El.: 1145.47	6. Field Contact: Art Diaz / Jim McGowan Phone #: 626-334-2090
7. Valve Centerline El.: 975.0	8. Area Office & Contact: Emily Hasegawa Phone #: 626-458-6304
10. Head on Valve: 170.47	9. Water District & Contact: Steve Bradley Phone #:
11. Others present:	
12. Special circumstances, weather conditions, other:	
1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 9/29/98	5. Lead Inspector & Office: Gary Rood USBR Phone #: 303-445-3102
4. Reservoir El.: 970.00	6. Field Contact: Art Diaz / Jim McGowan Phone #: 626-334-2090
7. Valve Centerline El.: 975.0	8. Area Office & Contact: Emily Hasegawa Phone #: 626-458-6304
10. Head on Valve: 0.00	9. Water District & Contact: Steve Bradley Phone #:
11. Others present: Bill McStraw D-8450 and George Taylor D-8005	
12. Special circumstances, weather conditions, other:	

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORK\REQ\MORRIS\INSPECT\2NVVALV4.WPD

B2. Description of Needle Valve and Appurtenant Equipment:

B1. Valve No.: 4	Size: Diameter 24-inch	Design Head <u>177</u>	Year Designed <u>1932</u>
Number of Splitters <u>4</u> <input checked="" type="checkbox"/> Bronze <input type="checkbox"/> Stainless steel.			
Valve Seat Valve Needle constructed of: <input type="checkbox"/> Cast Iron <input checked="" type="checkbox"/> Cast Steel <input type="checkbox"/> Cast Bronze <input type="checkbox"/> Other Valve Body constructed of: <input checked="" type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel <input type="checkbox"/> Cast Bronze <input type="checkbox"/> Other			
B2 . Valve Operator: Controls: <input checked="" type="checkbox"/> Local <input type="checkbox"/> Automatic <input type="checkbox"/> Remote-Capability (From Where) _____ Type: <input type="checkbox"/> Hydraulic <input type="checkbox"/> motor operated Screw-Lift <input checked="" type="checkbox"/> Manual			
B3. Guard Gate/ Stoplogs Capabilities: Comments:			
Guard gate <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Size and type. 96" x 120" Caterpillar Gate 48" Bonneted Slide Gate Stoplogs available (if required) <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No No.of logs? _____ Okay <input type="checkbox"/> Not Useable (why?) _____			

B3. Inspection / Accessibility: (Check the appropriate box(es) for the components of the High Pressure Valve, Outlet Valve and Hydraulic Hoist which were accessible at time of inspection.)

All: Interior of Valve Body	Exterior of Valve Body	Control house and valve chamber	Upstream Side of Needle Location (use clock points looking D/S)
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Body Seats Splitters			
Kept Onsite <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Last Used <input type="checkbox"/> <1yr <input type="checkbox"/> < 3yr <input type="checkbox"/> < 10 yr			
Valve Operator: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No			
Comments:			
Inspection of valve needle: Cavitated / Eroded / Other <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Explain) Location (use clock points looking D/S)			
Inspection of interior of valve bodies: Cavitated / Eroded / Other <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Explain) Location (use clock points looking U/S)			
Inspection of splitters: Cavitated / Eroded / Other <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Explain) Location (number clockwise starting at top looking U/S)			
Inspection of valve seat: Cavitated / Eroded / Other <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Explain) Location (use clock points looking U/S)			
Inspection of exterior valve body: <input type="checkbox"/> Good <input checked="" type="checkbox"/> Satisfactory <input type="checkbox"/> Poor (Explain)			
Comments:			

Needle Valves - Individual Equipment Inspection Checklist

Page 4

Form - latest revision 10/20/98 R. Arlington - J:\WORK\REQMORRIS\NSPECT\2NNVALV4.WPD

C1. Structural Integrity of components including; Hoist, Leaf horizontal ribs, Leaf vertical ribs, Leaf face plate, Bonnet Cover, etc.

Structural Members Inspection:

- a. **Exterior Body**
- Are flanges leaking? Yes No (Explain)
Are flange bolts missing, no exposed threads? Yes No (Explain)
Are flange bolts corroding? Yes No (Explain)
Are there damaged areas or areas missing paint on body? Yes No (Explain)
Are there areas of corrosion on body? Yes No (Explain)

b. **Valve Pedestal**

- Are there cracks in concrete pedestal? Yes No (Explain)
Are there cracks or missing pieces in grout pad? Yes No (Explain)
Are there missing bolts or bolts with no exposed threads? Yes No (Explain)
Is there corrosion on bolts? Yes No (Explain)
Are there damaged areas or areas missing paint on support or trunnion? Yes No (Explain)
Are there areas of corrosion on support or trunnion? Yes No (Explain)

c. **VALVE STRUCTURAL RATING:**

- GOOD**
(Valve and Hoist structural condition is above average)
 SATISFACTORY
(No maintenance or repairs to structure is currently required)
 CONDITIONAL
(Valve and Hoist safe to operate, but some maintenance/repairs recommended)
 UNSATISFACTORY
(Major structural repairs/replacement/maintenance required)
 RESTRICTED
(Valve/Hoist should not be operated for structural reasons.)

d. **Needle**

- Are there areas of scratches or gouges on U/S face of needle? Yes No (Explain)
Are there rough areas or cavitation damage on U/S face or needle seat? Yes No (Explain)
Are there missing screws or evidence of corrosion on plunger flange? Yes No (Explain)
Are there scratches, gouges, or evidence of corrosion on plunger? Yes No (Explain)

e. **Interior Body**

- Are there scratches gouges on valve body seat? Yes No (Explain)
Are there damaged areas or areas missing paint on body or cylinder? Yes No (Explain)
Are there areas of corrosion or cavitation damage on body or cylinder? Yes No (Explain)

f. **Splitters**

- Is there damage to leading edge (U/S) of splitter? Yes No (Explain)
Is there evidence of cavitation or damage at splitter/cylinder connection? Yes No (Explain)
Is there evidence of cavitation or damage at splitter/body connection? Yes No (Explain)
Are there damaged areas or areas missing paint on splitters? Yes No (Explain)
Are there areas of corrosion or cavitation damage on splitters? Yes No (Explain)

g. **COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.**

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT\2NVVALV4.WPD

C2. Condition of Valve's Protective and Hoist (PAINT) Coatings:		Original Paint: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Date Last Painted (Where?)
a. General Condition of Coating:	<input checked="" type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	VALVE PAINT RATING:	
Cause of Coating Failure:	<input type="checkbox"/> Age <input type="checkbox"/> Corrosion/Erosion/Cavitation <input type="checkbox"/> Rubbing <input type="checkbox"/> Standing Water <input type="checkbox"/> No Drains <input checked="" type="checkbox"/> Constant Leak <input type="checkbox"/> Poor Paint <input type="checkbox"/> unknown <input type="checkbox"/> Other. Explain ...	<input type="checkbox"/> GOOD (Valve's current paint coating is above average) <input checked="" type="checkbox"/> SATISFACTORY (Paint okay - no paint repairs currently required) <input type="checkbox"/> CONDITIONAL (Some paint maintenance/repairs recommended) <input type="checkbox"/> UNSATISFACTORY (Major paint repairs or replacement/maintenance is required)	
COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT PROTECTIVE COATINGS. POSSIBLE ACTIONS/RECOMMENDATIONS.			

C3. Performance and Condition of Valve Seats ...		VALVE LEAKAGE RATING:
a. Leakage Past Seats/sill	<input type="checkbox"/> Unknown <input type="checkbox"/> No Leakage <input type="checkbox"/> Insignificant <input checked="" type="checkbox"/> Some <input type="checkbox"/> Excessive (How much?) <u>75</u> gpm. Leakage Acceptable? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> GOOD (No or insignificant amounts of leakage.) <input checked="" type="checkbox"/> SATISFACTORY (Little or tolerable amounts of leakage.) <input checked="" type="checkbox"/> CONDITIONAL (excessive leakage which can be tolerated until appropriate repairs can be made.)
b. Condition of seats/sill:	<input type="checkbox"/> Unknown <input checked="" type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor - Cavitated/Eroded portions of seats/sill: Describe.... Seat screws: <input type="checkbox"/> Missing <input type="checkbox"/> Damaged <input type="checkbox"/> Loose: Describe	<input type="checkbox"/> UNSATISFACTORY (Excessive, Intolerable, or Leakage Causing damage.) <input type="checkbox"/> RESTRICTED (Immediate repair required)
c. Reason for Leakage:	Seats/Sill: <input type="checkbox"/> Damaged seat (which one?) <input type="checkbox"/> Damaged Sill <input checked="" type="checkbox"/> Seat to Seat contact <input type="checkbox"/> Seat Defect <input type="checkbox"/> Stuck Debris <input type="checkbox"/> Other	e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT VALVE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRISINSPECT\2NYYAL\Y4.WPD

C4. Operator's Capabilities and Standing Operating Procedures:

(Provide comment where applicable)

- a. Dam operator knowledge of valve operation? Yes No
- b. Are discharge curves and operating diagrams current? Yes No
- c. Posted operating instructions? Yes No
- d. Does dam operator understand their use? Yes No
- e. Are as-built drawings of valve/hoist available? Yes No
- f. Are maintenance requirements understood? Yes No
- g. SOP/DOC instructions and documents current? Yes No

C5. Performance of Valve Operation:

- a. Was valve operated at inspection? Yes No
- b. Is valve exercised according to SOP? Yes No
- c. Is Valve operated according to SOP and operating instructions? Yes No (If no, WHY?)
- d. Describe valve operation: (describe below)
 - Smooth Free Operation
 - Rough Operation Noisy Vibrating Insufficient Power
 - Other (Describe any operational problems/deficiency)
- e. Approx. date of last valve operation.
- f. Valves as designed? Yes No (Why?)
- g. Was this valve operated using back-up power or device? Yes No n/a

VALVE RATING: SATISFACTORY

(Either no or minor maintenance or repairs currently required)

 CONDITIONAL

(Questionable operation & repairs/replacement/maintenance required)

 RESTRICTED

(Valve and hoist should not be operated without major repairs or restricted operation)

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT\2NVVALV4.WPD

D. Valve Public Security:

Valve Installation Accessible by Public? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Describe ...	Vehicle access gate is locked, but accessible by pedestrian traffic
Public Danger? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Describe ...	
Has there been vandalism or evidence of vandalism? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> n/a	Describe ...
Security features? <input type="checkbox"/> Fencing <input checked="" type="checkbox"/> Locks on control buildings and control panels etc.	<input type="checkbox"/> Public warning signs	



Photo 1 - Morris Dam - Pelton Needle Valve 4 - View showing needle valve body and leakage at full head. 07/01/98



Photo 2 - Morris Dam - Pelton Needle Valve 4 - View showing needle valve body and leakage at full head. 07/01/98



Photo 3 - Morris Dam - Pelton Needle Valve 4 - View showing needle valve body and leakage at full head.
07/01/98




Photo 4 - Morris Dam - Pelton Needle Valve 4 - View showing needle valve body and leakage at full head.
07/01/98



Photo 5 - Morris Dam - Pelton Needle Valve 4 - View showing needle valve body and leakage at full head.
07/01/98




Photo 6 - Morris Dam - Pelton Needle Valve 4 - View showing needle valve discharge at full head.
07/01/98



Photo 7 - Morris Dam - Pelton Needle Valve 4 - View showing needle valve operator and discharge at full head. 07/01/98



Photo 8 - Morris Dam - Pelton Needle Valve 4 - View showing valve hand-wheel operator. 07/01/98



Photo 9- Morris Dam - Pelton Needle Valve 4 - View of manhole cover removed for access into conduit.

09/29/98




Photo 10 - Morris Dam - Pelton Needle Valve 4 - View looking downstream of upstream conduit and valve.

09/29/98



Photo 11- Morris Dam - Pelton Needle Valve 4 - View looking downstream of valve body.

09/29/98




Photo 12 - Morris Dam - Pelton Needle Valve 4 - View looking downstream of valve body.

09/29/98

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\2SLGAT4A.WPD

A. Overall Summary Sheet Dam Morris Dam Gate I.D. 4A

A1. Overall Rating - Slide Gates & Hydraulic Hoists (Provide an overall general rating for the gates and hoists based on safe/unsafe operation and O&M required/not required)

<p>a. GATE GENERAL CONCLUSIONS:</p> <p>Gate Needs Maintenance? <input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Gate Needs Repairs? <input type="checkbox"/> None <input checked="" type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Restricted Gate Operations Recommended? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> Yes (Describe...) Recommendations Included in Checklist? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>	<p>b. Slide GATE OVERALL RATING:</p> <p><input type="checkbox"/> GOOD (Current gate condition/maintenance/safety is above average) <input checked="" type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Gate safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Gate should not be operated)</p>
<p>c. HYDRAULIC HOIST OVERALL RATING:</p> <p><input type="checkbox"/> GOOD (Current hoist condition/maintenance/safety is above average) <input checked="" type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Hoist safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Hoist should not be operated)</p>	
<p>Comments:</p>	

A2. Level 2 - General Summary of Slide Gate, Outlet Gate and Hydraulic Hoist Condition: (Check or Circle as Appropriate)

- a. Operation: Gate / Hoist Operated: Yes: Full Travel Partial Travel (How far _____) Not Operated (why?)
- b. Structural: Satisfactory Unsatisfactory
- c. Protective Coatings: Original Paint Year of Last Paint Coat _____ Paint Satisfactory Requires minor local touch-up Severe localized damage (No. and location) Extensive
- d. Weld/Bolted Connections: Circled Uncheck Bolted connections Okay
 (circle) (Missing Bolts) (Corroded/Rusted Bolts) (Loose Bolts) (Deformed Bolts) Many Some Few
- e. Gate Leaf Sealing: Tight Seal-No Leakage Insufficient Leverage Moderate Leakage Heavy Leakage
- f. Concrete / Grout: Gate Chamber / Control House Condition? Satisfactory Spalling Hairline cracking (Hvy)(Mod)(Light)
- g. Gate Operation: Smooth Operation Rough Operation Noisy Vibrating Insufficient Power Other
- h. Hoist Operation: Smooth Operation Rough Operation Noisy Vibrating Insufficient Power Other

Comments: Operated gate full cycle balanced and full close cycle unbalanced at 25% flow.

B. Inspection and Equipment Basic Information Sheet:

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 2

Form - latest revision 10/23/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT2\SLGAT4A.WPD

B1. Inspection Site Information: Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Gate for data in this section

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works	
3. Date of Inspection: 6/29 thru 7/1/98	5. Lead Inspector & Office: Ron Arrington, USBR	6. Field Contact: Art Diaz/Jim McGowan
4. Reservoir El.: 1145.47	Phone #: 303-445-2877	Phone #: 626-334-2090
7. Gate Sill El.: 970.45	8. Area Office & Contact: Emily Hasegawa	9. Water District & Contact: Steve Bradley
10. Head on Gate: 172.77	Phone #: 626-458-6304	Phone #:
11. Others present:		
12. Special circumstances, weather conditions, other:		

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works	
3. Date of Inspection: 9/29/98	5. Lead Inspector & Office: Gary Rood, USBR	6. Field Contact: Art Diaz/Jim McGowan
4. Reservoir El.: 970.00	Phone #: 303-445-3102	Phone #: 626-334-2090
7. Gate Sill El.: 970.45	8. Area Office & Contact: Emily Hasegawa	9. Water District & Contact: Steve Bradley
10. Head on Gate: 0.00	Phone #: 626-458-6304	Phone #:
11. Others present: Bill McStraw D-8450 and George Taylor D-8005		
12. Special circumstances, weather conditions, other:		

B2. Description of Slide Gate, Hydraulic Hoist and Appurtenant Equipment:

Gate No.: 4A	Size: Width 54-inch	Height 54-inch	<input checked="" type="checkbox"/> Guard / Emergency	<input type="checkbox"/> Regulating	Design Head 194'	Year Designed 1932
--------------	---------------------	----------------	---	-------------------------------------	------------------	--------------------

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 3

Form - latest revision 10/20/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\2SLGAT4A.WPD

Type of Stem Bushing / Gland: <input checked="" type="checkbox"/> Adjustable <input type="checkbox"/> Non-Adjustable <input type="checkbox"/> Condition (Describe if not satisfactory)	
Type of Gate Hanger: <input type="checkbox"/> Automatic <input type="checkbox"/> Semi-Automatic <input checked="" type="checkbox"/> Chain with hook <input type="checkbox"/> Other (Describe) <input type="checkbox"/> None	
Semi-Automatic Gate Hanger Safety Studs: <input type="checkbox"/> Number of replacements on hand <input type="checkbox"/> Order more replacements	
Size of Hoist Stem: _____ inch diameter Hoist Stem Material: _____	
Gate Seats, Gate Sill, and Guides <input checked="" type="checkbox"/> Bronze <input type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel <input type="checkbox"/> Fabricated Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other	
Gate Leaf constructed of: <input type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel <input type="checkbox"/> Fabricated Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other	
Condition of leaf and seating surfaces: <input type="checkbox"/> Poor <input checked="" type="checkbox"/> Good <input type="checkbox"/> Excellent <input type="checkbox"/> Corroded <input type="checkbox"/> Eroded <input type="checkbox"/> Cavitated <input type="checkbox"/> Other (Explain)	
Type: <input type="checkbox"/> Hydraulic hoist <input type="checkbox"/> motor operated Screw-Lift Comment: Watch Speciated	
Controls: <input checked="" type="checkbox"/> Local <input type="checkbox"/> Automatic <input type="checkbox"/> Remote-Capability (From Where) _____	
Emergency Operation: <input type="checkbox"/> Engine-Generator <input type="checkbox"/> Hand pump Operable? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (why?) _____	<input type="checkbox"/> Eng-Gen Operated at Inspection: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Last time (when) _____
Comments: <input type="checkbox"/> Operates from static head from water tank	

B3. Inspection / Accessibility: (Check the appropriate box(es) for the components of the Slide Gate, Outlet Gate and Hydraulic Hoist which were accessible at time of inspection.)

All: Downstream Side of leaf <input type="checkbox"/> Yes <input type="checkbox"/> No: Upstream Side of leaf <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: Body Seats <input type="checkbox"/> Yes <input type="checkbox"/> No: Hoist: <input type="checkbox"/> Yes <input type="checkbox"/> No	
Upstream / Downstream Bodies <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Stem Connection <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: Bottom of leaf <input type="checkbox"/> Yes <input type="checkbox"/> No: Ring Seal <input type="checkbox"/> Yes <input type="checkbox"/> No	
Gate Areas Not Available for Inspection: Upstream surface of leaf and stem connection.	
Inspection of gate sill: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: Cavitated / Eroded / Other (Explain)	
Inspection of gate bodies: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Cavitated / Eroded / Other (Explain)	
Comments: <input type="checkbox"/> Inspection of interior of gates on September 29, 1998	

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 4

Form - latest revision 10/20/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\2SLGAT4A.WPD

B4. Gate Inspection:

a. Exterior Body

- .Are flanges leaking? Yes No (Explain) Downstream Vicinal coupling seats
Are flange bolts missing, no exposed threads? Yes No (Explain)
Are flange bolts corroding? Yes No (Explain)
Are there damaged areas or areas missing paint on body? Yes No (Explain)
Are there areas of corrosion on body? Yes No (Explain)

b. Gate Support Bottom body flange embedded in concrete

- Are there cracks or missing pieces in grout pad? Yes No (Explain)
Are there missing bolts or bolts with no exposed threads? Yes No (Explain)
Is there corrosion on bolts? Yes No (Explain)
Are there damaged areas or areas missing paint on support? Yes No (Explain)
Are there areas of corrosion on support? Yes No (Explain)

c. Hydraulic Hoist Water-operated

- Is there water leakage from cylinder flanges? Yes No (Explain)
Is there water leakage from cylinder glands? Yes No (Explain) Minor
Is there any water present in the bonnet cover or on the floor? Yes No (Describe)
Are flange bolts missing, no exposed threads? Yes No (Explain)
Are flange bolts corroding? Yes No (Explain)
Are there damaged areas or areas missing paint? Yes No (Explain)
Are there areas of corrosion on cylinder or heads? Yes No (Explain)

d. U/S Interior Body

- Are there scratches or gouges on gate leaf? Yes No (Explain)
Are there scratches, gouges, cavitated, or damaged areas on the seal ring? Yes No (Explain)
Are there damaged areas or areas missing paint on the body? Yes No (Explain)
Are there areas of corrosion on the body? Yes No (Explain)

e. D/S Interior Body

- Are there scratches or gouges on gate seats? Yes No (Explain)
Are there scratches, gouges, or corrosion on the gate stem? Yes No (Explain)
Are there exposed stem threads on bottom of stem nut? Yes No (Explain)
Are there missing screws or evidence of corrosion on the seal ring gland? Yes No (Explain)
Are there damaged areas or areas missing paint on the gate leaf or body? Yes No (Explain)
Are there areas of corrosion on the gate leaf or body? Yes No (Explain)

GATE AND HOIST STRUCTURAL RATING:

D. GOOD

(Gate and Hoist structural condition is above average)
 SATISFACTORY

(No maintenance or repairs to structure is currently required)
 CONDITIONAL

(Gate and Hoist safe to operate, but some maintenance/repairs recommended)
 UNSATISFACTORY

(Major structural repairs/replacement/maintenance required)
 RESTRICTED

(Gate/Hoist should not be operated for structural reasons.)

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 5

Form - latest revision 10/20/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT2\SLGAT4A.WPD

f. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.

<p>C1. Condition of Gate's Protective and Hoist (PAINT) Coatings: Original Paint: Yes <input type="checkbox"/> No <input type="checkbox"/> Date Last Painted (Where?)</p>	<p>GATE PAINT RATING:</p> <p><input type="checkbox"/> GOOD (Gate's current paint coating is above average) <input checked="" type="checkbox"/> SATISFACTORY <input type="checkbox"/> CONDITIONAL (Paint okay - no paint repairs currently required) <input type="checkbox"/> UNSATISFACTORY (Some paint maintenance/repairs recommended) <input type="checkbox"/> MAJOR (Major paint repairs or replacement/maintenance is required)</p>
<p>a. General Condition of Coating: <input checked="" type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor</p> <p>d. Rust: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input checked="" type="checkbox"/> light _____ %</p> <p>b. Coating Failure: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input checked="" type="checkbox"/> light _____ %</p> <p>c. Corrosion: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input checked="" type="checkbox"/> light _____ %</p> <p>d. Pitting: <input type="checkbox"/> hvy <input checked="" type="checkbox"/> mod <input type="checkbox"/> light _____ %</p> <p>e. Distribution and Location of Coating Deficiencies: <input type="checkbox"/> All: Leaf U.S. Side: <input type="checkbox"/> Yes <input type="checkbox"/> No Leaf D.S. Side: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Bonnet Cover: <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Hoist: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cause of Coating Failure: <input type="checkbox"/> Age <input type="checkbox"/> Corrosion/Erosion/Cavitation <input type="checkbox"/> Rubbing <input type="checkbox"/> Standing Water <input type="checkbox"/> No Drains <input checked="" type="checkbox"/> Constant Leak <input type="checkbox"/> Poor Paint <input type="checkbox"/> unknown <input type="checkbox"/> Other. Explain ...</p>	
COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT PROTECTIVE COATINGS. POSSIBLE ACTIONS/RECOMMENDATIONS.	

<p>C2. Performance and Condition of Gate Seal</p>	<p>GATE LEAKAGE RATING:</p> <p><input type="checkbox"/> UNKNOWN <input type="checkbox"/> NO LEAKAGE <input type="checkbox"/> INSIGNIFICANT <input type="checkbox"/> SOME <input type="checkbox"/> EXCESSIVE (How much?) gpm. Leakage Acceptable? <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>b. Condition of ring seal: <input type="checkbox"/> Unknown <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor - Cavitated/Eroded portions of seats/sill: Describe....</p> <p>c. Reason for Leakage: <input type="checkbox"/> Damaged ring seal <input type="checkbox"/> Damaged or scratched leaf <input checked="" type="checkbox"/> Leaf to seal contact <input type="checkbox"/> Seal Defect <input type="checkbox"/> Stuck Debris <input type="checkbox"/> Other</p> <p>d. Condition of ring gland screws: <input type="checkbox"/> Missing <input type="checkbox"/> Damaged <input type="checkbox"/> Loose: Describe ...</p>
<p>a. Leakage past seal (How much?) <input type="checkbox"/> UNKNOWN <input type="checkbox"/> NO LEAKAGE <input type="checkbox"/> INSIGNIFICANT <input type="checkbox"/> SOME <input type="checkbox"/> EXCESSIVE gpm. Leakage Acceptable? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> GOOD (No or insignificant amounts of leakage.) <input checked="" type="checkbox"/> SATISFACTORY (Little or tolerable amounts of leakage.) <input type="checkbox"/> CONDITIONAL (excessive leakage which can be tolerated until appropriate repairs can be made.) <input type="checkbox"/> UNSATISFACTORY (Excessive, Intolerable, or Leakage Causing damage.) <input type="checkbox"/> RESTRICTED (Immediate repair required)</p>	
<p>e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT GATE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS</p> <p>Outlet filled at time of inspection.</p>	

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 6

Form - latest revision 10/20/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\2SIGAT4A.WPD

C3. Operator's Capabilities and Standing Operating Procedures:

(Provide comment where applicable)

- a. Dam operator knowledge of gate and hoist operation? Yes No
- b. Are discharge curves and operating diagrams current? Yes No **N/A**
- c. Posted operating instructions? Yes No
- d. Does dam operator understand their use? Yes No
- e. Are as-built drawings of gate/hoist available? Yes No **No**
- f. Are maintenance requirements understood? Yes No
- g. SOP/DOC instructions and documents current? Yes No

C4. Performance of Gate and Hoist Operation:

- a. Was gate and hoist operated at inspection? Yes No
- b. Is gate and hoist exercised according to SOP? Yes No
- c. Is gate and hoist operated according to SOP and operating instructions? Yes No (If no, WHY?)

d. Describe gate and hoist operation: (describe below)
 Smooth Free Operation Rough Operation Noisy Vibrating Insufficient Power
 Other (Describe any operational problems/deficiency)

e. Approx. date of last gate operation.

f. Gates and hoist operated as designed? Yes No (Why?)

g. Has this gate and hoist been operated using back-up power or device? Yes No **n/a**

D. Gate Public Security:

Gate Installation Accessible by Public? Yes No *Describe ...* In Gate chamber in interior of dam
Public Danger? Yes No *Describe ...*

Has there been vandalism or evidence of vandalism? Yes No **n/a** *Describe ...*

Security features? Fencing Locks on control buildings and control panels etc. Public warning signs

Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\2SLGAT4A.WPD




Photo 1 - Morris Dam -
Slide Gate 4A - View of
cylinder, bonnet cover, and
top platform. 07/01/98



Photo 2 - Morris Dam -
Slide Gate 4A - View of
cylinder piston stem and
bottom stem gland.

07/01/98




Photo 3 - Morris Dam - Slide Gate
4A - View of gate body, bypass valve
and pedestal. Note bottom gate body
flange embedded in pedestal.

07/01/98




Photo 4 - Morris Dam -
Slide Gate 4A - View of
gate bypass piping and
valve. 07/01/98




Photo 5 - Morris Dam - Slide Gate
4A - View left side of Victaulic
coupling on pipe downstream from
gate. Note minor leakage. 07/01/98




Photo 6 - Morris Dam - Slide Gate
4A - View right side of Victaulic
coupling on pipe downstream from
gate. Note minor leakage. 07/01/98




Photo 7 - Morris Dam - Slide Gate 4A - View of gate body and bypass piping and valve. Note upstream filling line at right side of photo.

07/01/98



Photo 8- Morris Dam - Slide Gate 4A - View of bottom of gate leaf in the fully raised position.

09/29/98



Photo 10 - Morris Dam - Slide Gate 4A - View of gate slot.

09/29/98

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQMORRISINSPECT\GATE3a.WPD

A. Overall Summary Sheet Dam Morris Dam Gate I.D. 5A

A1. Overall Rating - Slide Gates & Hydraulic Hoists (Provide an overall general rating for the gates and hoists based on safe/unsafe operation and O&M required/not required)

a. GATE GENERAL CONCLUSIONS: Gate Needs Maintenance? <input type="checkbox"/> None <input type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Gate Needs Repairs? <input type="checkbox"/> None <input type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Restricted Gate Operations Recommended? <input type="checkbox"/> No <input type="checkbox"/> Yes (Describe...) Recommendations Included in Checklist? <input type="checkbox"/> No <input type="checkbox"/> Yes (Describe...)	b. Slide GATE OVERALL RATING: <input type="checkbox"/> GOOD (Current gate condition/maintenance/safety is above average) <input type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Gate safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Gate should not be operated)	c. HYDRAULIC HOIST OVERALL RATING: <input type="checkbox"/> GOOD (Current hoist condition/maintenance/safety is above average) <input type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Hoist safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Hoist should not be operated)
Comments:		

A2. Level 2 - General Summary of Slide Gate, Outlet Gate and Hydraulic Hoist Condition: (Check or Circle as Appropriate)

- a. Operation: Gate / Hoist Operated: Yes: Full Travel Partial Travel (How far _____) Not Opened (why?) Downstream gate removed for shielding
b. Structural: Satisfactory Unsatisfactory Deformed / Bent Members Missing / Broken members Other (Explain)
c. Protective Coatings: Original Paint Year of Last Paint Coat _____ Paint Satisfaction Requires minor local touch-up Severe localized damage (No. and location) Extensive
d. Weld/Bolted Connections: Chck Unchck Okay
 (circle) (Missing Bolts) (Corroded/Rusted Bolts) (Loose Bolts) (Deformed Bolts) Many Some Few
e. Gate Leaf Sealing: Tight Seal-No Leakage Insignificant Leakage Moderate Leakage Heavy Leakage
f. Concrete / Grout: Gate Chamber / Control House Condition? Satisfactory Spalling Hairline cracking (Hyy)(Mod)(Light)
g. Gate Operation: Smooth Operation Rough Operation Noisy Vibrating Insufficient Power Other
h. Hoist Operation: Smooth Operation Rough Operation Noisy Vibrating Insufficient Power Other

Comments: Operated gate full cycle balanced and full close cycle unbalanced at 25% flow.

1 - Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\GATE3a.WPD

B. Inspection and Equipment Basic Information Sheet:

B1. Inspection Site Information: Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Gate for data in this section

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works
3. Date of Inspection: 6/29 thru 7/1/98	5. Lead Inspector & Office: Ron Arrington, USBR
4. Reservoir El.: 1145.47	Phone #: 303-445-2877 -
7. Gate Sill El.: 971.00	8. Area Office & Contact: Emily Hasegawa
10. Head on Gate: 172.47	Phone #: 626-458-6304

11. Others present:

12. Special circumstances, weather conditions, other:

B2. Description of Slide Gate, Hydraulic Hoist and Appurtenant Equipment:

Gate No.: 5A	Size: Width 48-inch Height 48-inch	<input checked="" type="checkbox"/> Guard / Emergency <input type="checkbox"/> Regulating	Design Head 194'	Year Designed 1932
Type of Stem Bushing / Gland: <input checked="" type="checkbox"/> Adjustable <input type="checkbox"/> Non-Adjustable	<input type="checkbox"/> Condition (Describe if not satisfactory)			
Type of Gate Hanger: <input type="checkbox"/> Automatic <input type="checkbox"/> Semi-Automatic <input checked="" type="checkbox"/> Chain with hook <input type="checkbox"/> Other (Describe) <input type="checkbox"/> None				
Semi-Automatic Gate Hanger Safety Studs: <input type="checkbox"/> Number of replacements on hand <input type="checkbox"/> Order more replacements				
Size of Hoist Stem: _____ inch diameter Hoist Stem Material: _____				
Gate Seats, Gate Sill, and Guides <input type="checkbox"/> Bronze on Bronze <input type="checkbox"/> Stainless steel on bronze <input type="checkbox"/> Seats are/ are not equipped with greasing system.				
Gate Leaf constructed of: <input type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel <input type="checkbox"/> Fabricated Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other				
Condition of leaf and seating surfaces: <input type="checkbox"/> Poor <input type="checkbox"/> Good <input type="checkbox"/> Excellent <input type="checkbox"/> Eroded <input type="checkbox"/> Corroded <input type="checkbox"/> Cavitated <input type="checkbox"/> Other (Explain) _____				
Gate Hoist Operator:	Type: <input checked="" type="checkbox"/> Hydraulic hoist <input type="checkbox"/> motor operated Screw-Lift Comment: Water-operated			
Controls:	<input checked="" type="checkbox"/> Local <input type="checkbox"/> Automatic <input type="checkbox"/> Remote-Capability (From Where) _____			
Emergency Operation:	<input type="checkbox"/> Engine-Generator <input type="checkbox"/> Hand pump Operable? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (why?) _____	<input type="checkbox"/> Eng-Gen Operated at Inspection: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Last time (when) _____	SOP Updated Recently <input type="checkbox"/> Yes <input type="checkbox"/> No	
Comments:	Operates from static head from water tank			

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\SIGATE3a.WPD

B3. Inspection / Accessibility: (Check the appropriate box(es) for the components of the Slide Gate, Outlet Gate and Hydraulic Hoist which were accessible at time of inspection.)

<input type="checkbox"/> All: Downstream Side of leaf	<input type="checkbox"/> Yes <input type="checkbox"/> No: Upstream Side of leaf	<input type="checkbox"/> Yes <input type="checkbox"/> No: Stem Connection	<input type="checkbox"/> Yes <input type="checkbox"/> No: Bottom of leaf	<input type="checkbox"/> Yes <input type="checkbox"/> No: Body Seats	<input type="checkbox"/> Yes <input type="checkbox"/> No: Ring Seal	<input type="checkbox"/> Yes <input type="checkbox"/> No: Hoist
Upstream / Downstream Bodies	<input type="checkbox"/> Yes <input type="checkbox"/> No			<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No
Gate Areas Not Available for Inspection:						
Inspection of gate sill:	Cavitated / Eroded / Other	<input type="checkbox"/> Yes <input type="checkbox"/> No	(Explain)			
Inspection of gate bodies:	Cavitated / Eroded / Other	<input type="checkbox"/> Yes <input type="checkbox"/> No	(Explain)			
Comments: Inspection of interior of gates is scheduled for the week of August 31, 1998						

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\GATE3a.WPD

Gate Inspection:

a. Exterior Body

- Are flanges leaking? Yes No (Explain)
Are flange bolts missing, no exposed threads? Yes No (Explain)
Are flange bolts corroding? Yes No (Explain)
Are there damaged areas or areas missing paint on body? Yes No (Explain)
Are there areas of corrosion on body? Yes No (Explain)

b. Gate Support Gate body embedded in concrete

- Are there cracks or missing pieces in grout pad? Yes No (Explain)
Are there missing bolts or bolts with no exposed threads? Yes No (Explain)
Is there corrosion on bolts? Yes No (Explain)
Are there damaged areas or areas missing paint on support? Yes No (Explain)
Are there areas of corrosion on support? Yes No (Explain)

c. Hydraulic Hoist Water-operated

- Is there water leakage from cylinder flanges? Yes No (Explain)
Is there water leakage from cylinder glands? Yes No (Explain)
Is there any water present in the bonnet cover or on the floor? Yes No (Describe)
Are flange bolts missing, no exposed threads? Yes No (Explain)
Are flange bolts corroding? Yes No (Explain)
Are there damaged areas or areas missing paint? Yes No (Explain)
Are there areas of corrosion on cylinder or heads? Yes No (Explain)
- GATE AND HOIST STRUCTURAL RATING:**
- GOOD
(Gate and Hoist structural condition is above average)
 SATISFACTORY
(No maintenance or repairs to structure is currently required)
 CONDITIONAL
(Gate and Hoist safe to operate, but some maintenance/repairs recommended)
 UNSATISFACTORY
(Major structural repairs/replacement/maintenance required)
 RESTRICTED
(Gate/Hoist should not be operated for structural reasons.)

d. U/S Interior Body

- Are there scratches or gouges on gate leaf? Yes No (Explain)
Are there scratches, gouges, cavitated , or damaged areas on the seal ring? Yes No (Explain)
Are there damaged areas or areas missing paint on the body? Yes No (Explain)
Are there areas of corrosion on the body? Yes No (Explain)

e. D/S Interior Body

- Are there scratches or gouges on gate seats? Yes No (Explain)
Are there scratches, gouges, or corrosion on the gate stem? Yes No (Explain)
Are there exposed stem threads on bottom of stem nut? Yes No (Explain)
Are there missing screws or evidence of corrosion on the seal ring gland? Yes No (Explain)
Are there damaged areas or areas missing paint on the gate leaf or body ? Yes No (Explain)
Are there areas of corrosion on the gate leaf or body? Yes No (Explain)

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQMORRIS\INSPECT\GATE3a.WPD

f. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.

D2. Condition of Gate's Protective and Hoist (PAINT) Coatings:		Original Paint: Yes <input type="checkbox"/> No <input type="checkbox"/>	Date Last Painted (Where?)
GATE PAINT RATING:			
a. General Condition of Coating: <input checked="" type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	d. Rust: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	<input type="checkbox"/> GOOD (Gate's current paint coating is above average)	
b. Coating Failure: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	c. Corrosion: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	<input checked="" type="checkbox"/> SATISFACTORY (Paint okay - no paint repairs currently required)	
d. Pitting: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	e. Distribution and Location of Coating Deficiencies: <input type="checkbox"/> All: Leaf U.S. Side: <input type="checkbox"/> Yes <input type="checkbox"/> No Leaf D.S. Side: <input type="checkbox"/> Yes <input type="checkbox"/> No Bonnet Cover: <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Hoist: <input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> CONDITIONAL (Some paint maintenance/repairs recommended) <input type="checkbox"/> UNSATISFACTORY (Major paint repairs or replacement/maintenance is required)	
Cause of Coating Failure: <input type="checkbox"/> Age <input type="checkbox"/> Corrosion/Erosion/Cavitation <input type="checkbox"/> Rubbing <input type="checkbox"/> Standing Water <input type="checkbox"/> No Drains <input type="checkbox"/> Constant Leak <input type="checkbox"/> Poor Paint <input type="checkbox"/> unknown <input type="checkbox"/> Other. Explain ...			
COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT PROTECTIVE COATINGS. POSSIBLE ACTIONS/RECOMMENDATIONS.			

1 - Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Page 6

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\SIGATE3a.WPD

D3. Performance and Condition of Gate Seal

a. Leakage past seal (How much?)	<input type="checkbox"/> Unknown <input type="checkbox"/> No Leakage <input type="checkbox"/> Insignificant <input type="checkbox"/> Some <input type="checkbox"/> Excessive gpm. Leakage Acceptable? <input type="checkbox"/> Yes <input type="checkbox"/> No	GATE LEAKAGE RATING:
b. Condition of ring seal: <input type="checkbox"/> Unknown <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor - Cavitated/Eroded portions of seats/sill: Describe....	<input type="checkbox"/> GOOD (No or insignificant amounts of leakage.)	
c. Reason for Leakage: <input type="checkbox"/> Leaf to seal contact <input type="checkbox"/> Seal Defect <input type="checkbox"/> Damaged or scratched leaf	<input type="checkbox"/> SATISFACTORY (Little or tolerable amounts of leakage.)	
d. Condition of ring seal gland screws: <input type="checkbox"/> Missing <input type="checkbox"/> Damaged <input type="checkbox"/> Loose: Describe ... <input type="checkbox"/> 叶 to seal contact <input type="checkbox"/> Seal Defect <input type="checkbox"/> Damaged or scratched leaf	<input type="checkbox"/> CONDITIONAL (Excessive leakage which can be tolerated until appropriate repairs can be made.)	
e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT GATE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS <input type="checkbox"/> Outlet filled at time of inspection.	<input type="checkbox"/> UNSATISFACTORY (Excessive, Intolerable, or Leakage Causing damage.)	
	<input type="checkbox"/> RESTRICTED (Immediate repair required)	

D4. Operator's Capabilities and Standing Operating Procedures:

(Provide comment where applicable)

- a. Dam operator knowledge of gate and hoist operation? Yes No N/A
- b. Are discharge curves and operating diagrams current? Yes No
- c. Posted operating instructions? Yes No
- d. Does dam operator understand their use? Yes No
- e. Are as-built drawings of gate/hoist available? Yes No
- f. Are maintenance requirements understood? Yes No
- g. SOP/DOC instructions and documents current? Yes No

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\INSPECT\SIGATE3a.WPD

D5. Performance of Gate and Hoist Operation:

a. Was gate and hoist operated at inspection? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	b. Is gate and hoist exercised according to SOP? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	c. Is gate and hoist operated according to SOP and operating instructions <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No (If no, WHY?)	GATE AND HOIST RATING: <input type="checkbox"/> SATISFACTORY (Either no or minor maintenance or repairs currently required)	
d. Describe gate and hoist operation: (describe below) <input type="checkbox"/> Smooth <input type="checkbox"/> Free Operation <input type="checkbox"/> Rough Operation <input type="checkbox"/> Noisy <input type="checkbox"/> Vibrating <input type="checkbox"/> Insufficient Power <input type="checkbox"/> Other (Describe any operational problems/deficiency)	e. Approx. date of last gate operation.	f. Gates and hoist operated as designed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (Why?) Gate and outlet used for slicing	<input type="checkbox"/> RESTRICTED (Gate and hoist should not be operated without major repairs or restricted operation)	
g. Has this gate and hoist been operated using back-up power or device? <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> n/a				

D6. Maintenance/Lubrication:

Type of greasing system: (describe)

Frequency of Lubrication:

Last Lubrication: (Date)

Lubricant type:

Top and side seat lubrication: n/a (why) _____ (No greasing system available)

Grease zircs/fittings (if applicable) damaged or unusable: Repair Date.

COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT MAINTENANCE. POSSIBLE ACTIONS/RECOMMENDATIONS

1 - Slide Gates and Hydraulic Hoists - Individual Equipment Inspection Checklist

Form - latest revision 8/10/98 G.W.Rood - J:\WORK\REQ\MORRIS\NSPECTS\GATE3a.WPD

E. Gate Public Security:

Gate Installation Accessible by Public? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Describe ...	In gate chamber in interior of dam
Public Danger? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Describe ...	
Has there been vandalism or evidence of vandalism? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> n/a <input type="checkbox"/> Describe ...	
Security features? <input type="checkbox"/> Fencing <input checked="" type="checkbox"/> Locks on control buildings and control panels etc. <input type="checkbox"/> Public warning signs	

1 - Slide Gates and Hydraulic Hoists Individual Equipment Inspection Checklist

Page 9

Form - latest revision 8/10/98 G.W.Rood - J:\WORKREQ\MORRIS\INSPECT\S\GATE3a.WPD

- ◆ Valve lower body is embedded in concrete.
- ◆ Downstream needle valve 5 has been removed and replaced with an extension pipe for sluicing.



Photo 1. - Morris Dam - Slide Gate 5A -View of gate stem and lower gland.

07/01/98




Photo 2. - Morris Dam -
Slide Gate 5A - View of
slide gate cylinder and
bonnet cover. Note body of
gate embedded. 07/01/98



Photo 1 - Morris Dam - Valve 5 (removed) - View showing pipe extension
on outlet used for sluicing.
07/01/98




Photo 2 - Morris Dam - Valve 5 (removed) - View showing removed
needle valve on outlet used for sluicing.
07/01/98

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORK\REQ\MORRIS\INSPECT2\NVVALV6.WPD

A. Overall Summary Sheet**Dam Morris Dam****Valve I.D. 6****A1. Overall Rating - Needle Valve** (Provide an overall general rating for the valve based on safe/unsafe operation and O&M required/not required)**a. VALVE GENERAL CONCLUSIONS:**

- | | | | | |
|--|-------------------------------|--|--|------------------------------------|
| Valve Needs Maintenance? | <input type="checkbox"/> None | <input checked="" type="checkbox"/> Minor | <input type="checkbox"/> Major | <input type="checkbox"/> Immediate |
| Valve Needs Repairs? | <input type="checkbox"/> None | <input checked="" type="checkbox"/> Minor | <input type="checkbox"/> Major | <input type="checkbox"/> Immediate |
| Restricted Valve Operations Recommended? | <input type="checkbox"/> No | <input type="checkbox"/> Yes (Describe...) | <input type="checkbox"/> Yes (Describe...) | |
| Recommendations Included in Checklist? | <input type="checkbox"/> No | <input type="checkbox"/> Yes (Describe...) | | |
- b. Needle VALVE OVERALL RATING:**
- | |
|---|
| <input type="checkbox"/> GOOD (Current valve condition/maintenance/safety is above average) |
| <input type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) |
| <input type="checkbox"/> CONDITIONAL (Valve safely operable, but some maintenance/repairs required) |
| <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) |
| <input checked="" type="checkbox"/> RESTRICTED (Valve should not be operated) |

Comments: Valve leaks through the needle seats and leakage through the air vent manifold. Valve has a tendency to run away when operated

A2. Level 2 - General Summary of Needle Valve Condition: (Check or Circle as Appropriate)**a. OPERATION:**

Was valve operated?

- Yes: Not Operated (why?)
 Full Travel Partial Travel (How far _____)
 Smooth Rough Noisy Vibrating Insufficient Power Other

b. STRUCTURAL:

- Satisfactory Unsatisfactory Deformed / Bent Members Missing / Broken members Other (Explain)

c. PROTECTIVE COATING: Original Paint Year of Last Paint Coat _____

- Paint Satisfactory
 Requires minor local touch-up

 Extensive**d. WELDED/BOLTED CONNECTIONS:** Bolted connections

- Okay Checked Unchecked
 Missing Bolts Corroded/Rusted Bolts No Threads Showing Deformed Bolts
 Many Some Few

e. VALVE SEAT SEALING: Tight Seal-No Leakage Insignificant Leakage Moderate Leakage Heavy Leakage

..

Comments:

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/23/98 R. Arrington - F:\WORKREQ\MORRIS\INSPECT2\NVV\ALV6.WPD

B. Inspection and Equipment Basic Information Sheet:

B1. Inspection Site Information: Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Valve for data in this section

1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works		
3. Date of Inspection: 6/29 thru 7/1/98	5. Lead Inspector & Office: Ron Arrington USBR	6. Field Contact: Art Diaz / Jim McGowan	Phone #: 626-334-2090
4. Reservoir El.: 1145.47	Phone #: 303-445-2877		
7. Valve Centerline El.: 975.0	8. Area Office & Contact: Emily Hasegawa	9. Water District & Contact: Steve Bradley	Phone #:
10. Head on Valve: 170.47	Phone #: 626-458-6304		
11. Others present:			
12. Special circumstances, weather conditions, other:			
1. Name of Dam/Facility: Morris Dam	2. Region: Los Angeles County Department of Public Works		
3. Date of Inspection: 9/29/98	5. Lead Inspector & Office: Gary Rood USBR	6. Field Contact: Art Diaz / Jim McGowan	Phone #: 626-334-2090
4. Reservoir El.: 970.00	Phone #: 303-445-3102		
7. Valve Centerline El.: 975.00	8. Area Office & Contact: Emily Hasegawa	9. Water District & Contact: Steve Bradley	Phone #:
10. Head on Valve: 0.00	Phone #: 626-458-6304		
11. Others present: Bill McStraw D-8450 and George Taylor D-8005.			
12. Special circumstances, weather conditions, other:			

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\UNSPEC\2NVVALV6.WPD

B2. Description of Needle Valve and Appurtenant Equipment:

B1. Valve No. and Size: 6 - 72-inch	Size: Diameter <u>72-inch</u>	Design Head <u>177</u>	Year Designed <u>1932</u>
Number of Splitters <u>8</u>			
Valve Seat <input checked="" type="checkbox"/> Bronze <input type="checkbox"/> Stainless steel.			
Valve Needle constructed of: <input type="checkbox"/> Cast Iron <input checked="" type="checkbox"/> Cast Steel <input type="checkbox"/> Cast Bronze <input type="checkbox"/> Other			
Valve Body constructed of: <input type="checkbox"/> Cast Iron <input type="checkbox"/> Cast Steel <input type="checkbox"/> Cast Bronze <input type="checkbox"/> Other			
B2 . Valve Operator:	Type: <input checked="" type="checkbox"/> Hydraulic <input type="checkbox"/> motor operated Screw-Lift <input type="checkbox"/> Water operated		
Controls: <input type="checkbox"/> Local <input checked="" type="checkbox"/> Automatic <input type="checkbox"/> Remote-Capability (From Where) _____			
B3. Guard Gate/ Stoplogs Capabilities:	Guard gate <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Size and type. 96" x 120" Caterpillar Gate 96" Butterfly valve	Stoplogs available (if required) <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No No of logs? _____ <input type="checkbox"/> Okay <input type="checkbox"/> Not Useable (why?) _____	Bulkhead and/or Stoplogs Kept Onsite <input type="checkbox"/> Yes <input type="checkbox"/> No Last Used <input type="checkbox"/> <1yr <input type="checkbox"/> < 3yr <input type="checkbox"/> < 10 yr
Comments:			

B3. Inspection / Accessibility: (Check the appropriate box(es) for the components of the High Pressure Valve, Outlet Valve and Hydraulic Hoist which were accessible at time of inspection.)

<input type="checkbox"/> All: Interior of Valve Body Exterior of Valve Body Control house and valve chamber	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Upstream Side of Needle <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Valve Indicator Connection <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Valve Operator: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Valve Areas Not Available for Inspection: <input type="checkbox"/> Yes	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Interior of valve inspected on (9/29/98)
Inspection of valve needle: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Cavitated / Eroded / Other Location (use clock points looking D/S)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Cavitated / Eroded / Other (Explain)
Inspection of interior of valve bodies: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Cavitated / Eroded / Other Location (use clock points looking U/S)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Cavitated / Eroded / Other (Explain)
Inspection of splitters: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Cavitated / Eroded / Other Location (number clockwise starting at top looking U/S)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No: Cavitated / Eroded / Other (Explain)
Inspection of valve seat: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: Cavitated / Eroded / Other Location (use clock points looking U/S)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No: Cavitated / Eroded / Other (Explain)
Inspection of exterior valve body: <input type="checkbox"/> Good <input checked="" type="checkbox"/> Satisfactory <input type="checkbox"/> Poor (Explain)	Comments:

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT\2NNVAL.V6.WPD

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORK\REQ\MORRISINSPECT\2NVVAL\V6.WPD

C1. Structural Integrity of components including; Hoist, Leaf horizontal ribs, Leaf vertical ribs, Leaf face plate, Bonnet Cover, etc.

Structural Members Inspection:

a. Exterior Body

- Are flanges leaking? Yes No (Explain)
Are flange bolts missing, no exposed threads? Yes No (Explain)
Are flange bolts corroding? Yes No (Explain)
Are there damaged areas or areas missing paint on body? Yes No (Explain)
Are there areas of corrosion on body? Yes No (Explain)

b. Valve Pedestal

- Are there cracks in concrete pedestal? Yes No (Explain)
Are there cracks or missing pieces in grout pad? Yes No (Explain)
Are there missing bolts or bolts with no exposed threads? Yes No (Explain)
Is there corrosion on bolts? Yes No (Explain)
Are there damaged areas or areas missing paint on support or trunnion? Yes No (Explain)
Are there areas of corrosion on support or trunnion? Yes No (Explain)

c. Needle

- Are there areas of scratches or gouges on U/S face of needle? Yes No (Explain)
Are there rough areas or cavitation damage on U/S face or needle seat? Yes No (Explain)
Are there missing screws or evidence of corrosion on plunger flange? Yes No (Explain)
Are there scratches, gouges, or evidence of corrosion on plunger? Yes No (Explain)

e. Interior Body

- Are there scratches gouges on valve body seat? Yes No (Explain)
Are there damaged areas or areas missing paint on body or cylinder? Yes No (Explain)
Are there areas of corrosion or cavitation damage on body or cylinder? Yes No (Explain)

f. Splitters

- Is there damage to leading edge (U/S) of splitter? Yes No (Explain)
Is there evidence of cavitation or damage at splitter/cylinder connection? Yes No (Explain)
Is there evidence of cavitation or damage at splitter/body connection? Yes No (Explain)
Are there damaged areas or areas missing paint on splitters? Yes No (Explain)
Are there areas of corrosion or cavitation damage on splitters? Yes No (Explain)

g. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT2\NVVALV6.WPD

C2. Condition of Valve's Protective and Hoist (PAINT) Coatings: Original Paint: Yes No

a. General Condition of Coating: Good Fair Poor

Cause of Coating Failure: Age Corrosion/Erosion/Cavitation Rubbing Standing Water No Drains Constant Poor Paint unknown Other. Explain ...

- | | |
|----------------------------|---|
| VALVE PAINT RATING: | <input type="checkbox"/> GOOD
(Valve's current paint coating is above average) |
| | <input checked="" type="checkbox"/> SATISFACTORY
(Paint okay - no paint repairs currently required) |
| | <input type="checkbox"/> CONDITIONAL
(Some paint maintenance/repairs recommended) |
| | <input type="checkbox"/> UNSATISFACTORY
(Major paint repairs or replacement/maintenance is required) |

COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT PROTECTIVE COATINGS. POSSIBLE ACTIONS/RECOMMENDATIONS.

C3. Performance and Condition of Valve Seats ...

- a. Leakage Past Seats/sill Unknown No Leakage Insignificant Some Excessive (How much?) 75 gpm. Leakage Acceptable? Yes No
- b. Condition of seats/sill: Unknown Good Fair Poor - Cavitated/Eroded portions of seats/sill: Describe.... Seat screws: Missing Damaged Loose: Describe ...
- c. Reason for Leakage: Seats/Sill: Damaged seat (which one?)
 Damaged Sill Seat to Seal contact Seat Defect Stuck Debris Other
- | | |
|------------------------------|--|
| VALVE LEAKAGE RATING: | <input type="checkbox"/> GOOD
(No or insignificant amounts of leakage.) |
| | <input checked="" type="checkbox"/> SATISFACTORY
(Little or tolerable amounts of leakage.) |
| | <input checked="" type="checkbox"/> CONDITIONAL
(excessive leakage which can be tolerated until appropriate repairs can be made.) |
| | <input type="checkbox"/> UNSATISFACTORY
(Excessive, Intolerable, or Leakage Causing damage.) |
| | <input type="checkbox"/> RESTRICTED (Immediate repair required) |

e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT VALVE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS

Needle Valves - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRIS\INSPECT\2NVVAL\V6.WPD

C4. Operator's Capabilities and Standing Operating Procedures:

(Provide comment where applicable)

- a. Dam operator knowledge of valve operation? Yes No
- b. Are discharge curves and operating diagrams current? Yes No
- c. Posted operating instructions? Yes No
- d. Does dam operator understand their use? Yes No
- e. Are as-built drawings of valve/hoist available? Yes No
- f. Are maintenance requirements understood? Yes No
- g. SOP/DOC instructions and documents current? Yes No

E7. Performance of Valve Operation:

- a. Was valve operated at inspection? Yes No
- b. Is valve exercised according to SOP? Yes No
- c. Is Valve operated according to SOP and operating instructions? Yes No (If no, WHY?)
- d. Describe valve operation: (describe below)
 Smooth Free Operation Rough Operation Noisy Vibrating Insufficient Power
 Other (Describe any operational problems/deficiency)
- e. Approx. date of last valve operation.
- f. Valves as designed? Yes No (Why?)
- g. Was this valve operated using back-up power or device? Yes No n/a

VALVE RATING:

- SATISFACTORY
(Either no or minor maintenance or repairs currently required)
- CONDITIONAL
(Questionable operation & repairs/replacement/maintenance required)
- RESTRICTED
(Valve and hoist should not be operated without major repairs or restricted operation)

h. Comments:

Although the valve operated smoothly during the examination, erratic operation has been experienced in the past. Valve has a tendency to run away when operated.

Needle Valves - Individual Equipment Inspection Checklist

Page 8

Form - latest revision 10/20/98 R. Arrington - J:\WORKREQ\MORRISINSPECT\2NNVALV6.WPD

D. Valve Public Security:

Valve Installation Accessible by Public? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Describe ...	Vehicle access gate is locked, but accessible by pedestrian traffic
Public Danger? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Describe ...	
Has there been vandalism or evidence of vandalism? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> n/a		
Describe ...		
Security features? <input type="checkbox"/> Fencing <input checked="" type="checkbox"/> Locks on control buildings and control panels etc.		
Valve operating handles are locked		



Photo 1 - Morris Dam - Needle Valve 6 - View showing needle valve
leakage at full head.
07/01/98



Photo 2 - Morris Dam - Needle Valve 6 - View showing needle valve
leakage at full head.
07/01/98



Photo 3 - Morris Dam - Needle Valve 6 - View showing needle valve leakage at full head.
07/01/98



Photo 4 - Morris Dam - Needle
Valve 6 - View showing needle
valve leakage at full head.
07/01/98



Photo 5 - Morris Dam - Needle Valve 6 - View showing needle valve
paradox valve and piping.

07/01/98



Photo 6 - Morris Dam -
Needle Valve 6 - View
showing needle valve
body flange and air vent
manifold. Note leakage
from manifold.

07/01/98



Photo 7 - Morris Dam - Needle Valve 6 - View showing needle valve discharge at full head.
07/01/98



Photo 8 - Morris Dam - Needle Valve 6 - View showing needle valve discharge at full head.
07/01/98




Photo 9 - Morris Dam - Needle Valve 6 - View showing needle valve discharge at full head.
07/01/98



Photo 10 - Morris Dam - Needle Valve 6 - View showing needle valve discharge at full head.
07/01/98




Photo 11- Morris Dam - Needle Valve 6 - View of needle and downstream flange.
09/29/98



Photo 12 - Morris Dam - Needle Valve 6 - View of crack in left (looking downstream)
valve support pedestal.
09/29/98



Photo 13- Morris Dam - Needle Valve 6 - View looking downstream of body tip, valve body, and splitters.

09/29/98



Photo 14 - Morris Dam - Needle Valve 6 - View of area 6" x 24" x ½ deep of material loss 36" downstream of upstream flange between 1030 and 12 o'clock splitters

09/29/98

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/23/98 G. Rood - WORKREQMORRISINSPECT2BFV6A.WPD

p@

A. Inspection Site Information: Valve # 6A

A1. Name of Dam/Structure: Morris Dam	A2. Region: L A County Dept. Public Works	
A3. Date of Inspection: 6/29 thru 7/1/98	A4. Field Contact: Art Diaz/ Jim McGowan Phone #: 626-334-2090	A5. Inspector: Ron Arrington Phone #: 303-445-2877
A6. Centerline of pipe axis at valve El.: 975.00	A8. Area Office: Emily Hasagawa Phone #: 626-458-6304	A9. Water District: Steve Bradley Phone #:
A7. Reservoir El: 1142.82		
A10. Head at valve (feet) at time of inspection: 182.82		
A11. Others present:		
A12. Special circumstances, weather conditions:		
A1. Name of Dam/Structure: Morris Dam	A2. Region: L A County Dept. Public Works	
A3. Date of Inspection: 9/29/98	A4. Field Contact: Art Diaz/ Jim McGowan Phone #: 626-334-2090	A5. Inspector: Gary Rood Phone #: 303-445-3102
A6. Centerline of pipe axis at valve El.: 975.00	A8. Area Office: Emily Hasagawa Phone #: 626-458-6304	A9. Water District: Steve Bradley Phone #:
A7. Reservoir El: 970.00		
A10. Head at valve (feet) at time of inspection: 0.00		
A11. Others present: Bill McStraw D-8450 and George Taylor D-8005.		
A12. Special circumstances, weather conditions:		

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G. Rood - WORKREQUESTINSPECT2BFV6A.WPD

p

B. Overall Rating of Butterfly Valve:

B1. VALVE'S OVERALL RATING:	<input checked="" type="checkbox"/> Satisfactory	<input type="checkbox"/> Conditional	<input type="checkbox"/> Unsatisfactory
B2. MAINTENANCE OR REPAIRS REQUIRED:	<input type="checkbox"/> None	<input checked="" type="checkbox"/> Minor	<input type="checkbox"/> Major
B3. RESTRICTED OPERATIONS REQUIRED:	<input checked="" type="checkbox"/> No	<input type="checkbox"/> Yes,	Reference Section:
B4. FOLLOW-UP ANALYSIS REQUIRED:	<input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes,	Reference Section:
B5. COMMENTS/RECOMMENDATIONS:			

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G. Rood - WORKREQMORRISINSPECT2BFV6A.WPD

C. Description of Butterfly Valve and Operator:

C1. Location of valve: Upstream of Needle Valve 6 in gate chamber	C2: Year valve installed: 1932
C3. Purpose of valve: <input checked="" type="checkbox"/> Emergency closure	C4. Service: <input checked="" type="checkbox"/> Open/Close only <input type="checkbox"/> Throttling
C5. Pressure rating for cold water (psi):	C6. Valve diameter (inches): 96
C7. Type: AWWA C504: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No High-performance: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	C8. Pressure class: <input type="checkbox"/> AWWA C504 <input type="checkbox"/> 25 <input type="checkbox"/> 75 <input type="checkbox"/> 150 <input type="checkbox"/> 250 <input type="checkbox"/> A <input type="checkbox"/> B <input type="checkbox"/> ANSI <input type="checkbox"/> 150 <input type="checkbox"/> 300
C9. Materials: Body: <input checked="" type="checkbox"/> Carbon Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other Shaft: <input type="checkbox"/> Carbon Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other Disc: <input checked="" type="checkbox"/> Carbon Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other Retainer: <input type="checkbox"/> Carbon Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Other	C10. Outside of valve: <input type="checkbox"/> Exposed <input checked="" type="checkbox"/> Buried <input type="checkbox"/> Submerged
C11. Exterior coating on valve: <input checked="" type="checkbox"/> Good	C12. Interior coating on valve: <input checked="" type="checkbox"/> Good
C13. Connection of valve: <input type="checkbox"/> Wafer <input type="checkbox"/> Lug <input checked="" type="checkbox"/> Flanged	C14. Connection on nearby pipe to facilitate removal: <input type="checkbox"/> Sleeve-type coupling <input type="checkbox"/> Union <input type="checkbox"/> Grooved-end coupling <input type="checkbox"/> Flange <input checked="" type="checkbox"/> Other <input checked="" type="checkbox"/> None
C15. Seats: Mounting of Seats: <input checked="" type="checkbox"/> Bolted <input type="checkbox"/> Glued <input type="checkbox"/> Wedged Seat material: <input type="checkbox"/> Rubber <input checked="" type="checkbox"/> Metal <input type="checkbox"/> Elastomer Type of elastomer: _____ Year seats last replaced: _____	C16. Orientation of stem Vertical <input type="checkbox"/> Horizontal <input checked="" type="checkbox"/> Diagonal
C17. Operator Type: <input type="checkbox"/> Manual <input checked="" type="checkbox"/> Electric Motor <input type="checkbox"/> Hydraulic <input type="checkbox"/> Pneumatic	C18. Position indicating system: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G. Rood

WORKREQUESTINSPECTN2BFV6A.WPD

p

- C19. **Manual Operator Backup**
- Location on valve: Operating stand _____
- Type Handwheel Square-nut Lever
- Number of turns fully open/close: _____
- Extension stem: Yes No
- Floor stand and handwheel: Yes No
- Motor declutch lever:
- Use to engage manual operation: Yes No
- Must use to restore motor operation: Yes No
- C20. **Motor Operator:**
- Motor Hp: _____
- Output rpm: _____
- Motor voltage: 115 230 460
- Phase: DC Single 3
- Emergency power: Engine Generator Set None
- Worm gear reduction ratio: _____
- Opening/closing speed (seconds): _____

Butterfly Valve - Individual
Form - latest revision 10/20/98 G. Rood
ORKREQMORRISPECT2BFV6A.WPD

Equipment Inspection Checklist

D. Inspection of Butterfly Valve (prior to operation):

D1. Valve:			
Exterior:	<input type="checkbox"/> Inspected	<input type="checkbox"/>	<input checked="" type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)
Not inspected	<input type="checkbox"/> Outside of body corroded	<input type="checkbox"/> Cracked, broken, or missing parts	<input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED
	<input type="checkbox"/> Valve supports corroded		<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)
Interior:	<input type="checkbox"/> Inspected	<input type="checkbox"/>	
Not inspected	<input type="checkbox"/> Inside of body corroded	<input type="checkbox"/> Cavitation or pitting on valve disk	
	<input type="checkbox"/> Wire-drawing	<input type="checkbox"/> Seat corroded, worn, or missing	
Connection:	<input type="checkbox"/> Inspected	<input type="checkbox"/>	
Not inspected	<input type="checkbox"/> Corroded	<input type="checkbox"/> Missing flange bolts	
Support:	<input type="checkbox"/> Inspected	<input type="checkbox"/>	
Not inspected	<input type="checkbox"/> Corroded	<input type="checkbox"/> Missing anchor bolts	
Comments/Description:			

Butterfly Valve - Individual Equipment Inspection Checklist
 Form - latest revision 10/20/98 G. Rood
 .ORKREQMORRISINSPECT2BFV6A.WPD

D2. Leakage: <input type="checkbox"/> Inspected Estimated amount of leakage: _____ <input type="checkbox"/> Not inspected Head on valve: _____		<input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required) <input checked="" type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED	
Exterior: <input type="checkbox"/> Leakage around flanges <input type="checkbox"/> Leakage through stem <input type="checkbox"/> Leakage through seal adjusting screws		<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	
Interior: <input type="checkbox"/> Leakage at disk and seat		<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	
Comments/Description:			
D3. Coatings and linings: Exterior (describe if box checked): <input type="checkbox"/> Paint chipped, cracked or missing. <input type="checkbox"/> Galvanizing chipped, cracked, or worn. <input type="checkbox"/> Original coating		<input type="checkbox"/> Not inspected <input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required) <input checked="" type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED	
Date of last recoating: _____ Interior (describe if box checked): <input type="checkbox"/> Paint chipped, cracked or missing. <input type="checkbox"/> Galvanizing chipped, cracked, or worn. <input type="checkbox"/> Original coating		<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	
Date of last recoating: _____ Comments/Description:		<input type="checkbox"/> Not inspected <input checked="" type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)	
D4. Controls: <input type="checkbox"/> Inspected <input type="checkbox"/> Not inspected		<input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required) <input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED	
Comments/Description: Valve could not be seated with the motor controls required manual operation to seat valve.		<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G. Rood

WORKREQUESTSPECT02BFV6A.WPD

D5. Motor operator:		<input checked="" type="checkbox"/> Inspected	<input type="checkbox"/> Not inspected	<input checked="" type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)	<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)	<input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED
General:		<ul style="list-style-type: none"><input type="checkbox"/> Damaged or broken parts on operator<input type="checkbox"/> Contracts corroded, dirty, or loose<input type="checkbox"/> Frayed wiring or broken components on electrical equipment				
Motor:		<ul style="list-style-type: none"><input type="checkbox"/> Discolored paint from overheating<input type="checkbox"/> Frayed or burnt insulation<input type="checkbox"/> Loose or damaged wiring<input type="checkbox"/> Unstable or damaged mounting, loose bolts<input type="checkbox"/> Missing bolts on the terminal box cover<input type="checkbox"/> Damaged flexible conduit<input type="checkbox"/> Corrosion or uncleanliness<input type="checkbox"/> Condensation or drainage problem				
		<p>Frequency of lubrication: _____ Last lubrication: _____</p>				
Housings:		<ul style="list-style-type: none"><input type="checkbox"/> Condensation pools<input type="checkbox"/> Leakage through casting<input type="checkbox"/> Leakage through seals or gaskets<input type="checkbox"/> Damaged, loose or missing anchor bolts, cover bolts, hinges, cover plates<input type="checkbox"/> Damaged or cracked castings or plate				
Gears:		<ul style="list-style-type: none"><input type="checkbox"/> Uneven or excessive wear, evidence of pitting<input type="checkbox"/> Poor dispersal of lubricant<input type="checkbox"/> Broken gear teeth<input type="checkbox"/> Misalignment of gears/shafting<input type="checkbox"/> Corrosion				
		<p>Frequency of lubrication: _____ Last lubrication: _____</p>				
Comments/Description:						

Butterfly Valve - Individual Equipment Inspection Checklist
Form - latest revision 10/20/98 G. Rood
WORKREQUESTINSPECT2BFV6A.WPD

p 2

D6. Limit Switch:		<input type="checkbox"/> Inspected	<input type="checkbox"/> Not	<input type="checkbox"/> SATISFACTORY CONDITION (No repairs or maintenance currently required)
		<input type="checkbox"/> Damaged or loose mounting bolts or bracket	<input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED	<input type="checkbox"/> UNSATISFACTORY CONDITION (Major repairs, replacement, or maintenance required)
		<input type="checkbox"/> Corrosion or uncleanliness		
		<input type="checkbox"/> Missing bolts on the inspection cover		
		<input type="checkbox"/> Damaged flexible conduit		
		<input type="checkbox"/> Condensation or drainage problem		
Comments/Description:		Valve could not be seated with the motor controls required manual operation to seat valve.		

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G. Rood
ORKREQMORRIS\INSPECT2BFV6A.WPD

E. Inspection of Butterfly Valve (during operation):

E1. Description of operational test (Ex.: Valve fully closed, opened to 30 degrees, took approx. 5 minutes, motor operator functioned smoothly):
 Full-travel balanced head
 Emergency closure, full-travel, unbalanced
 At 25% flow

	<input type="checkbox"/> Operated Not operated	<input type="checkbox"/> Operated Gears: <input type="checkbox"/> Chattering, loud or unusual noise <input type="checkbox"/> Binding	<input type="checkbox"/> SATISFACTORY OPERATION (No repairs or maintenance currently required)
E2. Manual operation:		<input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED <input type="checkbox"/> Excessive time to operate. Time required: _____ <input type="checkbox"/> Unable to operate <input type="checkbox"/> Unable to disengage motor operator <input type="checkbox"/> Missing handle or tee-wrench	<input type="checkbox"/> UNSATISFACTORY OPERATION (Major repairs, replacement, or maintenance required)
Comments/Description: Manual operation required to properly seat valve indicating arrows for handwheel direction is incorrect.			<input type="checkbox"/> SATISFACTORY OPERATION (No repairs or maintenance currently required)
E3. Motor operation:			
Not operated			
Gears:		<input type="checkbox"/> Chattering, loud or unusual noise during operation <input type="checkbox"/> Binding	
Motor:		<input type="checkbox"/> Motor overheating <input type="checkbox"/> Excessive motor current draw <input type="checkbox"/> Loud or unusual noise from motor bearings during operation	
Controls:		<input type="checkbox"/> Control pushbuttons do not work	
Box:		<input type="checkbox"/> Space heater does not work	
Comments/Description:			

Butterfly Valve - Individual Equipment Inspection Checklist
 Form - latest revision 10/20/98 G. Rood
 /ORKREQ/MORRISINSPECT2BFV6A.WPD

E6. Position indication <input type="checkbox"/> Position indication miscalibrated <input type="checkbox"/> Position indication does not work Comments/Description: <div style="background-color: #cccccc; padding: 5px;">Limit switch needs adjustment - Manual operation required to properly seat valve</div>	<input checked="" type="checkbox"/> SATISFACTORY OPERATION (No repairs or maintenance currently required) <input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED <input type="checkbox"/> UNSATISFACTORY OPERATION (Major repairs, replacement, or maintenance required)
E7. Limit switch <input checked="" type="checkbox"/> Limit switch miscalibrated or requires adjustment of stops <input type="checkbox"/> Limit switch does not work <input type="checkbox"/> Limit switch space heater not functioning Comments/Description: <div style="background-color: #cccccc; padding: 5px;">Limit switch needs adjustment - Manual operation required to properly seat valve</div>	<input checked="" type="checkbox"/> SATISFACTORY OPERATION (No repairs or maintenance currently required) <input checked="" type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED <input type="checkbox"/> UNSATISFACTORY OPERATION (Major repairs, replacement, or maintenance required)

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G. Rood
WORKREQUESTINSPECTN2BFV6A.WPD

pa

F. Safety and Security:

F1. Overall safety and security:		<input checked="" type="checkbox"/> SATISFACTORY SAFETY AND SECURITY (No repairs or maintenance currently required)
Comments/Description:	Valve in gate chamber in interior of dam.	<input type="checkbox"/> MINOR REPAIRS OR MAINTENANCE REQUIRED <input type="checkbox"/> UNSATISFACTORY SAFETY AND SECURITY (Major repairs, replacement, or maintenance required)
G2. Accessibility to public:		<input type="checkbox"/> Public can access valve <input type="checkbox"/> Valve exposed to gunshot from distance <input type="checkbox"/> Danger to public <input type="checkbox"/> Danger from water discharge <input type="checkbox"/> Danger from moving parts <input type="checkbox"/> Dangerous location for unauthorized people
G3. Vandalism		<input type="checkbox"/> Damage to valve or operator

Butterfly Valve - Individual Equipment Inspection Checklist

Form - latest revision 10/20/98 G. Rood WORKREQMORRISINSECTN2BFV6A.WPD

pa

G4. Security features:

Fencing

Not existing and needed

Existing and inadequate

Inside building

Existing and inadequate

Lighting

Not existing and needed

Existing and inadequate

Locks on handwheel or operator

Not existing and needed

Existing and inadequate

Attended by damtender

Not existing and needed

Existing and inadequate

Alarm system

Not existing and needed

Existing and inadequate

Warning signs

Not existing and needed

Existing and inadequate

G5. Tagging and lockout for maintenance or inspection

At valve

No tagging

At control panel

No tagging

No lockout nor power disconnection

At remote control location

Danger of unknown remote operation

Butterfly Valve - Individual Equipment Inspection Checklist
Form - latest revision 10/20/98 G. Rood .
ORKREQMORRISPECT2BFV6A.WPD

INSPECTION COMMENTS

- Valve on bypass line is typically left in open position when outlet is filled, which may cause cavitation problems in bypass piping.
- Indicating arrow for handwheel rotation on valve manual operating stand are incorrect.

Description of Butterfly Valves

A butterfly valve consists of a circular disk on a shaft through the middle of the water flow path. The shaft can be mounted vertically or horizontally and is supported by bearings at both ends of the valve body. The leaf rotates 90 degrees from open to closed by an operator connected to the shaft and mounted to the exterior of the valve body. Smaller valves are manually operated by a handwheel, crank, or tee-handle wrench on a square nut. Butterfly valves are also operated by an electric motor and gear box, hydraulic oil operating system with a hydraulic cylinder on the valve, or pneumatic operating system with a pneumatic cylinder on the valve.

A few butterfly valves in Reclamation dams are rectangular or square shaped.

Around the disk of a butterfly valve is usually a rubber or elastomer seat. The inside of the body also has a rubber or elastomeric seal in order to ensure a watertight connection when the valve is closed. Some butterfly valves have metal-to-metal seals in order to permit higher water velocity through the valve. With metal-to-metal seals, some leakage is unavoidable.

Most butterfly valves in Reclamation facilities are commercial products which either conform to AWWA C504 or are high-performance type. Some older large butterfly valves were designed in-house by Reclamation. Most butterfly valves should only be kept fully open or fully closed. If these valves are kept partially open, there is risk of cavitation or losing the seals. High-performance butterfly valves may be throttled down to an opening of 20 degrees.

Of primary importance, inspect the following:

- Cavitation on the valve leaf. The risk is greater if there is a high differential pressure across the valve. Cavitation usually will be greater on the downstream face. Cavitation will appear as pitting in the metal, or wire-drawing.
- Leakage through the valve. This usually is caused by eroded or missing rubber or elastomeric seals. Metal seated butterfly valves will inevitably have some leakage past the disk on the inside.
- Manual operation should be smooth and not inordinately difficult. Motor operators normally have a declutch lever in order to engage manual operation.
- Motor, hydraulic, and pneumatic operators should smoothly open and close the valve. Limit switches should shut off the motor as the valve is fully open or fully closed.
- There should be no oil leakage in a hydraulic operating system.



Photo 1 - Morris Dam - Butterfly Valve 6A - View looking upstream of downstream surface of disc.

09/29/98



Photo 2 - Morris Dam - Butterfly Valve 6A - View looking upstream of upstream surface of disc.

09/29/98




Photo 3- Morris Dam - Butterfly Valve 6A - View looking downstream of body disc seat at pipe crown.

09/29/98




Photo 4 - Morris Dam - Butterfly Valve 6A - View looking downstream of body disc seat at pipe invert.

09/29/98



Photo 5- Morris Dam - Butterfly Valve 6A - View looking upstream of downstream surface of right disc trunnion.

09/29/98




Photo 6 - Morris Dam - Butterfly Valve 6A - View looking upstream of upstream surface of right disc trunnion.

09/29/98



Photo 7- Morris Dam - Butterfly Valve 6A - View looking upstream of downstream surface of left disc trunnion.

09/29/98



Photo 8 - Morris Dam - Butterfly Valve 6A - View looking upstream of upstream surface of left disc trunnion.

09/29/98




Photo 1 - Morris Dam - Miscellaneous Piping - View of booster pump piping for slide gate operating system located in gate chamber. 06/30/98



Photo 2 - Morris Dam - Miscellaneous Piping - View of booster pump piping for slide gate operating system located in gate chamber. 06/30/98




Photo 3 - Morris Dam - Miscellaneous Piping - View of booster pump used to fill high pressure water tank.
06/30/98




Photo 4 - Morris Dam - Miscellaneous Piping - View of booster pump used to fill high pressure water tank.
06/30/98




Photo 5 - Morris Dam - Miscellaneous Piping - View of high pressure feed line valve in slide gate control piping.
06/30/98



Photo 6 - Morris Dam - Miscellaneous Piping - View of high pressure feed line valve in slide gate control piping.
06/30/98



Photo 7 - Morris Dam - Miscellaneous Piping - View of shutoff valve on
feed line to slide gate control piping.

06/30/98



Photo 8 - Morris Dam - Miscellaneous Piping - View of slide gate control
piping.

06/30/98



Photo 9 - Morris Dam - Miscellaneous Piping - View of slide gate control piping.

06/30/98




Photo 10 - Morris Dam - Miscellaneous Piping - View of slide gate control piping.

06/30/98



Photo 11 - Morris Dam - Miscellaneous Piping - View of abandoned accumulator tank in gate chamber. 06/30/98



Photo 12 - Morris Dam - Miscellaneous Piping - View of piping in gallery from gate chamber. 06/30/98



Photo 13- Morris Dam - Miscellaneous Piping - View looking upstream of trashrack structure.

09/29/98



Photo 14 - Morris Dam - Miscellaneous Piping - View looking upstream of trashrack structure.

09/29/98

Caterpillar Gate Structure - Individual Equipment Inspection Checklist

Page 1

Form - latest revision 8/11/98 DL Read. - J:\WORK\REQ\SEED\DRMGATES.WPD

A. Overall Summary Sheet Dam Morris Dam Gate I.D. 96' x 120' Caterpillar Gate

A1. Overall Rating - Caterpillar Gate Structure (Provide an overall general rating for the gate's structure based on safe/unsafe operation and the O&M required/not required)	
a. GATE STRUCTURE GENERAL CONCLUSIONS:	b. Caterpillar GATE STRUCTURE OVERALL RATING:
<p>Gate Needs Maintenance? <input type="checkbox"/> None <input type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Gate Needs Repairs? <input type="checkbox"/> None <input type="checkbox"/> Minor <input type="checkbox"/> Major <input type="checkbox"/> Immediate Restricted Gate Operations Recommended? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (Describe...) <input type="checkbox"/> No <input type="checkbox"/> Yes (Describe...) Recommendations Included in Checklist?</p>	<p><input type="checkbox"/> GOOD (Current gate condition/maintenance/safety is above average) <input checked="" type="checkbox"/> SATISFACTORY (No maintenance or repairs currently required) <input type="checkbox"/> CONDITIONAL (Gate safely operable, but some maintenance/repairs required) <input type="checkbox"/> UNSATISFACTORY (Major repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (Gate should not be operated)</p>
Comments:	

A2. Level 2 - General Summary of Gate Condition: (Check or Circle as Appropriate)

a. Operation: Gate Operated: <input checked="" type="checkbox"/> Yes: <input type="checkbox"/> Full Travel <input type="checkbox"/> Partial Travel (How far _____) <input type="checkbox"/> Not Operated (why?)
b. Structural: <input checked="" type="checkbox"/> Check <input type="checkbox"/> Uncheck <input type="checkbox"/> Satisfaction <input type="checkbox"/> Defoed/Bent Members <input type="checkbox"/> Missing members
c. Protective Coatings: <input type="checkbox"/> Original Paint <input type="checkbox"/> Year of Last Paint Coat <u>1996</u> <input type="checkbox"/> Paint Satisfactory <input type="checkbox"/> Requires minor local touch-up <input type="checkbox"/> Severe localized damage (No. and location) <input type="checkbox"/> Extensive
d. Welded/Riveted/Bolted Connections: <input checked="" type="checkbox"/> Check <input type="checkbox"/> Uncheck <input type="checkbox"/> Bolted connections <input checked="" type="checkbox"/> OK <input type="checkbox"/> Riveted connections <input type="checkbox"/> Okay (circle) (Missing Bolts) (Corroded/Rusted Bolts) (Loose Bolts) (Defoed Bolts) <input type="checkbox"/> Many <input type="checkbox"/> Some <input type="checkbox"/> Few (circle) (Missing Rivets) (Corroded/Rusted Rivets) (Loose Rivets) (Defoed Rivets) <input type="checkbox"/> Many <input type="checkbox"/> Some <input type="checkbox"/> Few
e. Sealing: <input checked="" type="checkbox"/> Check <input type="checkbox"/> Uncheck <input type="checkbox"/> Tight Seal-No Leakage <input checked="" type="checkbox"/> Insigificant Leakage <input type="checkbox"/> Moderate Leakage <input type="checkbox"/> Heavy Leakage
f. Gate Operation: <input checked="" type="checkbox"/> Check <input type="checkbox"/> Uncheckd <input type="checkbox"/> Smooth Operation <input type="checkbox"/> Rough Operation <input type="checkbox"/> Noisy <input type="checkbox"/> Vibrating <input type="checkbox"/> Insufficient Power

A3. Future Gate O&M Plans: (Known Plans for Gate Maintenance or Gate Modifications (Budgeted Within Next 2 or 3 Years) for Gate.)

- a. Replace Top, Side or Bottom Seal Assemblies? Yes No When?/Which ones? ...
- b. New Paint Coating? Total Partial Local Repair When?/What areas? ...
- c. Rehab rollers/pins? Yes No When?/Which rollers/pins? ...
- e. Update SOP paragraphs? When?/In regards to what? ...
- f. Perfo Maintenance? If yes, Lubrication? Touch-up paint? Replace bolts? Clean? Exercises?
- g. Other "near future" plans for gate? Describe ...

Caterpillar Gate Structure - Individual Equipment Inspection Checklist

Form - latest revision 8/11/98 DL Read. - J:\WORKREQ\SEEDR\RMGATES.WPD

B. Inspection and Equipment Basic Infoation Sheet:

Dam _____ Gate I.D. _____

B1. Inspection Site Infoation: Basic Checklist Inspection Info Similar to Other Equipment. See Hoist/Gate for data in this section

A1. Name of Dam/Facility: Morris Dam	A2. Region: Los Angeles County Department of Public Works	
A3. Date of Inspection: 7-14-98	A5. Lead Inspector & Office: Gary Rood, USBR	A6. Field Contact: Art Diaz/Jim McGowan
A4. Reservoir El.: 1123.19	Phone #: 303-445-3102	Phone #: 626-334-2090
A7. Gate Sill El.: 955.0	A8. Area Office & Contact: Emily Hasagawa	A9. Water District & Contact: Steve Bradley
A10. Head on Gate: 148.19	Phone #: 626-458-6304	Phone #:
A11. Others present:		
A12. Special circumstances:		

B2. Description of Gate and Appurtenant Equipment:

B1. Gate Size:	Size: Width <u>96"</u> Height <u>120"</u>	<input type="checkbox"/> Roller/Coaster	<input type="checkbox"/> Stoney	<input checked="" type="checkbox"/> Caterpillar	<input type="checkbox"/> Tractor	Design Head <u>215'</u>	Year Designed <u>1932</u>
No. of Roller trains/side:	<u>1</u>	Roller dia.:	<u>inch diameter</u>	Roller Material:	<u>inch diameter</u>		
Type of Bushing:	<input type="checkbox"/> Self-lubricating	<input type="checkbox"/> Bronze,	<input type="checkbox"/> not lubricated	<input type="checkbox"/> Graphite-Insert	<input type="checkbox"/> None		
Side Seal:	<input type="checkbox"/> Music-note	<input type="checkbox"/> double-stem	<input type="checkbox"/> Other - Cladding:	<input type="checkbox"/> teflon	<input type="checkbox"/> brass	<input type="checkbox"/> none	
B2 . Gate Hoist Operator:	Type: <input checked="" type="checkbox"/> Local	<input type="checkbox"/> Wire Rope	<input type="checkbox"/> Chain	<input type="checkbox"/> Hydraulic			
Operation:	<input checked="" type="checkbox"/> Local	<input type="checkbox"/> Automatic	<input type="checkbox"/> Remote-Capability (From Where)				
B3. Emergency Operation:	<input checked="" type="checkbox"/> Engine-Generator	<input type="checkbox"/> Other Device	Eng-Gen Operated at Inspection:		SOP Updated Recently	<input type="checkbox"/> Yes	<input type="checkbox"/> No
	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> Operable	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	Last time (when)	
			<input type="checkbox"/> Not Operable (why?)				

Caterpillar Gate Structure - Individual Equipment Inspection Checklist

Page 3

Form - latest revision 8/11/98 DL Read. - J:\WORK\REQ\SEED\DRMGATES.WPD

B3. Inspection Accessibility: (Check the appropriate box(es) for the components of the Gate which were readily accessible at time of inspection.)

All Yes No:
Downstream Side Yes No:
Upstream Side Yes No:
Hoist Connections Yes No Inspected Inside Enclosed Faceplate Yes No n/a Hoist: Yes No
Inspection Done from Deck and Embankments Only

Gate Areas Not Available for Inspection:

Climbing Team Inspection Required for Thorough Inspection

Caterpillar Gate Structure - Individual Equipment Inspection Checklist

Page 4

Form - latest revision 8/11/98 DL Read. - J:\WORK\REQ\SEEDR\RMGATES.WPD

E. Areas of Gate Inspection Sheets:

E1. Structural Integrity of Gate's As, Horizontal Beams, Rib Stiffeners, Skinplate, Braces, etc.

Structural Members Integrity/Deflections/Defoations:		GATE STRUCTURAL RATING:	
a.	Major Structural Member: Faceplate Horizontal Girder <input type="checkbox"/> Bent <input type="checkbox"/> Buckled <input type="checkbox"/> Missing <input type="checkbox"/> Badly Corroded <input type="checkbox"/> Loose <input type="checkbox"/> Other	<input type="checkbox"/> GOOD (Gate's structural condition is above average) <input checked="" type="checkbox"/> SATISFACTORY (No maintenance or repairs to is currently required)	
b.	Minor structural members <input type="checkbox"/> Bent <input type="checkbox"/> Buckled <input type="checkbox"/> Missing <input type="checkbox"/> Badly Corroded <input type="checkbox"/> Loose <input type="checkbox"/> Other	<input type="checkbox"/> CONDITIONAL (See _____) (Gate safe to operate, but some maintenance/repairs recommended) <input type="checkbox"/> UNSATISFACTORY (See _____) (Major structural repairs/replacement/maintenance required) <input type="checkbox"/> RESTRICTED (See _____) (Gate should not be operated for structural reasons.)	
c. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT STRUCTURAL INTEGRITY. POSSIBLE ACTIONS/RECOMMENDATIONS.			

E2. Condition of Gate's Protective (PAINT) Coatings: Original Paint: Yes <input type="checkbox"/> No <input type="checkbox"/>		Date Last Painted (When?)
GATE PAINT RATING:		
a. General Condition of Coating: <input type="checkbox"/> Good <input type="checkbox"/> Fair <input type="checkbox"/> Poor	<input type="checkbox"/> GOOD (Gate's current paint coating is above average) <input checked="" type="checkbox"/> SATISFACTORY (Paint okay - no paint repairs currently required)	
d. Rust: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	<input type="checkbox"/> CONDITIONAL (See _____) (Gate safely operable, but some paint maintenance/repairs recommended)	
b. Coating Failure: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	<input type="checkbox"/> UNSATISFACTORY (See _____) (Major paint repairs or replacement/maintenance is required)	
c. Corrosion: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %	<input type="checkbox"/> RESTRICTED (See _____) (Gate should not be operated because of the protective coating ocndition.)	
e. Pitting: <input type="checkbox"/> hvy <input type="checkbox"/> mod <input type="checkbox"/> light _____ %		
f. Distribution and Location of Coating Deficiencies:		
g. All U.S. Side: Yes <input type="checkbox"/> No <input type="checkbox"/> D.S. Side: Yes <input type="checkbox"/> No <input type="checkbox"/> Pin Bearing: Yes <input type="checkbox"/> No <input type="checkbox"/>		
Cause of Coating Failure: <input type="checkbox"/> Age <input type="checkbox"/> Debris/Mud/Droppings <input type="checkbox"/> Rubbing <input type="checkbox"/> Standing Water		
<input type="checkbox"/> No Drains <input type="checkbox"/> Constant Leak <input type="checkbox"/> Poor Paint <input type="checkbox"/> unknown <input type="checkbox"/> Other. Explain ...		
h. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT PROTECTIVE COATINGS. POSSIBLE ACTIONS/RECOMMENDATIONS.		

Caterpillar Gate Structure - Individual Equipment Inspection Checklist

Form - latest revision 8/11/98 DL Read. - J:\WORK\REQ\SEED\DRM\GATES.WPD

E3. Condition of Gate's Bolted/Welded/Riveted Connections, Structural Connections

GATE CONNECTION RATING:

- a. Bolts Inspected? Yes No N/A
- Bolts Satisfactory Needs Replacement Needs Maintenance
 Needs Repair Missing Loose Corroded.
- b. Rivets Inspected? Yes No N/A
- Rivets Satisfactory Needs Replacement Needs Maintenance
 Needs Repair Missing Loose Corroded.
- Elaborate:
- c. General Condition of Welds: Inspected? Yes No
 Satisfactory Unsatisfactory
- d. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT THE WELDED, RIVETED, AND BOLTED CONNECTIONS. POSSIBLE ACTIONS/RECOMMENDATIONS.

E5 Performance and Condition of Gate's Sealing: Side and Bottom Seal Description ...

- a. Leakage Past Seals Unknown No Leakage Insignificant Some Excessive
 (How much?) gpm. Leakage Acceptable? Yes No
- GATE LEAKAGE RATING:
 GOOD
 SATISFACTORY
 (No or insignificant amounts of leakage.)
- b. Condition of seals: Unknown Good Fair Poor - Missing portions of seal?
 Describe ...
- c. Seals Contact: Right Side Seal: Yes No Left Side Seal: Yes No
 Bottom Seal: Yes No Top Seal: Yes No
- GATE LEAKAGE RATING:
 GOOD
 SATISFACTORY
 (Little or tolerable amounts of leakage.)
 CONDITIONAL (See _____)
 (Excessive leakage which can be tolerated until appropriate repairs can be made.)
- d. Reason for Leakage: Seals: Plugged pilot holes (where?) _____
 Damaged seal (which one?) _____
 No seal/wallplate contact
 Wallplate Defect
 Stuck Debris Other
- GATE LEAKAGE RATING:
 UNSATISFACTORY (See _____)
 (Excessive, Intolerable, or Leakage Causing damage.)
 RESTRICTED (See _____)
- e. COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT GATE SEALING. POSSIBLE ACTIONS/RECOMMENDATIONS
 Gate sealing surface was not examined at this time due to water surface elevation.

Caterpillar Gate Structure - Individual Equipment Inspection Checklist

Form - latest revision 8/11/98 DL Read. - J:\WORK\REQS\SEED\RMGATES.WPD

E6. Operator's Capabilities and Standing Operating Procedures: (Provide comment where applicable)

- a. Dam operator knowledge of gate operation? Yes No -
- b. Are discharge curves and operating diagrams current? Yes No - N/A
- c. Are discharge curves understandable? Yes No - N/A
- d. Are as-built drawings of gate available? Yes No -
- e. Are maintenance requirements understood? Yes No -
- f. SOP/DOC instructions and documents current? Yes No -

E7. Performance of Gate Hoist Operation: (Use Hoist Checklist for more detailed inspection)

a. Was Gate Operated at Inspection? Yes No (why?)

b. Is gate exercised annually? Yes No (how often?)

c. Is Gate Overtopping Allowed? No Yes (how much? _____ ft.)

d. Describe Gate Operate: (describe below)
 Smooth? Free Operation? Rough Operation? Noisy? Vibrating? Insufficient Power?

e. Approx. Date of Last Gate Operation (When?) At inspection 7-14-98

f. Gates Operated As Designed? Yes No (Why?)

g. Has this Gate Been Operated Using a Back-up Power or Device? Yes No n/a

h. Hoist Connections: Inspected? Yes No N/A Satisfactory Unsatisfactory
 Needs Maintenance Needs Repair Missing Loose Corroded. Explain:

GATE HOIST RATING:

SATISFACTORY
(Either no or minor maintenance or repairs currently required)

CONDITIONAL (See _____)
(Questionable operation & repairs/replacement/maintenance required)

RESTRICTED (See _____)
(Gate should not be operated without major repairs or restricted operation)

Caterpillar Gate Structure - Inspections/dual Equipment Inspection Checklist

Form - latest revision 8/11/98 DL Read. - J:\WORK\REQ\SEED\RMGATES.WPD

E8. Maintenance/Repair:

Type of Roller Bushing: (describe)	
Roller Trains Last Repaired/Maintained and Operating Freely: (when?) <u>1996</u>	
COMMENTS/PROBLEMS FROM INSPECTOR AND/OR FIELD PERSONNEL ABOUT MAINTENANCE. POSSIBLE ACTIONS/RECOMMENDATIONS When the Los Angeles County Public Works Department took over the facility, the Caterpillar gate was rehabilitated and all rollers and roller chains were free and lubricated.	

F1. Gate Public Security: <input checked="" type="checkbox"/> Gate, Hoist, and Controls are not accessible to the public and present neither hazard or security issue	
Gate Installation Accessible by Public? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Describe ... Gate is located in gate house at crest of dam.
Public Danger? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Describe ...
Has there been vandalism of evidence of vandalism? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> n/a	Describe ...
Security features?	
Fencing: <input checked="" type="checkbox"/> Adequate	<input type="checkbox"/> Existing but not Effective <input type="checkbox"/> Not Existing, but Not Needed <input type="checkbox"/> Not Existing, but Recommended.
Lighting: <input checked="" type="checkbox"/> Adequate	<input type="checkbox"/> Existing but not Effective <input type="checkbox"/> Not Existing, but Not Needed <input type="checkbox"/> Not Existing, but Recommended.
Locks on hoists and control panels: <input checked="" type="checkbox"/> Adequate	<input type="checkbox"/> Existing but not Effective <input type="checkbox"/> Not Existing, but Not Needed <input type="checkbox"/> Not Existing, but Recommended.
Public warning signs: <input checked="" type="checkbox"/> Adequate	<input type="checkbox"/> Existing but not Clear <input type="checkbox"/> Not Existing, but Not Needed <input type="checkbox"/> Not Existing, but Recommended
Dangerous Access by Public:	
Other:	

Caterpillar Gate Structure - Individual Equipment Inspection Checklist

Form - latest revision 8/11/98 DL Read. - J:\WORK\REQ\SEED\DRMGATES.WPD

Things to Know - Caterpillar Gates (G)

Description and Uses: • A Caterpillar gate is also known as a coaster gate (note: stoney, coaster, tractor, and caterpillar are similar variations all which utilize roller chains) • Gs are used on spillways, outlet works, conduits, and tunnels in locations where loads are too high for wheel-mounted gates. • A G is a rectangular gate leaf, stiffened with horizontal beam members, double vertical girders, roller trains, and a gate frame, track and sealing surfaces. • Their width and height are defined as the horizontal and vertical dimensions of the gate opening at the plane of sealing, not the distance between seal centerlines. • G are used for emergency closure of conduits, penstocks; and for bulkheading of same for maintenance and inspection. They have been used for regulating low-head flows.

Principal Components: • Gate leaf (faceplate, stiffeners, girders) • Track base • Track • Seals • Bushings • Seal seats.

Operator and Noal Operation: • Gate operators are wire-rope or chain hoists or hydraulic hoists. See and use the checklist for the Hydraulic Power Unit. • G close under their own weight by gravity, requiring no external power. Caterpillar gates close to open. • Hoist operator designed to lift the sum of gate weight, roller friction, and hydraulic downpull.

Design Loads and Factors of Safety:

Suitable Test and Exercising: • Full travel under balanced, no-flow, conditions • Closure test under unbalanced, full head or any head attainable test. (6-year interval)

Problem Areas:

Inspection: 1. : Is the gate overloaded beyond its design intent for any reason? Has the maintained its original shape? Are there any structural elements which are defoed, bent, missing? Is the protective paint coating intact; or has it failed. Is corrosion taking place? 2. Rollers: Are all the rollers effective by making contact with the track? Are the rollers in alignment within a single plane? 4. Can the rollers turn freely? Are there flat spots on the rollers or galled areas of the tracks (indicating seized rollers)? Are the rollers pitted, or galled? 3. Seals: Is the actuation slot or are the pilot holes plugged with rust or debris? Are the seals in contact with the seal seat? Is the seals past the seals? Are the seals in contact with the seal seat? 4. Guides: Are the guides doing their job to keep the gate aligned and centered in its slot with the rollers on the track, and the seals on the seal seats?



Photo 1 - Morris Dam - Caterpillar Gate - View showing wire rope and lifting frame.
07/14/98



Photo 2- Morris Dam - Caterpillar Gate - View showing gate and lifting frame.
07/14/98



Photo 3 - Morris Dam - Caterpillar Gate -
View showing Caterpillar Gate.

07/14/98



Photo 4 - Morris Dam - Caterpillar Gate - View showing gate roller train.

07/14/98

Morris Dam
L.A. County - Public Works Department
70' x 18' Drum Gate Inspection - September 9 and 10, 1998
October 21, 1998

Table of Contents

A. Introduction	1
1. General	
2. Summary of Drum Gate Observations	
B. Drum Gate Recommendations	1
1. Analyze Remaining Gate Structure Strength.	
2. Repaint Upstream Faceplates	
3. Replace "J" Seals	
4. Redesign Sealing System	
5. Monitor Cracks in Concrete Chamber	
6. Adjust Gate Stop Screws	
7. Survey Width of Gate Bay #1	
8. Trim Shield Guard Plates	
9. Determine Cause of Wallplate Gouges	
10. Grind and Re-weld Gate #3 Bottom Faceplate Weld	
11. Repaint Embedded Wallplates	
12. Identify and Correct Cause for Gate #1 Sticking	
13. Repair Coal Tar Coating Inside Gate #3	
14. Drill Drain Holes Inside Gates	
15. Provide Operating Instructions and Schematic	
C. Inspection Background	3
1. Inspection Dates/Participants	
2. Site Conditions	
3. Acknowledgments	
4. Items Not Inspected	
D. Summary of Areas of Satisfactory Gate Condition	4
E. Description of Drum Gate Deficiencies	5
1. Pitting on the Upstream dn Bottom Faceplates	
2. Damaged Paint on Upstream Faceplates	
3. Stop Screws Not In Contact	
4. Cracks in Gate Chamber	
5. Gate #1 Sticking vs. Interference Points	
6. Badly Pitted Weld, Bottom Faceplate, Gate #3	
F. Drum Gate Inspection Observations	7
1. Upstream Faceplate Condition	
2. Bottom Faceplate Condition	
3. Downstream Faceplate Condition	
4. Drum Gate Interior	
5. Gate Leakage	
G. Discussion and Conclusion	12
1. Conclusion	
2. Drum Gate Structural Strength	
3. Drum Gate Seal System	
4. Drum Gate Sticking	
H. Drum Gate Description	13
1. Seal System Modifications	
2. Shield Guard Modifications	
3. New Seal Replacement	
4. Quick Reference Table	
I. Faceplate Thickness Sampling	16

Morris Dam - Preliminary Recommendations
L.A. County - Public Works Department
70' x 18' Drum Gate Inspection - September 9 and 10, 1998
November 2, 1998

A. Introduction

1. **General.** - Three 70'x18' drum gates at Morris Dam, designed in 1933, were installed in 1935 to control reservoir water through the spillway. As a part of an overall program to rehabilitate the mechanical equipment at the dam, in September, 1998, both the inside and outside of each drum gate was inspected.

Except as noted below, each of the three drum gates is generally in good condition, and with rehabilitation, the drums gates will be satisfactory for continued future operation. Recommendations for drum gate rehabilitation are listed in Section B - Drum Gate Recommendations.

2. **Summary of Drum Gate Observations** - As noted above, each of the three drum gates is in good condition. However, the inspection team did note drum gate deficiencies. Summarized below and detailed further in later sections are those deficient areas, and which most notably include;

- **Faceplate Pitting.** - Extensive pitting (1/16th - 1/8th) on the downstream and bottom face plates, resulting in loss of faceplate steel material and possible loss of faceplate strength. (e.g., see b&w photos 4 thru 6, Gate #2, page 2).
- **Damaged Seals.** - Torn or missing sections of "J-seals" on the downstream faceplate, resulting in high velocity leakage past the seals, which in turns damages paint coating. (e.g. see b&w photo 13, Gate #1, page 7).
- **Damaged Paint.** - Damaged protective paint coating on the upstream faceplate surfaces due to erosion by high velocity leakage past the seals, and possibly leading to further corrosion on the faceplate. (e.g. b&w photo 2, Gate #3, page 1).
- **Localized Concrete Cracks.** - Localized cracks in the concrete inside the gate chamber require monitoring to ensure further movement and cracking is not occurring which could jeopardize the gate chamber. (e.g. see b&w photo 7, Gate #2, page 4)
- **Gate Interference** - Minor points of interference between the rotating upstream faceplate and the fixed seal cover shields, resulting in scratched and damaged metalwork, leading to corrosion, and may have recently played a role in causing Gate #1 (the east gate) to bind and become non-operable. (e.g. see b&w photos 10 and 11, Gate #1, page 5)
- **Stuck Gate No. 1 (East Gate).** - It was reported that during normal operation Gate #1 became stuck in the nearly fully raised (closed) position on August 6, 1996 with reservoir elevation at El. 1169.5 feet, and as a consequence the gate was unable to lower under its own weight even when water inside the chamber was drained. The cause for this sticking or wedging of the gate caused the gate to be inoperable and should be corrected as discussed further below.

B. Drum Gate Recommendations. -

1. **Analyze Remaining Gate Structure Strength.** - Due to extensive loss of faceplate steel material over the life of the drum gates, the structural integrity of the drum gates should be analyzed to ascertain the degree of compromise which the loss of faceplate material may

have affected the structural factors of safety. If the structural analysis shows that the pitted upstream and bottom faceplates have significantly compromised the structural factors of safety, then the faceplates should be replaced or reinforced.

2. **Repaint Upstream Faceplates.** - The protective paint coating on the upstream faceplate of each of the three drum gates has been abraded and eroded, and with the exception of the evidence of the red primer, the paint is completely gone. (e.g. see b&w photos 5 & 6, Gate #1, page 3. The abraded paint is likely a result of leakage past the seals. Because the upstream faceplate is badly pitted to depths of 1/16" tp 1/8", and because the gate surface is either continually submerged or goes through periods of being wetted and dry, it is vulnerable to corrosion. Sandblast and re-coat the upstream faceplate.
3. **Replace "J" seals.** Many sections and segments of the existing hollow bulb seal attached to the downstream faceplate and are missing, torn, or are overstressed at the root of the bulb. Field personnel mentioned that the in-kind seals accessible from the spillway have been ordered for Gate #1 alone. Remove and replace seal components at the following locations:
 - a). On the left and right end seals attached to the downstream faceplate which are accessible from the spillway (e.g. see color photo 22, Gate #2, page 11)
 - b). On the upstream faceplate seal fixed to the spillway crest and c) those seals attached to upstream faceplate accessible from inside the gate chamber. (e.g. see b&w photo 3, gate #2, page 2)
4. **Redesign Seal System.** The original curved rubber-covered, copper-bronze spring seals have been discarded and retrofitted with hollow bulb, music-note ("J") seals. This seal modification is not effective. Seals bulbs appear oversized, the hollow bulb appears too flexible, and seal bulb orientation appears installed opposite to that for good sealing. The design of this modified sealing system could be improved to provide better sealing and longer-lasting seals. (e.g. see small color photo 22, gate #2, page 11)
5. **Monitor Cracks in Concrete Chamber.** - Monitor the concrete cracks which occurred on the inside of the gate chambers to check for any further deterioration or movement.
6. **Adjust Gate Stop Screws.** - On Gate #1 (east gate), adjust the gate stop bolts at the spillway crest to ensure that all bolts are in uniform contact with gate's stop angle in the fully raised (closed) position. (e.g. see b&w photo 4, gate #2, page 2, or b&w photos 4 and 5, Gate #1, page 2)
7. **Survey Width of Gate Bay #1.** - It was reported that when Drum Gate #1 (the east drum gate) was raised to the nearly fully raised (closed) position, the gate became wedged and, subsequently would not lower (open) when the gate chamber was closed. One possible cause for the wedged gate is that one or both of the concrete piers and/or embedded steel wallplates have moved inwards toward the centerline of the bay, enough so, that the design clearance between the edge of the faceplates and the wallplates was lost and the gate wedged between the wallplates. To confirm whether or not this might indeed be the case, the width of the pier bays should be surveyed at several locations over the height of the wallplates to determine gate clearance or whether pier movement has occurred.
8. **Trim Shield Guard Plates.** - Although the crest cover plates, part 29, on the East Gate (#1) were removed in 1996, and a 1/4" of the edge was machined to eliminate interference and provide additional clearance if necessary the shield guards to eliminate any interference and scrapping of the shield's edge on the upstream faceplate.
9. **Determine Cause of Wallplate Gouges.** - Evaluate and correct the cause for the gouged pair of concentric arcs which occur on the upstream end of the wall plates.
10. **Modify Shield Guard.** - Modify the rightmost shield guard on Gate #1, (east gate) to

provide clearance between the guard and the seal stop bar welded to the upstream faceplate, and eliminate the scrapping which has occurred on the seal stop bar. The end shield guard has been notched out to accommodate the side seal assembly, and the notch needs to be increased in width parallel to the faceplate.

11. **Grind and Re-weld Gate #3 Bottom Faceplate Weld** - Grind and re-weld the butt weld located on the upper two bottom faceplate sections on gate #3, (west gate). Grind and re-weld the butt weld occurring at the edge of the bottom and end plates.
 12. **Repaint Embedded Wallplates.** - Sandblast and re-coat the embedded wallplates to obtain a smooth sealing surface for the end seals. Consider modifying the steel wallplates with a stainless steel, clad sealing surface.
 13. **Identify and Correct Cause for Gate # 1 Sticking.** - On August 6, 1996, Gate # 1 (East Gate) became stuck in the nearly fully raised position, and subsequently would not lower under its own weight. Although, the exact cause of the sticking is unknown, it is speculated that the sticking is related to wedging or interference of the gate with components fixed on the spillway. The sticking problem should be identified and corrected. The width of Gate #1 bay should be surveyed to ensure no movement of the pier walls has occurred causing the gate to wedge between the wall plates. The section of shield guard attached to the upstream edge at the center of the spillway crest and which is causing the approx. 2-inch wide band of gouging and marking of the upstream faceplate (located approx 30 feet from the left end) should be machined to provide additional clearance and eliminate the gouging. Also, the segment of shield guard located at the rightmost end of shield guard installation should be machined to provide additional clearance with the ½-inch side seal stop bar.
 14. **Repair Coal Tar Coating Inside Gates.** - Inside Gate #3, the coal tar enamel protective coating, primarily located on the inside surface of the downstream faceplate is locally damaged in several areas. To prevent corrosion on those surfaces, the localized damaged areas should be cleaned and sandblasted to bare metal and a new protective coating applied.
 15. **Drill Drain Holes Inside Gates.** - Inside each of the drum gates, water is ponding in nearly all the webs of the main horizontal stiffeners (W12x31 wide flange beams) on the faceplates. When the gate is in any position, this water does not have a chance to drain and be removed from the gate, and will accelerate failure of the protective coating or damage to the faceplates. Drain holes sized ½-inch to 1-inch in diameter should be drilled in the webs at locations which provide the best drainage of the structural members.
 16. **Provide Operating Instructions and Schematic.** - Apparently, operating instructions for the drum gates do not exist. Although, the dam tenders have excellent operating knowledge of the drum gates; because of the complicated nature of the controls and operation of the drum gates. Written operating instructions should be developed with the appropriate corresponding operating diagram or schematic. The operating diagram should be posted in the gate chamber for quick and convenient reference. The diagram should be annotated to identify the associated piping, valving, cabling, and their functions.
- C. **Inspection Background.** - The three drum gates at Morris Dam were inspected on two separate occasions covering 3 days in September, 1998.
1. **Inspection Participants and Dates.** - The first drum gate inspection was conducted on September 9 and 10, 1998 by Gary Rood and Pete Hoffmann of the U.S. Bureau of Reclamation. The inspection covered the three exterior faceplates surfaces (upstream, bottom, and downstream faceplates), as well as the condition of the inside of each concrete gate chamber. The drum gates were in the fully lowered (open) position, and the chambers were dry at the time of the inspection. Entry into the chamber for each gate was through

the 24-inch diameter access hatchways, one on the upstream of the gate and one on the downstream side.

A second drum gate exam was performed on September 30, 1998 by Gary Rood, and assisted by Bill McStraw, and George Taylor; each with the U.S Bureau of Reclamation. The second inspection was confined to the inside of the drum gate structure, and the condition of their respective structural members and protective coating. The inside of each of the three drum gates was entered and inspected by walking along the upper level bracing the gate length, then dropping to a lower level returning length of the gate.

2. **Site conditions.** - At the time of the drum gate inspections, the weather was warm and clear. The reservoir had just been drained completely in preparation for a contract to begin sluicing sediment from the reservoir. The drum gates were in their fully open (lowered) position. The dam tenders had removed the built-up sediment and cleaned the bottom of the concrete gate chambers. Both 24-inch diameter access hatchways into each chamber were open. Both hatchways to the inside of the gate on the downstream faceplates were opened to allow for natural ventilation. Before the beginning of the second inspection, the dam tenders had pumped the accumulated water from the bottoms of Gates # 2 and #3. Safety procedures for entering the various confined spaces were developed and followed.
3. **Acknowledgments.** - We wish to thank the Hydraulic Water Conservation Division of the Los Angeles County Department of Public Works for their help in coordinating and assisting with an efficient and safe inspection, and providing background information and drawings for the drum gates, especially; Emily Hasegawa, Civil Engineering Assistance, and Jeff Bartizal, Safety Coordinator, Flood Maintenance Division for his suggestions towards improved safety. In addition, we appreciate the work the dam tenders, Art Diaz and Jim Blair, did in preparing the gate chamber by removing the sediment and stringing electrical lights for better inspection, opening hatches, pumping water out of the drum gates, and providing access into the confined areas.
4. **Items Not Inspected.** - Due to problems with inaccessibility and logistics, two critical areas of the drum gates were not able to be inspected. The first was a complete and thorough inspection of the drum gate hinge system (See Dwg. SG-579-P), including; the 32 - 4.25" diameter hinge pins, their bushings and lubrication system, sealing system, anchorage, and embedded hinge assembly. The second was a complete and thorough inspection of the drum gate controls (See Dwg. SG-800-P), including; the float control and cabling system, the 30" internal differential needle valve, and isolation valves.

Both of these systems are critical to the safe and proper operation of the drum gates. A visual inspection of these individual components is difficult and would require breaking down the equipment. However, some inferences may be drawn from their performance based on their recent past operations.

All the drum gates are operated (opened and closed) on a regular basis. Other than the "sticking" problem with Gate #1 (east gate) there were no operational and verbal reports identifying issues which might point to serious problems either with the hinge system, or with the control system. Nor with the very limited access to the controls or hinge assemblies were there any visual clues to problems. It is not felt that the "sticking" problem with Gate #1 is not connected with the hinge or control system, but rather to some interference problem.

- D. **Summary of Areas of Satisfactory Gate Condition.** - Those areas and components of the drum gates which are in satisfactory condition include the following:
 - (a) Gate structural members - The structural members inside each of the drum gates are in

good condition. None show signs of structural distress. When sighted along a plane, structural members appear in-plane and straight. They do not show signs of overloading or overstressing. Structural members and the associated bracing did not appear deflected, buckled, twisted, or distorted.

- (b) Welds - As viewed from the exterior of the drum, the faceplate welds, and end plate welds appear in good condition, with the exception of the two upper faceplate panels on Gate #3 as described further.
- (c) Paint - The protective paint coating on the exterior surfaces of both the downstream and bottom faceplates for each of the three drum gates is generally in very good condition.
- (d) Cantilever bracing - Although pitted, the various bracing which supports the cantilevered portions of the upstream and bottom faceplates do not appear distressed. (e.g. see b&w photo 16, Gate #1, page 8, or b&w photo 15, gate #2, page 8).
- (e) Concrete - The general condition of the concrete inside the concrete gate chamber is in good, including the floors of the concrete chamber and the upstream and downstream walls of the concrete chamber. One exception is the occurrence of localized concrete cracking in the end walls of the concrete gate chamber as described elsewhere. (e.g. see b&w photo 24, gate #1, or b&w photo 1, gate #3, page 1)
- (f) Inlet and outlet pipes - Those portions which are visible from the inside the gate chamber appear satisfactory, including the condition of the coal tar enamel coating.
- (g) Downstream faceplate - The downstream face plates are in good condition. No pitting or damaged paint was observed to be occurring on any of the three drum gates.
- (h) Clamp bars and bolts - The clamp bars and bolts for the music-note seals appear satisfactory.

E. Description of Drum Gate Deficiencies. -

1. **Pitting on the Upstream and Bottom Faceplates** - Each of the three drum gates exhibited extensive pitting and loss of steel material on both their upstream and bottom faceplates (cover plates) as a result of pitting due to corrosion over the years. Pitting to depths of 1/16-inch to 3/32-inch is occurring uniformly over the entire faceplate areas. Fortunately, because the protective paint coat on the 7/16-inch thick bottom faceplate is generally in very good condition, it does not appear that any further deterioration or deepening of the pitting is occurring on the bottom faceplate. On the other hand, because the coating on the ½-inch thick upstream faceplate has eroded and abraded, further corrosion and pitting is probably making that situation worse.
2. **Damaged Paint On Upstream Faceplates** - On each of the three drum gates, the protective coating on the upstream faceplate has eroded and abraded, in many cases, down to the primer paint and/or down to bare steel. It is likely the damaged paint is due to high velocity water leaking from the chamber and past the seals. The seals are possibly ineffective.
3. **Gate #1 Stop Screws Not in Contact.** - The mechanism to prevent the drum gates from raising completely out of their gate chambers is a stop angle (Angle 4"x3"x5/8" by 70' long) welded along the bottom edge of the upstream faceplate which comes into bearing contact with a series of adjustable stop screws located at the spillway crest. By observing the stop angle for the dirt and water marks due to stop screw bearing on the angle, it can be noted

which stop screws are not in contact by the absence of mark. This uneven loading of the stop angle is likely contributing to leakage past the seals. In fact, it was noticed on Gate #1 that at nearly all locations on the upstream faceplate where the stop screw is not making contact with the stop angle, a conspicuous 3-foot wide band of rust and corrosion is occurring. All stop screws should be adjusted for even bearing on the stop angle.

On Gate #1, there are approximate 16 stop screws out of 34 total stop screws which are not making contact with the stop angle. On Gate #2, there are approximate 3 stop screws out of 34 stop screws which do not make contact with the stop angle. On Gate #3 (the west gate) it appears that all stop screws do make contact with the stop angle.

4. **Cracks in Gate Chambers.** - Although, the condition of the concrete in the gate chambers is generally good, including; the floors of the chambers and the upstream and downstream walls of the chamber, there existed in each of the three chambers one to three cracks. All the concrete cracks are horizontal and are located in either the left or right end walls of the gate chamber. It is speculated that these cracks may have occurred at the same time that the mid-1960's earthquake caused the concrete cracking around the doorway entrance to the Gate #2 controls at elevation. In Gate #1 chamber (east gate chamber), there I In Gate #2 chamber (middle gate chamber), there are three horizontal cracks located on the right wall on the upstream side of the gate, and there is one horizontal crack located on the left wall just below the access hatch. In Gate #3 chamber (west gate chamber), there are two horizontal cracks located at the left end wall of the upstream side of the gate.
5. **Seal Segments Missing or Torn.** - The music-note replacement seals on the drum gates are damaged and as a consequence, leakage past the seals is occurring which in turn damages the paint coating on the upstream faceplate and embedded wallplates, leading to corrosion. As discussed elsewhere, the replacement seals for drum gates do not appear to be the most suitable for the installation and as a result, many seal segments are either torn, ripped, rotted, or over deflected. The seals should be replaced, however before replacing the seals in-kind, a preliminary layout, and design should be considered to either refine the existing seal system, or develop a improved sealing system.
6. **Gate #1 Sticking Problem vs. Interference Points.** On August 6, 1998, with the reservoir elevation at El. 1169.5 feet, it was noticed that the drum gate #1 was stuck and would not lower. Although, water inside the gate chamber was partially drained, the gate would not lower under its own weight.

On Gate #1, the inspection noted three locations where a gouge or mark on the drum gate itself is indicating interference with a component fixed to the spillway. These points of interference could have played a role in contributing to the reason that Gate #1 recently became stuck in its nearly fully raised position. Those areas of interference include:

- On Gate #1, at a location 30 feet as measure from the left side of the gate chamber is a 2-inch wide gouge and band of rust. Most likely, this is indicating the corresponding shield guard interferes with the u/s faceplate.
 - A significant scrap mark was noticed on the side of the $\frac{1}{2}$ " bar used as the stop of the side seals. The scrap mark, although not exactly located in a spot corresponding with the point at which Gate No. 1 became stuck on 8/6/96.
7. **A Badly Pitted Gate #3 Bottom Faceplate Weld.** - All the butt welds between steel plates visually inspected along the upstream, bottom, and downstream faceplates, as well as the end plates at either ends of the drum gates appear satisfactory, with the exception of a portion of weld located on the bottom faceplate, Gate #3. (See b&w photos 9&10 - Gate #3, page 5, and refer to original drawing SG-589-P - OUTSIDE PLANS OF DRUM GATE.)

F. Drum Gate Inspection Observations - Listed below in tabular form are observations and comments specific to individual gates.

Inspection Observations and Comments				
Inspection Feature	Drum Gate #1 (east gate)	Drum Gate #2 (middle gate)	Drum Gate #3 (west gate)	
1. Upstream Faceplate Condition (as inspected from inside gate chamber)	<p>Extensive, uniform pitting over faceplate. Paint coating thin over entire surface. Sandblast and paint entire upstream exterior surface. Analysis the remaining faceplate strength. Correct gouging problem as given below in b. Faceplate Rust Band and Gouges. Adjust stop screws as reported below in b.</p> <p>a. Faceplate Pitting, Corrosion, & Coating</p> <p>b. Faceplate Rust Bands & Gouges</p> <p>c. Stop Angles and Stop Screws. Correct water leakage problem which results in high velocity water spray and erodes and abrades the paint coating.</p>	<p>Faceplate protective coating okay on lower 8-foot section, followed by a 12-inch band of rust across width of gate, and coating completely gone on upper half faceplate. Correct gouging problem as given below in b.</p> <p>Faceplate Rust Band and Gouges. Adjust stop screws as reported below in b.</p> <p>c. Stop Angles and Stop Screws. Correct water leakage problem which results in high velocity water spray and erodes and abrades the paint coating.</p>	<p>Paint on the lower half of the upstream faceplate is in excellent condition. It appears recently painted, although there is no recollection to this fact.</p> <p>However, just above stop angle along the 70' length is a 5-inch wide band where the paint/primer has completely been scrubbed off by high velocity leakage water.</p> <p>Uniform loss of material could be occurring within this area, and not show signs.</p>	<p>The red primer is evident indicating the paint top coat has eroded probably due to high velocity leakage water.</p>
b. Faceplate Rust Bands & Gouges	<p>Located 30' from left end is a 2-inch wide gouge on w/s faceplate, probably due to interference shield guard. Trim shield guard.</p>	<p>No circumferential rust bands as in Gate #1, but a 12" band of longitudinal rust over entire 70' width occurs just above the good paint (approx. 8' from bottom).</p>	<p>There is one full-arc length scrap and 6 or 7 additional 5' long scraps on U/S faceplate indicating interference with shield guards.</p>	<p>Trim corresponding shield guards to provide clearance.</p>

Inspection Feature	Drum Gate #1 (east gate)	Drum Gate #2 (middle gate)	Drum Gate #3 (west gate)
c. Stop angles & Screw Stops See Dwg SG-581-P	Stop angle is straight and in good condition. 16 (out of 34) stop screws do not make contact with stop angle. Adjust all stop screws for even bearing. (From left - bolt nos. 9,11,13,15,16,17,18,19,20,21,22,23,24,26,32, and 33)	Stop angle straight & satisfactory. Three (3) (out of 34) screw stops (#30,31,&32 as counting from left end) not making contact with stop angle. Adjust all stop screws for even bearing.	All screw stops appear to be making contact with stop angle Condition of stop angle is good..
d. Seals/clamp bar/bolts	Left U/S side seal torn. Right U/S seal is rotted and torn, and seal appears to ride on concrete surface instead of steel. Replace both. Clamp bar and bolts are satisfactory. But - scrap marks on side of the $\frac{1}{2}$ " side seal stop bar indicates interference with notch of shield guard (see b. above). Scrap marks & possible interference may be reason Gate No. 1 was stuck.	Left U/S side seal ripped and torn. Right U/S side seal is okay, except for 1'-6" length of torn seal. Replace both sides with a redesigned seal. Clamp bar and bolts are satisfactory.	U/S right end seals are good, but U/S left end seals are torn beginning halfway up the faceplate. Replace both sides with a redesigned seal.
e. Chamber Concrete Condition Cracking Inside Chamber, upstream side of lowered gate.	Concrete floor and walls are in good condition. No horizontal cracks one either the left or right end walls.	Concrete floor and walls are in good condition. Three horizontal cracks are located on the right end wall, each with a 1/4" gap.	Concrete floor and walls are in good condition. Two horizontal crack located on chamber (left end) wall near drain pipe.
f. Faceplate joint welds	D/S Faceplate joint welds all appear sound.	D/S Faceplate joint welds all appear sound.	D/S Faceplate joint welds all appear sound.
2. Bottom Faceplate Condition (as inspected from inside gate chamber, downstream of gate in lowered position.)			
g. Faceplate Pitting, Corrosion, & Coating	Paint in good condition. Extensive faceplate pitting and pockmarking due to past corrosion. Analyze remaining faceplate strength vs. factor of safety.	Paint on bottom faceplate is excellent. Corrosion is not occurring, but ~3/32" deep pitting, uniformly over entire faceplate has occurred in the past.	Coating in good condition - and no corrosion. Historic extensive pitting uniformly covers entire bottom faceplate, and bracing.

Inspection Feature	Drum Gate #1 (cast gate)	Drum Gate #2 (middle gate)	Drum Gate #3 (west gate)
h. Drain cock	1-inch drain cock appear a bit rusted, but was operated successfully. Replace with new valve.	1-inch drain cock appear a bit rusted, but was operated successfully. Replace with new valve.	1-inch drain cock appear a bit rusted, but was operated successfully. Replace with new valve.
i. Chamber Concrete Condition Cracking Inside Chamber, downstream side of lower gate.	A 12' long x 1/8" gap horizontal crack, located 5' above floor on right side end wall. Caulk and monitor crack for possible future propagation.	One horizontal crack located just below access hole Minor concrete spalling is occurring under ejector piping.	There are 2 horizontal cracks on the left end chamber wall located at the elevation of the 30" dia. drain pipe. Crack gap is 1/4"
j. Faceplate Joint Welds	Bottom faceplate joint welds appear sound on Gate #1.	Bottom faceplate joint welds appear sound on Gate #2.	All gate #3 welds okay, except butt weld on upper two panels near gate center. Welds are very badly pitted, but are not cracked. Grind and reweld.
k. Upstream Cantilever bottom and side braces. (See Dwg. SG-589-P)	Gate #1 - Braces satisfactory but pitted. Braces show no signs of overloading or structural distress.	Gate #2 - Bracing along both side cantilever portion and bottom cantilever lip are satisfactory.	Gate #3 - Bracing is extensively pitted, but shows no signs of structural distress.
l. Bottom Rail Gate Rest. 60" railroad rail, A.S.C.E. (See Dwg. SG-586-P)	There are five (5) "supply" 2"x4" holes counted in web of rail. Consider adding 3 new cut-outs to match that of Gate #3.	Approx seven (7) "supply cut-out holes in web of rail. Satisfactory.	There are nine (9) "supply" cut-out holes counted in the web of the rail which also appear bigger in size than Gate #1. Satisfactory.
m. End Section Gate Plates (See Dwg. SG-586-P)	The plates at both ends of the gate are sound, the paint is good, no signs of pitting, and the welds at plate joints are good.	The plates and their welds located the ends of the gate are in good condition without signs of corrosion. Their orange color suggests that maybe only the primer coat was painted.	End plates are in good condition. But, at the bottom to end plate welded edge joint (right side), the weld is abnormally pitted. Grind and Reweld.

Inspection Feature	Drum Gate #1 (east gate)	Drum Gate #2 (middle gate)	Drum Gate #3 (west gate)
3. Downstream Faceplate Condition (as inspected from the outside atop the faceplate)			
n. Faceplate Pitting, Corrosion, & Coating	Paint in excellent condition. Faceplate free of any pits/corrosion. Faceplate pucker at 2 locations where hydraulic ram was used to bear on gate when freeing.	Paint in excellent condition. Faceplate free of any pits/corrosion.	Paint in excellent condition. Faceplate free of any pits/corrosion.
o. Seals/Clamp bar/bolts	Satisfactory	Satisfactory	Satisfactory
p. Access Hatchways	Appears satisfactory	Appears satisfactory	Appears satisfactory
q. Embedded Wallplates in Piers.	Structurally okay, but paint coating has failed. Repaint. On left one there are 2 concentric gouge marks. Identify and correct cause.		
r. Shield Guard Plates. (See Dwg. SG-594-P)	In 1996, shield guards were removed, trimmed and replaced. Although, their installation appears satisfactory, gouge marks on u/s faceplate indicates that further trimming is required.	No report of guard modifications. Visual appearance is okay.	
4. Drum Gate Interior			
s. Main Horizontal Faceplate Stiffeners. See Dwg. SG-584-P	Members: <i>For each gate</i> - main structural members are in satisfactory condition and show no visual signs of structural distress. The members are straight and remain in plane. Their cross-sectional positions appear to be the same as when originally installed, and have not distorted, deflected, buckled, twisted, or shows signs of local buckling.		
t. Main Internal Bracing Members. See Dwg SG-587-P.	Bracing: <i>For each gate</i> - in a similar manner to the structural members, the structural bracing is satisfactory. The bracing is straight and has not buckled or deflected from its originally installed position. The bracing is not loose or missing.		
u. End Sections on Gate. See Dwg SG-586-P.	Interior end plates: <i>For each gate</i> - The steel plates which enclose both ends of the drum gate appear in structurally satisfactory. The coal tar enamel coating is intact and has not failed and it is assumed therefore that corrosion is not a problem.		

Inspection Feature	Drum Gate #1 (east gate)	Drum Gate #2 (middle gate)	Drum Gate #3 (west gate)
v. Condition of Coal Tar Enamel	Coating throughout inside of drum gate in good condition.	Coating, generally satisfactory throughout the interior surfaces, although some locations exist with failed coating.	Coating is generally satisfactory. However, coating in Gate #3 is in worst condition than #1 or #2. Several locations exist of localized failed coating, especially occurring on the interior surface of the d/s faceplate.
w. Gate Leakage	Drum Gate No. 1 had the least amount of water in the bottom. A visual rough approximation of the depth of water was 1 foot. Drum Gate No.	Again, as a rough visual approximation the depth is about 3 feet of water.	Drum Gate No. 3 (the west gate) had the most water accumulated in the bottom, roughly 5 feet of water depth.

Comments Regarding Gate Leakage. - Although the two access hatchway on the downstream faceplate of each gate had been opened for several weeks, and a portion of any rainfall occurring during that time would have drained into the hatchway would have contributed to the accumulation of water, it is not felt that rainfall through open hatchways is the sole contributor. If it were the sole contributor than each drum gate would contain approximately the same amount of water, which was not the case.

It is assumed there some water leakage into the drum gates must be occurring, either past the rubber gaskets of the four hatchways which access each of the drum gates, or through a non-water-tight joint.

To drain any water which may accumulate inside the drum gates, the original gate design included an ejector system, utilizing high pressure water running through a piped system which runs through the gates and end trunnion pins to create a venturi effect resulting in a low pressure which sucks the water from the bottom of the gate when the gate is in its fully open (lowered) position. Because of the geometry of the bottom (pressure) faceplate, this system can work to drain the gate, when the gate is in any position. But draining the water is not automatic, and draining becomes more of a maintenance procedure.

G. Conclusion and Discussion.

1. **Conclusion.** With relatively straight-forward repairs and rehabilitation of the three existing 70'x18' drum gates, including; structural analysis of the existing faceplate condition, new protective coating on the upstream faceplate, a new and possibly redesigned gate sealing system; the existing drum gates will continue to be structurally sound and function effectively to control reservoir flow.
2. **Drum Gate Structural Strength.** The pitting of both the upstream and the bottom drum gate faceplates, which occurred well in the past, is of some concern to the overall structural strength of the drum gates. The pitting is extensive, uniform, and varies in depth from 1/16" deep to 1/8" deep.

The original drawings specifies that upstream faceplate thickness be $\frac{1}{2}$ " (0.50 inch) thick, and that the bottom faceplate be $\frac{7}{16}$ " (.4375 inch) thick. Based on these thicknesses and on an average pit depth of $\frac{3}{32}$ ", this pitting has resulted in a loss of steel material of 23% to 27% of the original faceplate thickness. The impact which the pitting has on the faceplate strength it is not known, since the original drum gate structural calculations are available for a review. It should be noted, however, that with many historical gate designs it was common practice to include specifically for corrosion allowance, an additional 1/16 inch thicker faceplate than that needed for the design. If this were the case, then the original gate designer has anticipated correctly that corrosion was likely, and thus the factors of safety are not compromised even with the loss of material.

Actual ultra-sonic faceplate thickness measurements were taken by Bill McStraw of the U.S.B.R. during the second drum gate inspection, September 30, 1998. He sampled eleven random locations on both the upstream and bottom faceplates (His report nomenclature differs slightly from that used here) Gates #1 and #3. The text of his reports is reproduced at the end of the report. Note, his reference to "downstream" faceplate in fact refers to the downstream side of the gate chamber and refers more correctly to bottom faceplate, as used in this report).

The maximum thickness sampled on each of the four faceplates slightly exceeds the thickness specified on the original drawings. It is entirely possible that the actual fabricated faceplate thickness might be greater than that specified (as a minimum); and if true, the extra material would represent the equivalent of a corrosion allowance. Also based on his sampling, McStraw reported the following percent loss of faceplate material:

- Gate #1 - upstream faceplate: "approximately 8 percent based on the wall thickness of 0.500 inches specified on the original drawings"
- Gate #1 - bottom faceplate: "approximately 6 percent based on the wall thickness of 0.4375 inches specified on the original drawings."
- Gate #3 - upstream faceplate: "approximately 10 percent based on the wall thickness of 0.5000 inches specified on the original drawings."
- Gate #3 - bottom faceplate: "approximately 8.6 percent based on the wall thickness of 0.4375 inches specified on the original drawings."

However, the McStraw report does point out "Thickness measurements were difficult to obtain at some locations due to the irregular, uneven surfaces which prevented good contact with the ultrasonic transducer. Some of the pits looked to be approximately 1/8-inch deep."

Over the years, the drum gates have been subjected to and withstood the maximum reservoir loadings. Inspection of the structural members inside the gates show no signs of structural distress. It is possible that the gates may have been originally over designed.

Without up-to-date structural analysis calculations, it can not be known for certain to what degree the gates are stressed, and to what degree the factors of safety may or may not be comprised by the loss

of faceplate steel material to corrosion. A structural analysis of the gate is warranted, based on the cost of rehabilitating the gates for decades of additional operational life. An analysis helps reveal strength deficiencies, to possibly update the gate in accordance with the latest codes, and to check for possible earthquake loadings.

3. **Drum Gate Seal System.** - The original drum gate sealing system (See drawing SG-594-P) has been abandoned and retrofitted with music note seals. The reasons for this change are unknown. Were the original seals ineffective or damaged? Why were the original seals replaced with a similar design? The original seals certainly would be complicated and expensive to fabricate, and require the reservoir to be drawn down. Was it an emergency situation which dictated the use of the music-note seal?

In any case, the present hollow, music-note, side seals located on the edges upstream and downstream faceplates do not appear to have been the best choice. Many seal segments are damaged, torn, and missing, perhaps for the following reasons:

- The hollow bulb, although theoretically capable of providing more effective sealing due to its flexibility, in fact, may be too flexible and flimsy, and is a contributing factor to the premature material failure.
- The seal bulb appears oversized for the space available for installation, and hence requires the bulb and stem to rotate and deflect excessively resulting in unnecessary stresses, also leading to early failure.
- On the downstream faceplate, the installation and orientation of the side seal bulb appears to be backward (although, it appears to be a more convenient installation) from that which would provide the more effective direction for sealing.
- The seal bulbs as installed on the upstream faceplate in some cases must ride on the rougher concrete surfaces instead of the smoother embedded steel sealing surfaces. This is as consequence of the retrofit from the original design to the music note seals.

The presently damaged and possibly ineffective hollow, music-note seals results in a high-velocity water spray which contributes to the eroding and abrading of the protective paint coating on the upstream faceplate and embedded wallplates which in turn contributes to the corrosion and loss of steel material. A lesser secondary consequence of the damaged seals is the reduced capacity of the seals to hold the hydrostatic pressure inside the gate chamber, and affects the buoyancy of the drum gates. The reservoir supply to the gate chamber is greater than the leakage past the seals, and currently the damaged seals is not a significant problem in this regard.

The seals should be replaced; however, rather than replacing the seals, in-kind with similar hollow bulb, music-note seals, the seal design should be reconsidered for both material and sizes and possibly the geometry. At a minimum, if the music-note seal concept is retained; a solid bulb, Teflon-clad, neoprene material, and smaller bulb should be considered.

4. **Drum Gate Sticking.** As previously noted, Gate #1, when operated to a nearly fully raised position became stuck and would not lower, even under its own weight.

- H. **Drum Gate Description.** - The table below provides a quick reference to sizes and descriptions of some notable drum gate components and characteristics, as taken from the original drum gate drawings. Exact sizes and shapes of the structural members were not necessarily verified in the field.

1. **Seal System Modifications.** - The original sealing system designed for the drum gates has been discarded (circa mid 1960s) and retrofitted with modified system using with a hollow bulb, music-note ("J") seals. The original gate sealing system was a set of curved rubber-covered, copper-bronze spring seals, as shown on drawings SG-582 & 628-P. It is not known whether drawings exist for the new "music-note" sealing system.

2. **Shield Guard Modifications** - As mentioned previously, in 1996, for Gate #1, the shield guards attached to the spillway crest were removed and their edges trimmed by machining to provide clearance between their edge and the upstream faceplate of the gate. Previously, there was no clearance, and the shield edges were contacting, scrapping, and damaging the upstream faceplate and it paint. From the inspection of the upstream faceplate inside the gate chamber, it appears there are still some point contact between the guard and faceplate which should be corrected by trimming the guard.
3. **Scheduled Future Drum Gate Modifications.** - During the inspection it was reported that the music-note seals will be partially replaced, and that new seals had been ordered for Gate #1 only. The replacement seals are only for the two sides of the downstream side seals and the upstream crest seal.
4. **Quick Reference Table.** -

Drum Gate Component - Quick Reference Table			
Overall Drum Gate Dimensions		Faceplate Information	
Gate Height	70 feet	Upstream faceplate thickness	½"
Gate Width	18 feet	Downstream faceplate thickness	7/16"
Gate Radius	21' - 9"	Bottom faceplate thickness	7/16"
Gate Hinge Description (see Dwg SG-579-P)		Gate Elevations (see Dwg SG-800-P)	
Pin Material	Cold Finished Steel	Top of gate Fully Raised Position, el.	El. 1170.00'
Pin length	11 inch long	Crest Elevation	El. 1152.00'
Pin diameter	4.25 inch dia.	Hinge Pin Centerline Elevation	El. 1149.25'
No. of Pins	32 pins per gate	Control Gallery Elevation	El. 1136.00'
Pin Bushing	Stainless steel, 7/8" wall thickness	Bottom of Gate Chamber Elevation	El. 1129.00'
		Intake (Inlet Pipe) Centerline El.	1145.00 - Gate #11136.00 - #2 & #3
		Inlet (Supply Pipe) Centerline El.	El. 1130.17'
		Discharge (Outlet Pipe) Centerline El.	El. 1133.00'
Gate Controls (See Dwg SG-800-P for Gate Control Schematic)			
Inlet (Supply) Pipe: Allows water into the gate chamber. The east gate #1 has a reservoir intake at El. 1145', but the middle and west gates (#2 & #3) have reservoir intakes at El. 1136'. Each intake is a trashrack ed opening at the face of the dam and plumbed though the dams using 16-inch diameter CI pipe. The supply water into the chamber is controlled by a 20 inch, manually-operated, gate valve located in the El. 1136 control gallery. The inlet piping for each gate is located on the east side of the chamber with its bottom edge aligned with the floor of the chamber and physically located beneath the 30-inch diameter discharge piping.			

Drum Gate Component - Quick Reference Table

Outlet (Discharge/Drain) Pipe: The outlet piping controls the draining or discharging of water from the gate chamber and thus controls the position of the drum gate. The discharge piping is 30-inch diameter cast iron piping. The discharge openings are located on the east side of each gate chamber near the access hatchways, and physically located above the 24" supply piping. Discharge (draining) flow out of the chamber is controlled by a 30-inch diameter, float- (or manual) operated internal differential needle valve located in the El. 1136' control gallery.

Vent (Overflow) Pipe: Steel: (See Dwg. SG-800-P). The chamber intake is located on the left side near the top on the downstream side of the gate chamber at approx. El. 1147' and is plumbed thru the concrete bay piers and vents off the backside of the pier at El. 1170.50'

Gate Structural Members (see Dwgs SG-584 & 585 - P)

Number of Structural Gate Frames	36 main structural frames on 24 inch centers.
D/S Faceplate Horizontal Members	W 12x31.8 structural steel on approx. 2'-6" centers
D/S Faceplate Vertical Members	W 12x31.8 (wide flange) structural steel
U/S Faceplate Horizontal Members	W 12x31.8 (wide flange) structural steel
U/S Faceplate Vertical Ribbing	Channels - C12x25 on faceplate braced against W12x 31.8 beams using W12x31.8 braces.
Internal Triangular Main Bracing	H beam - 5" deep by 18.9#. on 24" centers
Cross bracing on main bracing	Angles 3"x3"x1/2"
Bracing for cantilever portion of upstream faceplate	Side Cantilever portions - W5x12.25, wide flange.
Bracing supported by bottom faceplate	Bottom lip portion - W5x12.25, wide flange.

Miscellaneous Gate Components

Rail stop supporting gate when gate is in fully opened position.	A 60" railroad rail, A.S.C.E. at bottom of gate chamber bearing against the Bar 5"x1/2" "striking bar" on bottom of gate. (See Dwg Sg-584-P)
Stop angle on gate when fully closed.	Angle 4"x3"x5/8" by 70' long across bottom edge of upstream faceplate. (See Dwg Sg-584-P).
Adjustable Gate Screw Stops	34 - 1.75" dia. bronze, part 36, See Dwg SG-581 & 594 - P.
Crest Cover Plates	A steel casting. See, part 29 on drawing SG-582-P
Hinge Cover Plates	See drawing SG-580-P.
Ejector Piping	3" dia piping on left and right ends of gate, piped from end hinge. See Dwgs. SG-627-P and SG-800-P.
Access hatchway at El. 1136"	Two entryways - each 24-inch diameter.

Drum Gate Component - Quick Reference Table	
Original Design Clearances Between Moving Part (see Dwgs SG - 594)	
Clearance between end edges of downstream faceplate and embedded wallplates:	- 1 inch
Clearance between upstream faceplate and edge of Crest Cover plates, part 29:	- 0.75 inch
Clearance between edge of stop angle and embedded 15" channel when fully raised	- 1 inch
Clearance between Hinge Cover plates and hub of hinge pin casting:	- 1 inch
Space between pier wall and end plates on drum gates:	- 24 inches

- I. **Faceplate Thickness Sampling. The McStraw Report.** - The following is Bill McStraw's report of finding for the informal ultra-sonic faceplate thickness survey which he performed on Gates #1 and #3. Note his use of "downstream faceplate" refers to the bottom faceplate which is located on the downstream side of the gate in the gate chamber.

Morris Dam - Drum Gate Thickness Measurements (by Bill McStraw)

Listed below are the thickness measurements obtained during the drum gate inspections performed on September 30, 1998. Thickness measurements were taken randomly at various locations for both the upstream and downstream skin plates of drum gates No. 1 and No. 3. Thickness measurements were difficult to obtain at some locations due to the irregular, uneven surfaces which prevented good contact with the ultrasonic transducer. Some of the pits looked to be approximately 1/8-inch deep.

Drum Gate 1

Upstream side (Thickness in inches)	Downstream side (Thickness in inches)
0.5100	0.4800
0.5100	0.4800
0.4900	0.4500
0.5000	0.4700
0.4900	0.4300
0.4600	0.4500
0.4900	0.4800
0.5000	0.4600
0.5000	0.4600
0.4900	0.4600
0.4900	0.4100

Lower bound value for upstream side = 0.4600 inches which represents a decrease in wall thickness of approximately 10 percent based on the skin plate having an original wall thickness of approximately 0.5100 inches. This represents a decrease in wall thickness of approximately 8 percent based on the wall thickness of 0.5000 inches specified on the original drawings.

Lower bound value for the downstream side = 0.4100 inches which represents a decrease in wall thickness of approximately 15 percent based on the skin plate having an original wall thickness of approximately 0.4800 inches. This represents a decrease in wall thickness of

approximately 6 percent based on the wall thickness of 0.4375 inches specified on the original drawings.

Drum Gate 3

<u>Upstream side (Thickness in inches)</u>	<u>Downstream side (Thickness in inches)</u>
0.5250	0.4800
0.5250	0.4800
0.5500	0.4400
0.5100	0.4400
0.4500	0.4400
0.5500	0.4600
0.4700	0.4400
0.4900	0.4400
0.5300	0.4000
0.4900	0.4500
0.4800	0.4500

Lower bound value for upstream side = 0.4500 inches which represents a decrease in wall thickness of approximately 18 percent based on the skin plate having an original wall thickness of approximately 0.5500 inches. This represents a decrease in wall thickness of approximately 10 percent based on the wall thickness of 0.5000 inches specified on the original drawings.

Lower bound value for the downstream side = 0.4000 inches which represents a decrease in wall thickness of approximately 17 percent based on the skin plate having an original wall thickness of approximately 0.4800 inches. This represents a decrease in wall thickness of approximately 8.6 percent based on the wall thickness of 0.4375 inches specified on the original drawings.

***** (End of Bill McStraw's Report) *****

***** (End of Drum Gate Inspection Report) *****

MECHANICAL EXAMINATION REPORT

Morris Dam Drum Gate Rehabilitation

County of Los Angeles Department of Public Works

**Technical Service Center
Bureau of Reclamation
Denver, Colorado**



November, 1998

**Morris Dam
Drum Gate
Inspection**

Photo 1. - Morris Dam - 70' x 18' Drum Gates - Gate #1, downstream faceplate, left side. View of wallplate and damaged hollow bulb seal. Sept 10, 1998.




Photo 2. - Morris Dam - 70' x 18' Drum Gates - Gate #1, downstream faceplate, left side. Closeup of torn seal and wallplate. Note portion of gouged concentric arc on upper left of photo. - Sept 10, 1998.



Photo 3. - Morris Dam - 70' x 18' Drum Gates - Gate bay #1, View upwards towards temporary bracket on face of spillway bridge for hydraulic ram. - Sept 10, 1998.




Photo 4. - Morris Dam - 70' x 18' Drum Gates - Gate #1, downstream faceplate, left side. View of wallplate and damaged hollow bulb seal. - Sept 10, 1998.



Photo 5. - Morris Dam - 70' x 18' Drum Gates - Gate #1, left side embedded wallplate. View of wallplate and faded, painted reservoir elevation marks to show maximum raised height of gate #1 at point where gate became stuck (approx. El. 1167.5') - Sept 10, 1998.




Photo 6. - Morris Dam - 70' x 18' Drum Gates - Gate #1, downstream faceplate, right side. View of embedded wallplate. Note - the pair of concentric gouge marks (arrow) in wallplate can be seen near the upstream edge of wallplate. - Sept 10, 1998.




Photo 7. - Morris Dam - 70' x 18' Drum Gates
- Gate #1, downstream faceplate, right side.
View of damaged hollow bulb seal and
embedded wallplate. View is from hinge
looking upstream. - Sept 10, 1998.




Photo 8. - Morris Dam - 70' x 18'
Drum Gates - Gate #1, downstream
faceplate, right side. View of inside
hatchway seen in Photo #7. View of
bracing supporting the cantilever
portion of the upstream faceplate. -
Sept 10, 1998.




Photo 9. - Morris Dam - 70' x 18' Drum Gates - Gate #1, View looking from right towards left of gate along gate hinge. Downstream skinplate seen to the left of hinge and spillway concrete seen to right of hinge. - Sept 10, 1998.




Photo 10. - Morris Dam - 70' x 18' Drum Gates - Gate #1, View immediately upstream of hatch (Photo 8). Right pointing arrow shows local buckling caused by hydraulic ram used to unwedge gate. Left pointing arrow shows edge of shield guard which is interfering with the small 1/4" thick bar just to the left. - Sept 10, 1998.




Photo 11. - Morris Dam - 70' x 18' Drum Gates - Gate #1, View from downstream faceplate looking up towards spillway bridge at bracket used for ram. Note concrete cracking at intersection of bridge of pier wall.
- Sept 10, 1998.



Photo 12. - Morris Dam - 70' x 18' Drum Gates - Gate #1, right side of gate. View inside gate hatch. Arrow parallel to 3" ejector piping points towards bottom of gate (when in the closed position). Note coal tar enamel on structural members. - Sept 10, 1998.




Photo 13. - Morris Dam - 70' x 18' Drum Gates - Gate #1, right side of gate. View of ejector piping exiting gate from the right and plumbed to the hinge at the bottom. - Sept 10, 1998.




Photo 14. - Morris Dam - 70' x 18' Drum Gates - Gate #2, left side of gate. View of ejector piping exiting gate from the left and plumbed to the hinge at the bottom. Note brace for cantilevered portion of downstream faceplate. - Sept 10, 1998.



Photo 15. - Morris Dam - 70' x 18' Drum Gates - Gate #2, left side of gate. View inside hatch, looking down towards bottom of gate. Note water ponding in webs of structural members. Gate #2 contained approx 3' of water. - Sept 10, 1998.



Photo 16. - Morris Dam - 70' x 18' Drum Gates - Gate #2, View from hatchway looking from left side of gate looking 70' towards right side of gate. Top of photo are structural members for d/s face, left side photo are members for bottom face, and right side of photo are members for upstream face. - Sept 10, 1998.



Photo 17. - Morris Dam - 70' x 18' Drum Gates - Gate #2 - downstream faceplate, left side of gate. View of wallplate and end seal. Note missing portion of end seal. - Sept 10, 1998.



Photo 18. - Morris Dam - 70' x 18' Drum Gates - Gate #2 - downstream faceplate, right side of gate. View of wallplate and end seal. Note missing portion of end seal. Right arrow points to pair of concentric gouge marks. Up arrow points to arcs scrapped by seal guard. - Sept 10, 1998.



Photo 19. - Morris Dam - 70' x 18' Drum Gates - Gate #2 - View of internal bracing inside gate at right hatchway. Note ponding water inside webs of structural members for bottom faceplate, and note 3" ejector piping on right. Arrow points towards bottom of gate. - Sept 10, 1998.



Photo 20. - Morris Dam - 70' x 18' Drum Gates - Gate #2, View from hatchway (Photo 18) from right side of gate looking 70' towards left side of gate. Top of photo are structural members for d/s face, left side photo are mid-bracing members, right side of photo are bottom face members. - Sept 10, 1998.



Photo 21. - Morris Dam - 70' x 18' Drum Gates - Gate #2, right side. View of ejector piping though hatchway (Photo 18). - Sept 10, 1998.



Photo 22. - Morris Dam - 70' x 18' Drum Gates - Gate #2, Right side of gate. View of missing seal (Photo 18). Note oversized hollow bulb seal with excessive stem deflection. Seals are circa '60s retrofit from original seals. Seals bulbs are not oriented/installed for effective sealing. - Sept 10, 1998.




Photo 23. - Morris Dam - 70' x 18' Drum Gates - Gate #2, Right side of gate. Bracing for cantilevered portion of upstream faceplate, and portions of horizontal stiffener beams. - Sept 10, 1998.



Photo 24. - Morris Dam - 70' x 18' Drum Gates - Gate #3, Left side of gate. Wallplate and end seals with missing portion. Note rust "arcs" due to scrapping by seal guards. - Sept 10, 1998.




Photo 25. - Morris Dam - 70' x 18' Drum Gates - Gate #3, Left side of gate. View inside gate through hatch (Photo 24) looking along bottom faceplate. Note ponding water in webs of beams, and depth of water (approx 5'), and coal tar coating on structural members.
- Sept 10, 1998.




Photo 26. - Morris Dam - 70' x 18' Drum Gates - Gate #3, Left side of gate. View inside gate through hatch (Photo 24).
Note 3" ejector piping on right (piping is plumbed towards bottom of gate), and mid-bracing at top of photo. - Sept 10, 1998.




Photo 27. - Morris Dam - 70' x 18' Drum Gates - Gate #3, View from right side of gate, looking 70' towards left side of gate. Top of photo are members for downstream face, left side of photo are the internal braces, right side of photo are structural members for bottom faceplate. - Sept 10, 1998.



Photo 28. - Morris Dam - 70' x 18' Drum Gates - Gate #3, right side of gate. Wallplate and end seal with missing portion (Photo 29) - Sept 10, 1998.



Photo 29. - Morris Dam - 70' x 18' Drum Gates - Gate #3, right side of gate. Missing portion of sea (Photo 28) - Sept 10, 1998.




Photo 30. - Morris Dam - 70' x 18' Drum Gates - Gate #1 (East Gate), Gate Controls, needle valve and butterfly valve for 30" drain line. - Sept 10, 1998.



Photo 31. - Morris Dam - 70' x 18' Drum Gates - Gate #1 (East Gate), Gate Controls, gate valve for 19" supply line. - Sept 10, 1998.




Photo 32. - Morris Dam - 70' x 18' Drum Gates - Gate #1 (East Gate), Gate controls. Hinge and position indicator. - Sept 10, 1998.



Photo 33. - Morris Dam - 70' x 18' Drum Gates - Gate #1 (East Gate), Gate controls
Close up of hinge and ejector piping. - Sept 10, 1998.



Photo 34. - Morris Dam - 70' x 18' Drum Gates - Gate #1 (East Gate), Gate control
room. Close up of hinge. - Sept 10, 1998.




Photo 35. - Morris Dam - 70' x 18' Drum Gates - Gate #1 (East Gate), Gate control room -24" Access entryway into upstream side of gate chamber. - Sept 10, 1998.



Photo 36. - Morris Dam - 70' x 18' Drum Gates - Gate #1 (East Gate), Gate control room, 24" Access entry way into downstream side of gate chamber. - Sept 10, 1998.

**Morris Dam
Drum Gate 1
East**

Photo 1 - Morris Dam - 70' x 18' Drum Gate #1 - Left wall of concrete gate chamber wall, showing 30" discharge outlet and 20" supply inlet.- (9/10/98).




Photo 2 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Upstream side of gate chamber. Left chamber wall, left end of upstream faceplate, and music-note seal near bottom of gate - (9/10/98).

Photo 3 - Morris Dam - 70' x 18'
Drum Gate #1 - Inside gate chamber,
left side of upstream faceplate,
looking towards top of chamber,
music-note seal and clamp bar.-
(9/10/98).



Photo 4 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Upstream of dry gate chamber, gate lowered and resting on rail (at bottom) bottom edge of upstream faceplate, looking towards right side of gate along the stop angle. Note the 5" wide band where high velocity water has scrubbed coating from steel.. - (9/10/98).




Photo 5 - Morris Dam - 70' x 18' Drum Gate #1 - Upstream side of gate chamber, gate lowered, looking at bearing portion of stop angle at the mark left by the stop screws indicating screw bears on angle.- (9/10/98).




Photo 6 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Upstream side of gate chamber and u/s faceplate. Coating thin on faceplate. View of stop angle and rail.. - (9/10/98).



Photo 7 - Morris Dam - 70' x 18' Drum Gate #1 - View of upstream faceplate inside gate chamber. Note areas of missing paint.- (9/10/98).



Photo 8 - Morris Dam - 70' x 18' Drum Gate #1 (east) - View of upstream faceplate inside gate chamber. Note areas of missing paint.. - (9/10/98).




Photo 9 - Morris Dam - 70' x 18' Drum Gate #1 - Closeup of u/s faceplate. Note extensive pitting and loss of material.- (9/10/98).



Photo 10 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Upstream faceplate at midpoint. Note 2" wide scrapping/gouging marks, Probably caused by shield guard (next photo). - (9/10/98).




Photo 11 - Morris Dam - 70' x 18' Drum Gate #1 - Spillway crest, Gate #1, Looking down at shield guard. Arrow points at suspected scrapped edge causing marks shown on previous photo.- (9/10/98).




Photo 12 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Upstream side of gate chamber and of gate. Looking at right end chamber wall. Arrow (down) points at crack in wall. Left arrow points to right side upstream music not end seals.. - (9/10/98).




Photo 13 - Morris Dam - 70' x 18' Drum Gate #1 - Upstream side of gate chamber, right end of upstream faceplate, right end chamber wall and right side end seals. Note music note seal rotted and bulb torn from stem.- (9/10/98).




Photo 14 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Right side end music note seals. View of scrap mark on side of $\frac{1}{2}$ " seal stop bar. Scrap mark indicates possible interference with edge of shield guard, (next photo).. - (9/10/98).



Photo 15 - Morris Dam - 70' x 18' Drum Gate #1 - Top of spillway crest, right end, Gate #1, looking down at rt. side end seal assembly, & rightmost notched shield guard. Left arrow points to $\frac{1}{2}$ " seal stop bar referred to in previous photo. Upper arrow points to probably cause of scrapping- (9/10/98).




Photo 16 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Downstream side gate chamber. Left arrow points to bottom steel faceplate, right arrow points to d/s concrete chamber wall. Looking towards left end of gate. Braces support bottom cantilever portion of u/s faceplate.. - (9/10/98).

Photo 17 - Morris Dam - 70' x 18' Drum Gate #1 - D/S side of chamber, looking up and towards right end of gate. Right arrow points to bottom faceplate, left arrow point to concrete d/s wall. Light is from hatch at right end. - (9/10/98).





Photo 18 - Morris Dam - 70' x 18' Drum Gate #1 (east) - D/S side of chamber, Gate resting in lowered position on rail. Left arrow points to supply hole cut in web of rail. (next photo). - (9/10/98).

Photo 19 - Morris Dam - 70' x 18' Drum Gate #1 - Strike plate on bottom of gate resting on rail. Arrow points to cut out supply hole (previous photo). - (9/10/98).





Photo 20 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Typical brace on cantilevered portion. Braces are generally well coated, but pitted. - (9/10/98).

Photo 21 - Morris Dam - 70' x 18' Drum Gate #1 - Right side of Gate #1, cantilevered portion of u/s faceplate.

Paint is generally good, brace structure is satisfactory, but braces are pitted. Left arrow points to right chamber wall.

Right arrow point end plates - satisfactory. - (9/10/98).




Photo 22 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Closeup of right end seal shield in contact with right embedded wallplate.. - (9/10/98).

Photo 23 - Morris Dam - 70' x 18' Drum Gate #1 - Left end cantilever portion, showing braces. Light at top is hatch through top of d/s faceplate.- (9/10/98).



Photo 24 - Morris Dam - 70' x 18' Drum Gate #1 (east) - Arrow points to crack in right chamber wall, d/s side, 5' above floor x 12' long.. - (9/10/98).



Photo 25 - Morris Dam - 70' x 18' Drum Gate #1 - Ejector (high pressure) piping through to drain water from gate - right side of gate.- (9/10/98).




Photo 26 - Morris Dam - 70' x 18'
Drum Gate #1 (east) - Right arrow -
bottom faceplate. Looking up
towards gate hinges (arrow).
(9/10/98).

**Morris Dam
Drum Gate 1
East, Interior**




Photo 1 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Inside gate, looking up towards downstream faceplate along apex of internal bracing connection.- (9/30/98).



Photo 2 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Inside gate, looking left through middle of internal bracing at upper level. (9/30/98).



Photo 3 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Looking towards right through middle of internal bracing, upper level. - (9/30/98).



Photo 4 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Looking right, lower level. Bottom faceplate at photo left, and upstream members at right of photo. (9/30/98).



Photo 5 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Lower level, looking towards left end with bottom faceplate/members at right of photo, and upstream faceplate at left of photo.- (9/30/98).



Photo 6 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Lower leve, looking towards left end, with bottom faceplate on right of photo. Note ponding water in all horizontal webs. Upstream members at ft of photo. (9/30/98).



Photo 7 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Looking up, middle of gate at splice joint which connects the two halves of gate along downstream faceplate.- (9/30/98).



Photo 8 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Slice connection between two halves of gate on upstream faceplate. (9/30/98).



Photo 9 - Morris Dam - 70' x 18' Drum Gate #1 (interior)- Field splice connection between two halves of gate on bottom faceplate.

**Morris Dam
Drum Gate 2
Middle**




Photo 1 - Morris Dam - 70' x 18' Drum Gate #2 - Doorway entrance, El. 1136. to controls, Gate #2. Cracking due to earthquake (4/14/65) in concrete column. Crack movement is monitored. - (9/10/98).



Photo 2 - Morris Dam - 70' x 18' Drum Gate #2 - U/S faceplate, u/s side of chamber, left side of gate, looking towards top of chamber. Note torn hollow music not seal. . - (9/10/98).



Photo 3 - Morris Dam - 70' x 18' Drum Gate #2 - U/S faceplate, u/s side of gate, looking towards top of gate. seal and clamp bar. Note extensive pitting over faceplate. - (9/10/98).



Photo 4 - Morris Dam - 70' x 18' Drum Gate #2 - U/S faceplate, u/s side of chamber, looking towards floor. Note stop screw mark (arrow) on stop angle (arrow), and note failed paint coating and pitting.. - (9/10/98).




Photo 5 - Morris Dam - 70' x 18' Drum Gate #2 - Closeup of u/s faceplate. Note pitting. - (9/10/98).



Photo 6 - Morris Dam - 70' x 18' Drum Gate #2 - 2nd closeup of u/s faceplate showing rust nodules and pitting.. - (9/10/98).



Photo 7 - Morris Dam - 70' x 18' Drum Gate #2 - Right end chamber wall and right side seal assembly. Note cracks. Down arrow (next photo) points to horizontal crack Right arrow is 2nd crack (2nd following photo)- (9/10/98).



Photo 8 - Morris Dam - 70' x 18' Drum Gate #2 - Closeup of crack of lower (down) arrow previous photo.. - (9/10/98).



Photo 9 - Morris Dam - 70' x 18' Drum Gate #2 - Closeup of crack upper (right) arrow, two previous photos.- (9/10/98).



Photo 10 - Morris Dam - 70' x 18' Drum Gate #2 - D/S of gate chamber, looking towards right end of gate. Bottom faceplate on right of photo. Cantilevered bottom portion of u/s faceplate with braces. Braces look sound but pitted.. - (9/10/98).



Photo 11 - Morris Dam - 70' x 18' Drum Gate #2 - One drain cock located on left side of gate . Rust on cantilever is from drain.- (9/10/98).




Photo 12 - Morris Dam - 70' x 18' Drum Gate #2 - D/S side of gate chamber, looking towards left side of gate. Bracing on cantilevered portion of u/s faceplate.. - (9/10/98).




Photo 13 - Morris Dam - 70' x 18' Drum Gate #2 - D/S of gate chamber. Left arrow point to concrete chamber wall, right arrow point to bottom faceplate. Top of picture is looks towards hinge assembly. - (9/10/98).



Photo 14 - Morris Dam - 70' x 18' Drum Gate #2 - Bottom faceplate at intersection of vertical and horizontal welds, typical. Welds okay. Note extensive pitting over faceplate.. - (9/10/98).




Photo 15 - Morris Dam - 70' x 18' Drum Gate #2 - Left side of gate, viewed from d/s side of gate chamber. Cantilevered portion of u/s faceplate. Note end plates on drum gate in good condition, bracing in good condition, but pitted. Looking towards top. Lift is hatch to spillway. - (9/10/98).




Photo 16 - Morris Dam - 70' x 18' Drum Gate #2 - Left side of gate, cantilevered segment. Portion of horizontal u/s faceplate beam (W12x31.8) Note drain hole in corner. - (9/10/98).



Photo 17 - Morris Dam - 70' x 18' Drum Gate #2 - D/S of chamber, looking upwards to hatch. Note 12" vent on left chamber wall (arrow) and ejector piping leading to inside of gate.- (9/10/98).




Photo 18 - Morris Dam - 70' x 18' Drum Gate #2 - D/S side of chamber, looking upwards through hatch to spillway. Ejector piping leading to right trunnion.. - (9/10/98).

**Morris Dam
Drum Gate 2
Middle, Interior**




Photo 1 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inside gate, looking left at u/s faceplate structural members.- (9/30/98).



Photo 2 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Typical - foreground - portion of internal bracing. Background - bottom faceplate & W12x31.8 stiffeners. (9/30/98).




Photo 3 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Looking up at downstream faceplate. Coating is in good condition.- (9/30/98).



Photo 4 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inisde gate, looking up at downstream faceplate and apex of internal bracing intersection with faceplate stiffeners. (9/30/98).



Photo 5 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inside gate, looking up at hinge corner. Top of photo is downstream faceplate. Lower portion of photo is bottom faceplate.- (9/30/98).




Photo 6 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Looking to left of gate through middle of triangular internal bracing at upper level of gate. (9/30/98).



Photo 7 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Looking to right of gate at bottom level of gate. Bottom faceplate/members at left of photo. Upstream facepalte/members right of photo.- (9/30/98).



Photo 8 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inside gate, looking at left end plates of gate. (9/30/98).



Photo 9 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inside gate, upper level, looking at right end of gate through middle of internal brace members.- (9/30/98).



Photo 10 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inside gate, lower level at right end of gate. (9/30/98).




Photo 11 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inside gate, looking at bottom of gate when standing on internal bracing.- (9/30/98).



Photo 12 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Closeup of bottom corner of gate from vantage of previous photo. (9/30/98).



Photo 13 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inside gate, lower level, looking to right end of gate. Note good condition of coating and structural members.- (9/30/98).




Photo 14 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Inside gate, lower level, looking to right end of gate. Internal bracing at top of photo. (9/30/98).



Photo 15 - Morris Dam - 70' x 18' Drum Gate #2 (interior)- Closeup of coal tar epoxy coating.
Generally in good condition. Coating was applied thick, but uneven.

**Morris Dam
Drum Gate 3
West**




Photo 1 - Morris Dam - 70' x 18.' Drum Gate #3 - Two cracks on left end concrete chamber wall, u/s of gate at 30" discharge pipe.- (9/10/98).




Photo 2 - Morris Dam - 70' x 18' Drum Gate #3 - Upstream faceplate. Down arrow points to upper extent of good paint. Other arrow points to left upstream side seal assembly.. - (9/10/98).



Photo 3 - Morris Dam - 70' x 18.' Drum Gate #3 - Upstream faceplate, left side of gate and left end seal assembly. Note paint on lower 7' portion is good, but note pitting.- (9/10/98).



Photo 4 - Morris Dam - 70' x 18' Drum Gate #3 - Upstream faceplate, upstream gate chamber. Left arrow points to scrap mark on faceplate indicating shield guard interference.. - (9/10/98).

2 - Morris Dam - Drum Gate #3 (West)




Photo 5 - Morris Dam - 70' x 18.' Drum Gate #3 - Upstream faceplate near bottom of gate. Right arrow points along stop angle. (Stop rail shown clipped to concrete.) Down arrow points to 5" band where paint has been completely eroded. A 7' arc above band, paint is good.- (9/10/98).




Photo 6 - Morris Dam - 70' x 18' Drum Gate #3 - Upstream faceplate, looking towards bottom edge. Left arrow points to scrap mark.. - (9/10/98).



Photo 7 - Morris Dam - 70' x 18' Drum Gate #3 - Upstream faceplate, looking upwards to top. Note extensive faceplate pitting.- (9/10/98).





Photo 8 - Morris Dam - 70' x 18' Drum Gate #3 - Upstream faceplate, looking up and towards right chamber end wall. Left arrow points to left end seal assembly. Down arrow points to upper boundary of good paint.. - (9/10/98).



Photo 9 - Morris Dam - 70' x 18' Drum Gate #3 - Bottom faceplate. Note extensive pitting on faceplate. Arrow points to intersection of horizon/vert plate butt weld. Note vertical weld has no crown, and is extremely pitted. Grind and reweld.- (9/10/98).



7

Photo 10 - Morris Dam - 70' x 18' Drum Gate #3 - Bottom faceplate. Arrow points to same intersection as previous photo. Note, extent of pitted weld. Weld joint is discernable, but replaced by a band of pitting.. - (9/10/98).



Photo 11 - Morris Dam - 70' x 18.' Drum Gate #3 - Arrow points to edge of bottom faceplate and right side end plates. The edge weld is badly corroded and should be ground and reweld.- (9/10/98).



Photo 12 - Morris Dam - 70' x 18' Drum Gate #3 - Looking up at hatch to spillway, and portion of ejector high pressure water piping.. - (9/10/98).




Photo 13 - Morris Dam - 70' x 18.' Drum Gate #3 - Downstream side of gate chamber. Looking up towards gate hinges. Photo right is bottom faceplate. Photo left is concrete downstream gate chamber. - (9/10/98).



Photo 14 - Morris Dam - 70' x 18' Drum Gate #3 - Doorway entrance to Gate #3 controls. Marks monitor crack on concrete column due to (4/6/65) earthquake.. - (9/10/98).



Photo 15 - Morris Dam - 70' x 18.' Drum Gate #3 - Down arrow points to full width horizontal crack on left side chamber end wall due to (4/6/65) earthquake. Crack is not monitored.

**Morris Dam
Drum Gate 3
West, Interior**




Photo 1 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Inside gate, left side, looking up towards hatch.- (9/30/98).




Photo 2 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Poor condition of coal tar enamel on inside surface of downstream facepalte. Gate #3 d/s faceplate was in worst condition for localized coating damage. (9/30/98).



Photo 3 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Localized coal tar coating damage on downstream faceplate.- (9/30/98).



Photo 4 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Localized damage on downstream faceplate. (9/30/98).




Photo 5 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Inside gate, looking toward right end through middle of internal bracing - upper level.- (9/30/98).



Photo 6 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Right side, end plates of gate. Note water ponding in web of girder. Coating in good condition. (9/30/98).



Photo 7 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Inside gate, looking towards left end of gate, upper level. Upstream structural members at left of photo, downstream structural members at top of photo.- (9/30/98)



Photo 8 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Inside gate, upper level, looking towards left end, through middle of internal bracing (9/30/98). Photo 9 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Inside gate, looking right, upper level. Downstream faceplate/members at top of photo. Upstream structural members at right of photo.- (9/30/98)



Photo 9 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Inside gate, looking right, upper level. Downstream faceplate/members at top of photo. Upstream structural members at right of photo.



Photo 10 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Inside gate, bottom corner at right end. Flexible pump hose to drain pipe, and fixed ejector piping. Bottom faceplate/members left of photo, and upstream members right of photo. (9/30/98)



Photo 11 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Closeup of photo above, showing remainder of leakage water in bottom of gate.- (9/30/98).



Photo 12 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Debris inside gate. (9/30/98).



Photo 13 - Morris Dam - 70' x 18' Drum Gate #3 (interior)- Typical view of inside surface of bottom faceplate hatch.



Photo 1 - Morris Dam - Drum Gates - View of control valves for drum gate. 06/30/98




Photo 2 - Morris Dam - Drum Gates - View of control valves for drum gate. 06/30/98




Photo 3 - Morris Dam - Drum Gates - View of drum gate control piping.
06/30/98




Photo 4 - Morris Dam - Drum Gates - View of drum gate control piping.
06/30/98




Photo 5 - Morris Dam - Drum Gates - View of gate valve in drum gate control piping.
06/30/98



Photo 6 - Morris Dam - Drum Gates - View
of gate valve in drum gate control piping.
06/30/98



Photo 7 - Morris Dam - Drum Gates -
View of gate valve in drum gate control
piping.

06/30/98




Photo 8 - Morris Dam - Drum Gates - View of drum gate position indicator.

06/30/98

**OUTLET PIPE INSPECTION
AND
SAFETY ASSESSMENT PROGRAM**

**MORRIS DAM - OUTLET PIPES
SAN GABRIEL PROJECT, CALIFORNIA**

REVIEW REPORT

**County of Los Angeles
Department of Public Works**

**Hydroelectric Research and Technical Services Group
Technical Service Center**

**U.S. Department of the Interior
Bureau of Reclamation
Denver, Colorado**



October 1998

RECLAMATION'S MISSION

The mission of the Bureau of Reclamation is to manage, develop, and protect water and related resources in an environmentally and economically sound manner in the interest of the American public.

DEPARTMENT OF THE INTERIOR'S MISSION

As the Nation's principal conservation agency, the Department of the Interior has responsibility for most of our nationally-owned public lands and natural resources. This includes fostering wise use of our land and water resources; protecting our fish, wildlife, and biological diversity; preserving the environmental and cultural values of our national parks and historical places; and providing for the enjoyment of life through outdoor recreation. The Department assesses our energy and mineral resources and works to ensure that their development is in the best interests of all our people by encouraging stewardship and citizen participation in their care. The Department also has a major responsibility for American Indian reservation communities and for people who live in island territories under U.S. Administration.

Hydroelectric Research and Technical Services Group

Bert Milano, Manager

(303) 445-2300

**PO Box 25007, Attention: D-8450
Denver, Colorado 80225-0007**

TABLE OF CONTENTS

1.0	Summary and Recommendations.....	1
2.0	Introduction	4
	2.1 Outlet Works Description	4
	2.2 Inspection Procedure	5
3.0	Initial (Visual Assessment).....	7
	3.1 Outlet Pipes.....	7
	3.1.1 Interior Surfaces	7
	3.1.2 Exterior Surfaces	8
	3.2 Restrained Joints	9
	3.3 Unrestrained Joints	9
	3.4 Appurtenances	9
	3.5 Penetrations	10
	3.6 Vibration	10
	3.7 Geotechnical Considerations	10
4.0	Detailed Assessment	12
	4.1 Steel Outlet Pipe Shell	12
5.0	Analysis and Evaluation	22
6.0	Photographs	25
7.0	Drawings	34

1.0 SUMMARY AND RECOMMENDATIONS

General

On September 28-October 1, 1998, the Morris Dam flood release outlet pipes were inspected. During the exam the following tasks were performed:

- A) The condition of the exposed exterior coatings and the interior linings of the outlet pipes was inspected.
- B) The wall thickness of the steel outlet pipes was determined by ultrasonic testing.
- C) Appurtenances where the outlet works and piping connected to the outlet works change in diameter or where the water flow changes in direction were inspected.

Summary

The Morris Dam outlet pipes are generally in very good condition. Listed below are a summary and items of concern that were noted during the inspection:

- A) Inspection of the interior of the Morris Dam outlet pipe Nos. 1, 3, 4, and 6 was performed on September 29, 1998. The outlet pipes are lined with what appears to be a coal tar epoxy lining. The entire length of the steel outlet pipes between the emergency gates/valves and the needle valves was examined. The interior of outlet pipe Nos. 2 and 5 was not inspected due to the large amount of silt and mud that was probably located inside the pipes. Outlet pipe No. 2 was being used for sluicing at the time of this examination.

The coal tar epoxy lining was generally in very good condition for all the outlet pipes. Damaged areas of coal tar epoxy lining were observed in outlet pipe Nos. 1 and 6.

The coal tar epoxy in outlet pipe No. 1 is in good condition except for the upstream end of the outlet pipe (photograph 1). The coal tar epoxy coating has completely deteriorated upstream of the butterfly valve to a distance approximately 20 feet downstream of the butterfly valve. There is a large amount of surface rusting occurring at these locations but there was no significant pitting observed (photographs 2 and 3). There are a number of small-diameter areas with significant amount of coating loss

and rust occurring throughout the entire length of the outlet pipe (photograph 4). The rust was removed at several of these locations and there is no evidence of significant corrosion pitting occurring. It should be noted that outlet pipe No. 1 is rarely operated due to undercutting of the road adjacent to the stilling basin. It appears that the stagnant water in the outlet pipe is very aggressive in accelerating the corrosion process at defects located in the coal tar epoxy lining.

The coal tar epoxy lining in outlet pipe No. 6 was in very good condition (photograph 7). There are three damaged areas of coal tar epoxy lining located at the top of the outlet pipe just upstream of the butterfly valve leaf. The damaged areas are approximately 4 to 6 inches in diameter with a significant amount of coating loss and surface rust occurring (photograph 8). The rust was removed at these locations and there is no evidence of significant corrosion pitting occurring. Outlet pipe No. 6 is used quite extensively for operational releases.

The exposed exterior surfaces of the outlet pipes and bypass pipes located inside the gate chamber are coated with aluminum paint. The paint is generally in satisfactory condition. There are some large areas on several of the outlet pipes in which the aluminum paint has completely deteriorated, especially at the flexible joint locations; however, there is no evidence of corrosion damage.

The exterior surfaces of the outlet pipes exposed to sunlight are coated with what appears to be an enamel paint that is beige in color. The paint is generally in good condition with only some minor surface defects observed on each outlet pipe.

B) Detailed measurements of the steel outlet pipe wall thickness were taken using ultrasonic measurement techniques. From these measurements a general steel pipe wall thinning effect was determined. Various stress analyses for the hoop stress from internal pressure were performed. Based upon the results of these analyses, the calculated stresses do not exceed the allowable stresses anywhere in the outlet pipes, by at least a factor of 1.54.

C) No problems were noted for the appurtenances or pipe connections.

Recommendations:

1. To prevent any additional wall thinning which would reduce current safety margins, the interior of the outlet works steel pipes should be examined every 3 to 5 years in order to monitor the condition of the existing coal tar epoxy lining. Repair of the damaged areas of coal tar enamel should be performed to arrest any further wall thinning due to corrosion and prevent extensive pitting damage.
2. The damaged areas of aluminum paint on the exposed exterior surfaces of the outlet pipes located inside the gate chamber should be cleaned and repainted to prevent the occurrence of any corrosion damage.

2.0 INTRODUCTION

This report describes the results of the flood release outlet pipes inspection that was performed for the Morris Dam outlet works on September 28-October 1, 1998.

2.1 Outlet Works Description

The flood release outlet system consists of six outlets with one common trashrack structure on the upstream face of the dam. The flood outlets have a maximum capacity of nearly 7000 second feet at full reservoir head. There is one 54-inch-diameter and one 48-inch-diameter outlet at elevation 975.00, each equipped with venturi meters, that are provided for normal flood releases. There are also two 96-inch-diameter outlets at elevation 975.00 that are provided for occasional large releases. There are also two 48-inch-diameter outlets provided at elevation 960.00 for the primary purpose of sluicing any silt from beneath the other four flood release outlets. Almost the entire lengths of the outlet pipes are encased in concrete.

Each of the outlets is currently equipped with a free-discharge, hydraulic-balanced needle valve at the downstream face of the dam, which is used for normal regulation. Hydraulic-operated slide gates are provided as emergency gates for the 54-inch-diameter and each of the 48-inch-diameter outlet pipes and are located in a gallery near the upstream face of the dam. Electric-operated butterfly valves are provided on both of the 96-inch-diameter outlet pipes for emergency use.

An 8-foot by 10-foot tractor gate is provided on the upstream face of the dam and is the emergency gate for any of the six outlet pipes in the event maintenance needs to be performed on any of the emergency gates or valves. This gate is operated by a 100-ton traveling hoist located in a hoist house at the crest of the dam. Each of the outlets has a mouth belled to an 8-foot by 10-foot gate frame to fit the tractor gate leaf. The 48-inch and 54-inch pipes are connected to the 8-foot by 10-foot tractor gate seats by cast iron, bell-mouthed transitions. The bell mouths for the 96-inch-diameter outlets are formed holes in the mass concrete of the dam.

Each of the six flood outlet pipes consists of electrically welded steel pipe downstream from the emergency gates in the operating gallery. The 96-inch pipes have a wall thickness of 0.5000 inch and the 54-inch and 48-inch pipes have a wall

thickness of 0.3750 inch. The pipe upstream of the emergency gates is fabricated from A.W.W.A. cast iron flanged pipe.

A manhole is located just upstream of the water-operated needle valves on each outlet pipe to provide access to the interior of the outlet pipes.

A 20-inch bypass pipe connection is provided on outlet pipe Nos. 3 and 4 and is used for flushing silt out of the bottom of the outlet pipes.

The exterior surfaces of the outlet pipes that are embedded in mass concrete were not coated. The exposed exterior surfaces of the outlet pipes are coated with enamel paint. The interior of the steel outlet pipes is lined with bituminous coal tar epoxy lining.

A general plan, sections, and details of the outlet pipes are shown on drawings SG-331-P through SG-334-P (copies included with this report).

Information on fabrication of the outlet pipes and pipe material is not available. It would be safe to assume that for the time period that the outlet pipes were fabricated, it is most likely that the outlet pipes were fabricated with ASTM A7 steel plate.

The specified minimum tensile strength for ASTM A7 material was listed as 55,000 psi, and the specified minimum yield strength was shown to be 27,500 psi.

Flanged joints are used to connect the outlet pipes to the needle valves, slide gates, and butterfly valves.

2.2 Inspection Procedure

The following steps were included in the inspection procedure:

- A) Visual examination of both the interior and exposed exterior of the outlet pipes.
- B) Perform ultrasonic examinations to determine any wall thinning.
- C) Perform a detailed examination of items or possible problem areas that were observed during the visual inspection.

D) Perform a stress analysis based on wall thinning data to determine acceptability and operating safety margins for the outlet pipes.

3.0 INITIAL (VISUAL) ASSESSMENT

An initial visual assessment was performed to determine the current physical condition and geometry of the Morris Dam outlet pipes. Information from this initial assessment was used to identify areas or items that will require a more detailed assessment.

3.1 Outlet Pipes

A visual examination of the outlet pipes was performed. The interior of outlet pipe Nos. 1, 3, 4, and 6 was examined and the exterior surfaces of the exposed portions of all the outlet pipes were inspected.

3.1.1 Interior Surfaces

Inspection of the interior of the Morris Dam outlet pipe Nos. 1, 3, 4, and 6 was performed on September 29, 1998. The outlet pipes are lined with what appears to be a coal tar epoxy lining. The entire length of the steel outlet pipes between the emergency gates/valves and the needle valves was examined. The interior of outlet pipe Nos. 2 and 5 was not examined due to the large amount of silt and mud that was probably located inside the pipes. Outlet pipe No. 2 was being used for sluicing at the time of this examination.

Outlet Pipe No. 1

There was approximately 4-6 inches of water located on the invert of the outlet pipe at the time of the inspection. The coal tar epoxy lining was generally in satisfactory condition except for the upstream end of the outlet pipe (photograph 1). The coal tar epoxy coating has completely deteriorated upstream of the butterfly valve to approximately 20 feet downstream of the butterfly valve. There is a large amount of surface rusting occurring at these locations but there was no significant pitting observed (photographs 2 and 3). There are a number of small-diameter areas with significant amount of coating loss and rust occurring throughout the entire length of the outlet pipe (photograph 4). The rust was removed at several of these locations and there is no evidence of significant corrosion pitting occurring. It should be noted that outlet pipe No. 1 is rarely operated due to undercutting of the road adjacent to the stilling basin. It appears that the stagnant water in the outlet pipe is very aggressive in accelerating the corrosion process at defects located in the coal tar epoxy lining.

Outlet Pipe No. 2

The interior of outlet pipe No. 2 was not examined during this inspection. Outlet pipe No. 2 was being used for sluicing operations at the time of this inspection.

Outlet Pipe No. 3

There was approximately 4 inches of water located on the invert of the outlet pipe at the time of the inspection. The coal tar epoxy lining was in very good condition with no evidence of coating damage or rusting observed (photograph 5).

Outlet Pipe No. 4

There was approximately 4 inches of water located on the invert of the outlet pipe at the time of the inspection. The coal tar epoxy lining was in very good condition with no evidence of coating damage or rusting observed (photograph 6).

Outlet Pipe No. 5

The interior of outlet pipe No. 5 was not examined during this inspection due to the large amount of mud and silt that was probably located inside the steel pipe.

Outlet Pipe No. 6

There was approximately 4-6 inches of mud and water located on the invert of the outlet pipe at the time of the inspection. The coal tar epoxy lining was in very good condition (photograph 7). There are three damaged areas of coal tar epoxy lining located at the top of the outlet pipe just upstream of the butterfly valve leaf. The damaged areas are approximately 4 to 6 inches in diameter with a significant amount of coating loss and surface rust occurring (photograph 8). The rust was removed at these locations and there is no evidence of significant corrosion pitting occurring. Outlet pipe No. 6 is used quite extensively for operational releases.

3.1.2 Exterior Surfaces

Inspection of the exterior of all six Morris Dam outlet pipes was performed on September 29, 1998.

The exposed exterior surfaces of the outlet pipes and bypass pipes located inside the gate chamber are coated with aluminum

paint. The paint is generally in satisfactory condition. There are some large areas on several of the outlet pipes in which the aluminum paint has completely deteriorated, especially at the flexible joint locations; however, there is no evidence of corrosion damage.

The exterior sections of the outlet pipes exposed to sunlight are coated with what appears to be a beige-colored enamel paint. The paint is generally in good condition with only some minor surface defects observed on each outlet pipe (photographs 9-12).

3.2 Restrained Joints

The welded joints were closely examined for cracks in the base metal or welds. The welds are in excellent condition with no evidence of discontinuities.

3.3 Unrestrained joints

Bolted Flanged Connections - Each outlet pipe has bolted flanged joint connections located on the upstream side of the 18-inch-diameter manhole. The bolted flanged connections are used to connect the outlet pipe to the needle valve assemblies. The bolted flanged connections are in excellent condition with no evidence of corrosion. The flanged connections are well coated with enamel paint. Flanged connections are also used to connect the slide gates and butterfly valves to the outlet pipes. These connections also appear to be in good condition.

Flexible Couplings - Each outlet pipe is provided with a flexible coupling located inside the gate chamber just downstream of each emergency gate valve. The coupling facilitates removal and installation of the emergency gates and valves and also allows movement due to temperature differences. The couplings are in good condition with no evidence of movement.

3.4 Appurtenances

Appurtenances include such items as wye branches, bifurcations, transitions, bends, tees, elbows, and reducers. These items are inspected because these are areas where the water flow changes velocity and/or direction. These areas have a higher probability of experiencing lining and cavitation damage.

There is a venturi tube provided on outlet pipe Nos. 3 and 4. The tubes were in good condition with no evidence of lining damage or cavitation damage.

3.5 Penetrations

There are several penetrations or connections that are associated with the Morris Dam outlet pipes. These include:

- A) 8-Inch Bypass Pipe Connections - An 8-inch bypass pipe is provided on each outlet works pipe at the emergency gate valve location (photograph 13). This line fills the outlet pipe section located between the emergency gate valve and the needle valve in order to provide balanced head on both sides of the emergency gate valve. The 8-inch bypass pipe connections appear to be in good condition and were functioning properly at the time of this inspection.
- B) 20-Inch Bypass Pipe Connection - A 20-inch bypass pipe connection is located on outlet pipe Nos. 3 and 4, just upstream of the 18-inch manhole connections. This connection allows the silt to be flushed out of the outlet pipes. The 20-inch pipe connections are in good condition (photograph 14).
- C) 18-Inch Manhole Connections - An 18-inch-diameter manhole is provided on each outlet pipe for access to the outlet pipe interior (photographs 15 and 16). The manholes are located just upstream of the needle valve assemblies. The manhole connections are well coated with enamel paint and are in good condition.

3.6 Vibration

The outlet pipes were not in operation during this inspection. According to plant personnel, vibration has not been a problem associated with operation of the outlet works.

3.7 Geotechnical Considerations

There are no signs of movement or settlement of the Morris Dam outlet pipes. There was damage noted on the concrete pedestals for several of the needle valve assemblies. Cracks were observed

in the grout caps for two of the concrete pedestals for the needle valves (photographs 17 and 18).

4.0 DETAILED ASSESSMENT

Several items were identified during the initial assessment that warranted more detailed assessment. These items included ultrasonic examination of the outlet pipe shells. The data accumulated are presented in the following applicable sections.

4.1 Outlet Pipe Shell

Ultrasonic examination of each outlet pipe shell was performed using a Panametrics Epoch III ultrasonic thickness/flaw detector. Calibration waveforms and data for measurements of the steel outlet pipes are shown in figure 4-1. Several measurement locations were selected for each individual pipe diameter and wall thickness. The thickness measurements were taken at various locations about the circumference of the outlet pipe shells. The results of the data were incorporated into spreadsheets for statistical analysis as seen in tables 4-1 through 4-6. Results of the tables are expressed both in terms of the magnitude of deviations in measured wall from specified wall thickness, and as a percentage of the nominal specified wall thickness.

The thickness measurements and wall thinning values for steel outlet pipe No. 1 are shown in table 4-1. The final results of table 4-1 indicate an actual increase of 1.00 percent representing all shell sections, and a decrease of 5.00 percent for the lower bound thickness value.

The thickness measurements and wall thinning values for the steel outlet pipe No. 2 are shown in table 4-2. The final results of table 4-2 indicate a decrease of 2.265 percent representing all shell sections, and a decrease of 8.00 percent for the lower bound thickness value.

The thickness measurements and wall thinning values for steel outlet pipe No. 3 are shown in table 4-3. The final results of table 4-3 indicate an actual increase of 1.33 percent representing all shell sections, and an increase of 1.33 percent for the lower bound thickness value.


The thickness measurements and wall thinning values for the steel outlet pipe No. 4 are shown in table 4-4. The final results of table 4-4 indicate an actual increase of 2.13 percent representing all shell sections, and an increase of 1.33 percent for the lower bound thickness value.

The thickness measurements and wall thinning values for steel outlet pipe No. 5 are shown in table 4-5. The final results of table 4-5 indicate a decrease of 1.197 percent representing all shell sections, and a decrease of 4.00 percent for the lower bound thickness value.

The thickness measurements and wall thinning values for the steel outlet pipe No. 6 are shown in table 4-6. The final results of table 4-6 indicate a decrease of 2.25 percent representing all shell sections, and a decrease of 5.00 percent for the lower bound thickness value.

For conservatism, the lower bound wall thickness value of an 8.00 percent decrease in wall thickness will be employed for stress calculations for the Morris Dam steel outlet pipes.

FIGURE 4-1
Calibration Data for Steel Outlet Pipes



Calibration Data

TABLE 4-1
MORRIS DAM OUTLET PIPE NO. 1

<u>Measurement Location</u>	Specified Nom. Wall Thickness <u>(IN)</u>	Meas. UT Wall <u>(IN)</u>	Wall-Thin Delta Meas.-Nom. <u>(IN)</u>	Avg. Delta <u>(IN)</u>	Greatest Wall-Thin Meas.-Nom. <u>(IN)</u>	Wall-Thin Delta Meas.-Nom. <u>(%)</u>
1	0.5000	0.4750	-0.0250	-0.0050	-0.0250	-5.00
	0.5000	0.4750	-0.0250			-5.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
2	0.5000	0.5000	0.0000	0.0200	0.0000	0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5250	0.0250			5.00
	0.5000	0.5250	0.0250			5.00
	0.5000	0.5250	0.0250			5.00
	0.5000	0.5250	0.0250			5.00
	0.5000	0.5250	0.0250			5.00
	0.5000	0.5250	0.0250			5.00
	0.5000	0.5250	0.0250			5.00
	0.5000	0.5250	0.0250			5.00
3	0.5000	0.5000	0.0000	0.0000	0.0000	0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00

Measured-Nominal Wall Statistics for all Liner Sections (30 Data Points)

Average Change in Wall Thickness in Inches: +0.0050 inch

Average Change in Wall Thickness in Percentage: +1.00%

Lower Bound Value: -5.00%

TABLE 4-2
MORRIS DAM OUTLET PIPE NO. 2

<u>Measurement Location</u>	Specified Nom. Wall Thickness <u>(IN)</u>	Meas. UT Wall <u>(IN)</u>	Wall-Thin Delta Meas.-Nom. <u>(IN)</u>	Avg. Delta <u>(IN)</u>	Greatest Wall-Thin Meas.-Nom. <u>(IN)</u>	Wall-Thin Delta Meas.-Nom. <u>(%)</u>
1	0.2500	0.2300	-0.0200	-0.0080	-0.0200	-8.00
	0.2500	0.2400	-0.0100			-4.00
	0.2500	0.2400	-0.0100			-4.00
	0.2500	0.2400	-0.0100			-4.00
	0.2500	0.2400	-0.0100			-4.00
	0.2500	0.2400	-0.0100			-4.00
	0.2500	0.2500	0.0000			0.00
	0.2500	0.2500	0.0000			0.00
	0.2500	0.2400	-0.0100			-4.00
	0.2500	0.2500	0.0000			0.00
2	0.3750	0.3700	-0.0050	-0.0050	-0.0050	-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33

Measured-Nominal Wall Statistics for all Manifold Sections (20 Data Points)

Average Change in Wall Thickness in Inches: -0.0065 inch

Average Change in Wall Thickness in Percentage: -2.265 %

Lower Bound Value: -8.00 %

TABLE 4-3
MORRIS DAM OUTLET PIPE NO. 3

<u>Measurement Location</u>	Specified Nom. Wall Thickness	Meas. UT Wall	Wall-Thin Delta Meas.-Nom.	Avg. Delta	Greatest Wall-Thin Meas.-Nom.	Wall-Thin Delta Meas.-Nom.
	(IN)	(IN)	(IN)	(IN)	(IN)	(%)
1	0.3750	0.3800	0.0050	0.0050	0.0050	1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33

Measured-Nominal Wall Statistics for all Manifold Sections (10 Data Points)

Average Change in Wall Thickness in Inches: +0.0050 inch
 Average Change in Wall Thickness in Percentage: +1.33 %
 Lower Bound Value: +1.33 %

TABLE 4-4
MORRIS DAM OUTLET PIPE NO. 4

<u>Measurement Location</u>	Specified Nom. Wall Thickness <u>(IN)</u>	Meas. UT Wall <u>(IN)</u>	Wall-Thin Delta Meas.-Nom. <u>(IN)</u>	Avg. Delta <u>(IN)</u>	Greatest Wall-Thin Meas.-Nom. <u>(IN)</u>	Wall-Thin Delta Meas.-Nom. <u>(%)</u>
1	0.3750	0.3800	0.0050	0.0080	0.0050	1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3900	0.0150			4.00
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3900	0.0150			4.00
	0.3750	0.3900	0.0150			4.00
	0.3750	0.3800	0.0050			1.33
	0.3750	0.3800	0.0050			1.33

Measured-Nominal Wall Statistics for all Manifold Sections (10 Data Points)

Average Change in Wall Thickness in Inches: +0.0080 inch
 Average Change in Wall Thickness in Percentage: +2.13 %
 Lower Bound Value: +1.33 %

TABLE 4-5
MORRIS DAM OUTLET PIPE NO. 5

<u>Measurement Location</u>	<u>Specified Nom. Wall Thickness</u> <u>(IN)</u>	<u>Meas. UT Wall</u> <u>(IN)</u>	<u>Wall-Thin Delta Meas.-Nom.</u> <u>(IN)</u>	<u>Avg. Delta</u> <u>(IN)</u>	<u>Greatest Wall-Thin Meas.-Nom.</u> <u>(IN)</u>	<u>Wall-Thin Delta Meas.-Nom.</u> <u>(%)</u>
1	0.2500	0.2600	0.0100	0.0000	-0.0100	4.00
	0.2500	0.2600	0.0100			4.00
	0.2500	0.2500	0.0000			0.00
	0.2500	0.2500	0.0000			0.00
	0.2500	0.2500	0.0000			0.00
	0.2500	0.2400	-0.0100			-4.00
	0.2500	0.2500	0.0000			0.00
	0.2500	0.2500	0.0000			0.00
	0.2500	0.2400	-0.0100			-4.00
	0.2500	0.2500	0.0000			0.00
2	0.3750	0.3600	-0.0150	-0.0090	-0.0150	-4.00
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3600	-0.0150			-4.00
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3600	-0.0150			-4.00
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3700	-0.0050			-1.33
	0.3750	0.3600	-0.0150			-4.00

Measured-Nominal Wall Statistics for all Manifold Sections (20 Data Points)

Average Change in Wall Thickness in Inches:	-0.0005 inch
Average Change in Wall Thickness in Percentage:	-1.197 %
Lower Bound Value:	-4.00 %

TABLE 4-6
MORRIS DAM OUTLET PIPE NO. 6

<u>Measurement Location</u>	Specified Nom. Wall Thickness	Meas. UT Wall	Wall-Thin Delta Meas.-Nom. (IN)	Avg. Delta (IN)	Greatest Wall-Thin Meas.-Nom. (IN)	Wall-Thin Delta Meas.-Nom. (\$)
1	0.5000	0.5400	0.0400	0.0360	0.0000	8.00
	0.5000	0.5600	0.0600			12.00
	0.5000	0.5600	0.0600			12.00
	0.5000	0.5600	0.0600			12.00
	0.5000	0.5200	0.0200			4.00
	0.5000	0.5200	0.0200			4.00
	0.5000	0.5300	0.0300			6.00
	0.5000	0.5200	0.0200			4.00
	0.5000	0.5500	0.0500			10.00
	0.5000	0.5000	0.0000			0.00
2	0.5000	0.5200	0.0200	0.0000	-0.0100	4.00
	0.5000	0.4900	-0.0100			-2.00
	0.5000	0.4900	-0.0100			-2.00
	0.5000	0.4900	-0.0100			-2.00
	0.5000	0.4900	-0.0100			-2.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.4900	-0.0100			-2.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.5100	0.0100			2.00
3	0.5000	0.5100	0.0100	0.0090	0.0000	2.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5200	0.0200			4.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.5200	0.0200			4.00

TABLE 4-6 (Continued)

MORRIS DAM OUTLET PIPE NO. 6

<u>Measurement Location</u>	Specified Nom. Wall Thickness <u>(IN)</u>	Meas. UT Wall <u>(IN)</u>	Wall-Thin Delta Meas.-Nom. <u>(IN)</u>	Avg. Delta <u>(IN)</u>	Greatest Wall-Thin Meas.-Nom. <u>(IN)</u>	Wall-Thin Delta Meas.-Nom. <u>(%)</u>
4	0.5000	0.5200	0.0200	0.0000	-0.0250	4.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.5100	0.0100			2.00
	0.5000	0.4750	-0.0250			-5.00
	0.5000	0.4750	-0.0250			-5.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00
	0.5000	0.5000	0.0000			0.00

Measured-Nominal Wall Statistics for all Liner Sections (40 Data Points)

Average Change in Wall Thickness in Inches: +0.0113 inch
 Average Change in Wall Thickness in Percentage: +2.25 %
 Lower Bound Value: -5.00 %

5.0 ANALYSIS AND EVALUATION

Outlet Pipe

Stress analysis was performed for critical regions in the outlet pipe for hoop pressure stresses of the steel outlet pipe sections. These stresses are compared to allowable stresses to compute margins of safety. The following criteria was used for the stress analysis:

Data

Maximum Reservoir Water Surface = 1170.00 ft

Centerline Elevation of outlet discharge pipe Nos. 1, 3, 4, and 6 = 975.00 ft. and for outlet pipe Nos. 2 and 5 = 960.00 ft.

The maximum static head at outlet pipe Nos. 1, 3, 4, and 6 = 195.0 ft. = 84.5 psi.

The maximum static head at outlet pipe Nos. 2 and 5 = 210.0 ft. = 91.0 psi.

Allowable Stresses

For steel pipe stress analysis, the basic allowable stress for general primary membrane stress is either one-third of the ultimate tensile strength or two-thirds of the yield strength, whichever is smaller. This criteria gives the following values for allowable stress:

Information on fabrication of the outlet pipes and pipe material is not available. It would be safe to assume that for the time period that the outlet pipes were fabricated, it is most likely that the outlet pipes were fabricated with ASTM A7 steel plate with the following characteristics:

ASTM A7

Ultimate Tensile Strength = 55,000 psi

Yield Strength = 27,500 psi

Allowable stress from $(1/3)$ (Ultimate Tensile Strength) = 18,333 psi

Allowable stress from $(2/3)$ (Yield Strength) = 18,333 psi.

Joint Efficiency Factors

No data are available concerning the inspection of the welded connections for the steel outlet pipes. It is assumed that hydrostatic tests and spot radiograph inspection of the welded connections were required during the initial fabrication and installation of the outlet pipes, thus allowing the use of a joint efficiency factor of 0.80 for welded connections.

Joint Efficiency Reduction Factor for Welded Joints of outlet pipe manifold = 0.80

Applying a joint efficiency factor of 0.80 for welded joints gives a minimum allowable stress of $(18,333 \text{ psi})(0.80) = 14,667 \text{ psi}$ for ASTM A7 parent material.

Internal Pressure Stresses

Hoop pressure stress was calculated for straight section shells, using the following equation:

$$\frac{O_H}{t} = \frac{pR}{t}$$

Where O_H = hoop stress
 p = pressure
 R = inner radius
 t = wall thickness

The results are shown in table 5-1 for various wall thinning and load cases, for the highest hoop pressure stress (lowest elevation) for each shell size.

Table 5-1 is for the steel outlet pipes fabricated from ASTM A7 material, with 8.00 percent wall thinning in the shell away from welded joints, and a 0.80 joint efficiency for welded joints. Hoop stresses meet the parent metal allowable stresses for all shell sizes for regions away from and including welded joints by a factor of 1.54.

TABLE 5-1

Pressure Hoop Stress Results for Parent Metal (ASTM A7) Away from Welded Joints, Adjusted for General Shell Thinning of 8.00% and a Joint Efficiency of 0.80

Decrease from Specified Nominal Wall = 8.00%

2/3 Lower Bound Yield Strength for Parent Metal = 18,333 psi

1/3 Lower Bound Ultimate Tensile Strength for Parent Metal = 18,333 psi

Joint Efficiency for Welded Joints = 0.80


Minimum Allowable Stress = 1/3 Lower Bound Ultimate Tensile Strength for Parent Metal with Joint Efficiency Applied = (18,333) (0.80) = 14,667 psi.

Maximum Water Surface Elevation = 1170.00 ft.


Inside Diameter (IN)	Specified Nom. Wall Thickness (IN)	Adjusted Wall Thickness (IN)	Elev. (FT)	Press. Head (FT)	Fluid Press. (PSI)	Static Shell Hoop Stress (PSI)	Adjusted Shell Hoop Stress (PSI)	Ratio Adjusted Hoop Stress vs. Minimum Allowable Stress (14,667 psi)	
								Shell Hoop Stress (PSI)	Adjusted Hoop Stress (PSI)
48	0.2500	0.2300	960	210.0	91.0	8736	9496	0.6474	
48	0.3750	0.3450	960	210.0	91.0	5824	6330	0.4316	
54	0.3750	0.3450	975	195.0	84.5	6084	6613	0.4509	
96	0.5000	0.4600	975	195.0	84.5	8112	8817	0.6012	

6.0

PHOTOGRAPHS



Photograph 1 - Interior of outlet pipe No. 1.




Photograph 2 - Damage to coal tar epoxy lining located on the interior of outlet pipe No. 1 just downstream of the butterfly valve leaf.



Photograph 3 - Damage to coal tar epoxy lining on interior of outlet pipe No. 1.



Photograph 4 - Damage to coal tar epoxy lining on interior of outlet pipe No. 1.



Photograph 5 - Coal tar epoxy lining on interior of outlet pipe
No. 3.



Photograph 6 - Coal tar epoxy lining on the interior of outlet
pipe No. 4.




Photograph 7 - Coal tar epoxy lining on interior of outlet pipe No. 6. Note 96-inch butterfly valve leaf.



Photograph 8 - Damaged coal tar epoxy lining located at top of outlet pipe just downstream of the 96-inch butterfly valve leaf.



Photograph 9 - Exposed section of outlet pipe No. 2. Note sediment being discharged during sluicing operations.



Photograph 10 - Exposed sections of outlet pipe No. 3.



Photograph 11 - Exposed sections of outlet pipe No. 5.




Photograph 12 - Exposed sections of outlet pipe No. 6.




Photograph 13 - 8-Inch bypass pipe connection.



Photograph 14 - 20-Inch bypass pipe connection located on outlet pipe No. 4.



Photograph 15 - 18-Inch manhole connection.



Photograph 16 - 18-Inch manhole connection.



Photograph 17 - Damage to grout cap of concrete pedestal support for needle valve assembly.



Photograph 18 - Damage to grout cap of concrete pedestal support for needle valve assembly.

7.0 DRAWINGS

Listed below and included in this section are the drawings that were referenced and used during this examination:

1. PF500906 - Pine Canyon Dam - Conduit Control House - Manhole for Steel Pipe
2. PF501079 - Morris Dam - By-Pass Operating Diagram - Emergency Valve Chamber
3. PF501243 - Pine Canyon Dam - Layout and Details for 20" Outlet
4. PF501244 - Pine Canyon Dam - By-Pass Lines in Emergency Valve Operating Chamber
5. PF501327 - Pine Canyon Dam - Flood Outlet Details
6. PF501393 - Pine Canyon Dam - Flood Release Outlets - 96" and 54" Outlets
7. PF501394 - Pine Canyon Dam - Flood Release Outlets - 48" Outlets
8. PF501395 - Pine Canyon Dam - Flood Release Outlets - Emergency Valve Chamber and 20" Outlet
9. PF501964 - Pine Canyon Dam - Flood Release Outlets - General Layout
10. PF501965 - Pine Canyon Dam - Flood Release Outlets - Sectional Plan
11. PF501966 - Pine Canyon Dam - Flood Release Outlets - Sections of 96" and 48" Outlets
12. PF501967 - Pine Canyon Dam - Flood Release Outlets - Sections of 54" and 20" Outlets
13. PF501968 - Pine Canyon Dam - Flood Release Outlets - Emergency Valve Chamber
14. PF501969 - Pine Canyon Dam - Flood Release Outlets - Downstream Elevation

OUTLET PIPE INSPECTION
AND
SAFETY ASSESSMENT PROGRAM

MORRIS DAM OUTLET PIPES
SAN GABRIEL PROJECT, CALIFORNIA

Willm. D. McStraw
William D. McStraw, Mechanical Engineer

Roger Cline
Roger Cline, Peer Reviewer

Concurred:

Bert Milano
Bert Milano, Manager
Hydroelectric Research and Technical Services Group

Los Angeles County Department of Public Works

**Morris Dam
Inlet/Outlet Rehabilitation Project**

Morris Dam River Intake Modification Study

**B&V Project 96231
B&V File C.1.8.1**



BLACK & VEATCH
Corporation

April 27, 2004

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE NO.</u>
1.0 INTRODUCTION	1
1.1 Background and Purpose	1
1.2 Description of Existing Features.....	1
2.0 MODIFIED VALUE ENGINEERING WORKSHOP	4
2.1 Background	4
2.2 Preliminary Concepts.....	4
2.3 Workshop Agenda	5
2.3.1 Orientation Phase	6
2.3.2 Creative Phase.....	6
2.3.3 Analysis Phase	7
2.3.4 Development Phase.....	8
2.4 Workshop Recommendations	8
3.0 ALTERNATIVE ANALYSIS	9
3.1 Overview.....	9
3.2 Alternative A	
3.1.1 Facility Arrangement for Alternative A.....	9
3.1.2 Hydraulics	9
3.1.3 Civil/Structural.....	9
3.1.4 Mechanical	11
3.1.5 Electrical	11
3.1.6 Opinion of Construction Cost	11
3.3 Alternative B	
3.2.1 Facility Arrangement for Alternative B.....	13
3.2.2 Hydraulics	14
3.2.3 Civil/Structural.....	15
3.2.4 Mechanical	16
3.2.5 Electrical	16
3.2.6 Opinion of Construction Cost	16

LIST OF TABLES AND FIGURES

<u>TABLES</u>	<u>PAGE NO.</u>
2-1 Simplified Idea Rating/Ranking System	5
2-2 Modification Alternatives Developed During the Creative Phase	7
3-1 Alternative A Cost Opinion.....	12
3-2 Hydraulic Capacity of New Regulating Valves	15
3-3 Alternative B Cost Opinion	17

FIGURES

Figures are located are at the end of their respective sections:

- 2-1 Intake Riser Modification Concepts (Sheet 1 of 5)
- 2-2 Intake Riser Modification Concept No. 1 (Sheet 2 of 5)
- 2-3 Intake Riser Modification Concept No. 2 (Sheet 3 of 5)
- 2-4 Intake Riser Modification Concept No. 3 (Sheet 4 of 5)
- 2-5 Intake Riser Modification Concept No. 4 (Sheet 5 of 5)
- 3-1 Alternative A – New Intake Openings
- 3-2 Alternative A – Outlets No. 2 & 5 Modification
- 3-3 Alternative B – Overall Project Site Plan
- 3-4 Alternative B – Outlet Valves at Conduit Control House
- 3-5 Alternative B – MWD Tower Modification

APPENDIX

- Structural Calculations
- Hydraulic Calculations

1.0 INTRODUCTION

1.1 Background and Purpose

Morris Dam and Reservoir is a flood control and water conservation facility owned and operated by the Los Angeles County Department of Public Works (Department). The Department would like to increase water conservation capacity at Morris Dam by lowering the minimum pool from elevation 1100 to elevation 1060. Lowering the pool elevation has created concerns regarding the migration of sediment deposit towards the dam's face. These sediments, which are currently stored in the upper reaches of the reservoir, could potentially impact the existing trashracks and intake structure.

Potential hazards that might occur if the racks were to be completely buried by debris include:


- Large hydrostatic head might force enough sediment through the plates on the rack to effectively fill the interior of the trashrack with sediment.
- Larger debris might accumulate on the exterior faces of the trashrack limiting the amount of water that could pass to the interior of the intake structure.
- The combination of a trashrack full of sediment with a limited supply of water could result in operational problems with the valves.
- The rack and penstocks might become filled with sediment rendering the valves inoperable.

The purpose of this reconnaissance level feasibility study is to evaluate possible modifications to the existing intake structure to mitigate operation problems associated with sediment build up.


1.2 Description of Existing Features

Morris dam is a concrete gravity dam with a structural height of 328 feet (lowest point of foundation to crest) and a crest length of approximately 800 feet. The crest of the dam is at elevation 1175.00 (245 feet above streambed) and accommodates a 20-foot wide roadway.

There are six outlets to the river numbered 1 through 6 (east to west), from a single trashrack-protected intake structure located near the center of the dam. Photograph No. 1 shows the trashrack structure and photograph No. 2 shows the outlets on the downstream face of the dam. Outlet Nos. 1 and 6 are 96-inch diameter steel-lined conduits with intakes at centerline elevation 975.00 feet. Outlet Nos. 2 and 5 are 48-inch diameter steel-lined conduits with intakes at centerline elevation 960.00. Outlet No. 3 is a 48-inch diameter steel-lined conduit with intake at centerline elevation 975.00 feet. Outlet No. 4 is a 54-inch diameter steel-lined conduit with intake at centerline elevation 975.00 that transitions to a 48-inch diameter steel-lined conduit further downstream. The Department is currently in the process of rehabilitating the River Outlet Structure, whereby Outlet Nos. 1, 2, and 5 will be closed off with a bulkhead and retired in-place. The other three outlets will be rehabilitated with new regulating discharge valves.



Photograph No. 1 Trashrack & Intake Structure



Photograph No. 2 Morris Dam Outlets

A concrete spillway structure is located west of the dam and consists of three overflow weir section each 70-feet long with crests at elevation 1152.00. Each bay, numbered 1 through 3 (east to west) has a drum gate that can be raised to elevation 1170.00, thus maintaining the normal maximum water surface at elevation 1170.00.

No. 1). The design suggestions were identified by a prefix abbreviation of "DS". Table 2-2 summarizes the alternative ideas developed by the team.

Table 2-2. Modification Alternatives Developed During the Creative Phase

Alt ID	Description	Acceptability Rank	Potential Cost Impact Rank	Total Rank
ST-1	Department's Preliminary Concept No. 1	4	5	9
ST-2	Department's Preliminary Concept No. 2	4	5	9
ST-3	Department's Preliminary Concept No. 3	4	5	9
ST-4	Department's Preliminary Concept No. 4	4	1	5
ST-5	Alt ST-4 but using sheet pile as barrier	4	3	7
ST-6	Alt ST-4 but using concrete cutoff wall as barrier	4	0	4
ST-7	Alt ST-2 but fabricate the risers from steel.	4	1	5
ST-8	Build an inclined barrier in front of the existing intake structure which would hold back the sediment.	2	5	7
ST-9	Replicate a similar structure on top of the existing intake structure	4	1	5
ST-10	Stiffen the existing trashracks to resist more sediment loading	2	5	7
ST-11	Install a sediment cleaning machine for the existing intake structure	1	0	1
ST-12	New structural debris barrier around the existing intake structure	3	4	7
ST-14	New intake tower piped over to the portal box. This tower would be independent of the dam and would be free-standing within the reservoir. The existing intake structure would be sealed off into a submerged box.	3	0	3
ST-15	Utilize the existing MWD intake tower as an intake for the river outlets and pipe the water over to the existing submerged intake structure. Seal the existing intake into a box structure.	3	1	4
ST-16	Utilize the MWD tower and conduit and install a new downstream flow regulating valve.	5	5	10
ST-17	Build a new intake tower that is attached to the dam. The new tower would be piped over to the existing intake which would be sealed off.	4	1	5
DS-1	Do Nothing	1	5	6
DS-2	Mining the sediment from the reservoir	1	0	1
DS-3	Let the intake plug and then conduct an emergency dredge of the reservoir	1	5	6
DS-4	Put instruments on the intake structure and monitor the delta pressure (load) from the sediment to be able and measure when the sediment is building up to level that may cause damage	5	2	7

2.3.3 Analysis Phase. The next step in the modified VE process was to analyze the alternatives developed in the creative phase. The workshop team members implemented the SIRRS ranking procedure described above to develop the ranking for the Acceptability and the Potential Cost

Impact, and the results of each are presented in Table 2-2. When evaluating the potential cost impacts of each alternative, these were compared against the perceived costs associated with the Department's Preliminary Concept No. 3 (modification alternative ST-3). Concept No. 3 has the least relative capital cost as compared with the other three preliminary concepts; therefore, the workshop team decided to use Concept No. 3 as the gauge for evaluating the potential for cost impacts.

2.3.4 Development Phase. The workshop team reviewed the cumulative ranking (see Table 2-2) of each alternative and discovered a number of the options were ranked very high. One alternative received a perfect ranking of 10, and several received a ranking of 9. The objective of the workshop was to build consensus among the team members and select two alternatives to be carried forward for development in the reconnaissance level feasibility study.

The workshop team selected alternatives ST-3 and ST-16 to be carried forward to the next level of the study. Each team member drafted these alternatives onto forms provided during the workshop and their sketches, notes, and observations are presented in Appendix A of this study.

2.4 Workshop Recommendations

The conclusions from the workshop were that two alternatives would be carried forward for further evaluation. The workshop recommended the following:

- Alternative A – Workshop Alternative ST-3 should be carried forward.
- Alternative B – Workshop Alternative ST-16 should be carried forward.

Alternatives A and B are further described in Section 3 of this study.

1. Remove existing reinforced concrete trashrack.


2. Concrete riser and trashrack for Outlets no. 3, 4, and 6 built on a concrete base. Based on the velocity head of the approach flow, design the spacing between the trashrack bars (center to center) to be smaller than the other riser(s) (i.e. one or two riser(s) should be able to accommodate bulkier flow).

3. Concrete box base to include sluice gates with trashracks for outlets no. 2 and 5.

Design the spacing between the trashrack bars (center to center) to accommodate bulk flow.

The concrete base should have a pit-like cavity to accommodate the rocks to settle at the bottom of the structure and a hatch-like access door for maintenance purposes.

6. The caterpillar gate available for Outlet nos. 2, 3, 4, 5, and 6.



DRAFTER:
Q. GALANG

DESIGNER:
O. GALANG, L. HERRERA

LOS ANGELES COUNTY DEPARTMENT OF PUBLIC WORKS
MORRIS DAM AND RESERVOIR
INTAKE RISER MODIFICATION
CONCEPT NO. 1


ELEVATION AND SECTION

SHEET 2 OF 5

DRAFTER:
O. GALANG

DESIGNER:
O. GALANG, L. HERRERA

2. Remove existing reinforced concrete trashrack.
 3. Concrete riser and trashrack for Outlets no. 3, 4, and 6 to be flushed with the upstream face of the dam. Based on the velocity head of the approach flow, design the spacing between the trashrack bars (center to center) to be smaller than the other riser(s) (i.e. one or two riser(s) should be able to accommodate bulkier flow).
 4. Design the spacing between the trashrack bars (center to center) to accommodate bulk flow. The steel trashrack to be removable for maintenance purposes.
 5. The concrete base should have a pit-like cavity to accommodate the rocks to settle at the bottom of the structure.
 6. The caterpillar gate available for Outlet nos. 2,



SECTION A-A (SH. 1)

NOT TO SCALE

SECTION B-B (SH. 1)

NOT TO SCALE


MORRIS DAM AND RESERVOIR INTAKE RISER MODIFICATION

LOS ANGELES COUNTY DEPARTMENT OF PUBLIC WORKS

ELEVATION AND SECTION

CONCEPT NO. 4

1. Use Concept no. 1, 2, or 3 for the riser and trashrack configuration of the inlet structure.
2. Construct a reservoir stabilizer using boulders and grouted riprap at approximately 7500 linear feet from the upstream face of the dam.



MORRIS DAM AND RESERVOIR

PROFILE
NOT TO SCALE

LOS ANGELES COUNTY DEPARTMENT OF PUBLIC WORKS

**MORRIS DAM AND RESERVOIR
INTAKE RISER MODIFICATION
CONCEPT NO. 4**

RESERVOIR PROFILE

MORRIS DAM RISER C-4 SH5.VSD

SHEET 5 OF 5

REFERENCES

1. "Morris Dam and Reservoir: Comments on Operating Plan. L. A. County Flood Control District File No. 560.41, (August 15, 1984).

O. GALANG

ESIC
O. GALANG, L. HERRERA
J. BABALITA

3.0 ALTERNATIVE ANALYSIS

3.1 Overview

This section of the study describes the two alternatives which were selected in Section 3 to be further evaluated.

3.2 Alternative A - Cut New Openings in Caterpillar Gate Wet Well Walls

3.2.1 Facility Arrangement for Alternative A. Alternative A is the Department's Preliminary Concept No. 3. Concept No. 3 is shown on Sheet No. 4 of 5 of the Departments Preliminary Concept Drawings which are included with this study (see Section 2). This intake modification alternative includes the following structural modifications to the existing intake structure:

- Construction of new intake openings with trashracks in face of Caterpillar gate well face for Outlets No. 1, 3, 4 and 6.
- Installation of new intakes for Outlets No. 2 and 5 on face of existing intake structure.
- Removal of trashrack panels on existing intake structure and installation of bulkheads (steel or concrete) to seal intake structure faces.
- Outlet No. 1 abandoned by installation of permanent bulkhead (plug).

3.2.2 Hydraulics. Considering each intake only furnishes water to its outlet results in a maximum approach velocity of 4.41 ft/sec for Outlet No. 6. Considering flows to outlets to be separated is overly conservative, the actual case would be that all intakes are connected to the existing intake which would become a sealed collector box. This arrangement would allow flow for all outlets to share all available intakes. An approach velocity of 2.14 ft/sec would result with Outlets No. 3, 4 and 6 discharging at their maximum rates with their combined flows uniformly entering through their combined trashrack areas. The use of all intakes is advantageous because approach velocity is a measure of trashrack head loss and the potential for high head loss when the racks become partially clogged due to accumulated debris. Intake head loss is a significant issue for intake modification Alternative A. The existing intake structure is a frame consisting of reinforced concrete beams and columns. The Caterpillar gate well structure consists of relatively thin reinforced concrete walls. The original design of these structures did not consider high unbalanced hydrostatic pressures being present. The design of the existing intake provided a large amount of trashrack area to limit approach velocities. To reduce approach velocities for Alternative A, additional intake area would be provided by constructing an intake above Outlet No. 1 similar to that described for Outlets No. 3, 4 and 6. With this increased intake area the maximum approach velocity for combined flow reduces to 1.61 ft/sec.

3.2.3 Civil/Structural.

3.2.3.1 New Intakes for Outlets No. 3, 4 and 6. New intakes for Outlets No. 1, 3, 4 and 6 would be constructed by modifying the existing Caterpillar gate well structure which runs down the face of the dam to where it connects to the top of the existing intake structure. Openings would be cut into the reservoir face of the gate well structure to allow water to enter the gate wells for Outlets No. 1, 3, 4

and 6. This arrangement is shown in Figure 3-1. Width of openings that would be cut into the 12' thick concrete wall of the gate well structure are limited by the clear space between partition walls (11'-6" for Outlets No. 3 and 4, 12'-0" for Outlet No. 1 and 6). Edges of openings would be strengthened by reinforced concrete edge beams across top and bottom of opening and steel edge beams at sides. Steel edge beams would also provide support for sides of new trashrack panels. Trashrack panels would span vertically over horizontal steel beams installed across opening. Face of trashrack would be flush with face of gate well structure to allow debris to either move horizontally or vertically with being trapped against structure. After water passes through trashracks it would turn downward and would be conveyed through the gate well until it enters the existing intake structure which would form a common collector for water coming through all intakes. All outlets would take water from the existing intake structure which would be sealed to form a box as described below.

3.2.3.2 New Intakes for Outlets No. 2 and 5. New intakes for Outlets No. 2 and 5 would be constructed on reservoir side face of existing intake structure as shown on Figure 4-2. Structural support for the new intakes would be provided by reinforced concrete cantilever beams attached to and projecting out from the existing intake structure. These cantilever beams would support a reinforced concrete slab that forms the floor of the new intakes. The existing intake wall face that would be adjacent to the new intakes would be modified by removal of existing trashracks and bulkheads and the forming of a reinforced concrete wall face. This new concrete wall face would be designed for the new intake trashrack structure to attach to. The trashrack for the new intakes would consist of steel bar rack panels attached to a structural steel frame. The new concrete walls would have openings for sluice gates that would be provided to control the flow from the new intakes into the existing intake. Controls and Hydraulic power unit for cylinders mounted on top of the sluice gates would be located on top of dam. Piping would be routed within the Caterpillar gate well to connect the gate operation equipment with the gate cylinder.

3.2.3.3 Sealing of Existing Intake Structure. The existing intake structure would be sealed so that only water passing through the new intakes for Outlets No. 2, 3, 4, 5, and 6 would enter it. The existing intake structure would be sealed by removing its trashrack panels and covering the remaining openings with either fabricated steel bulkheads or precast concrete bulkheads. Bulkheads would not be water tight but would seal sufficiently to prevent significant amounts of sediment from being drawn into the structure.

3.2.3.4 Outlet No. 1 Abandonment. Outlet No. 1 would be abandoned and a permanent bulkhead (plug) installed in water passageway near its inlet. The bulkhead would be reinforced concrete with rebar dowels drilled and grouted into sides of water passageway to anchor the bulkhead against hydrostatic pressure of the reservoir

at flood level. Continuous water stop would be provided around circumference of bulkhead to minimize leakage. After bulkhead is in place guard valve in outlet pipe and control valve at end of the outlet pipe can be removed or set in their open positions to prevent pressurization of outlet pipe.

3.2.4 Mechanical. Outlets No. 2 and 5 would have new slide gates and new hydraulic cylinder actuators installed upon a new intake structure. The hydraulic cylinders would be powered from the new Hydraulic Power Unit (HPU) associated with Design Package No. 1. The gates and cylinders would be of similar design as those associated with Design Package No. 2.

3.2.5 Electrical. New instrumentation and control panels would be supplied with the new gate operators for Outlets No. 2 and 5.

3.2.6 Opinion of Construction Cost. Table 3-1 outlines probable opinion of construction cost for Alternative A.

The construction of this alternative would need a construction crane to lower materials into place. It likely is impossible to locate a crane on the dam crest and be able to boom-out over the top of the existing Caterpillar Gate House. It also is unlikely the crane could be located on the north side of Caterpillar Gate House deck. Based on this it is likely a construction crane would need to be staged in front of the intake structure. This would require a new road constructed from Highway 39 to the intake and a substantial work area developed. This would require the reservoir to be drained for an extended period to allow the sediment to sufficiently dry. It is unknown what level of construction would be required to accomplish this; however, is viewed to require a significant amount of resources. A lump sum of \$300,000 was added to the estimate to address this construction method. A more detailed study is required to investigate this construction methodology.

Table 3-1 Opinion of Construction Cost - Alternative A

<u>Construction Work Item</u>	<u>Quantity</u>	<u>Unit</u>	<u>Unit cost</u>	<u>Item Cost (\$)</u>	<u>Subtotal</u>
Reservoir Roadway Access Improvement and Work Pad Improvements	1	LS	300,000.00	300,000	300,000
Demolition - Trashrack Structure					
Steel Trashrack Removal	94,500	LB	0.25	23,625	
Concrete Demo. and Removal	5	CY	500.00	2,500	
					26,125
Inlet #1 Closure					
Concrete Demo. and Removal	8	CY	500.00	4,000	
Water Stop (chip and epoxy grout in place)	35	LF	50.00	1,750	
#5 Dowels (drill and epoxy grout in place)	50	Each	30.00	1,500	
Purchase Ready Mix Concrete for Plug	35	CY	90.00	3,150	
Form, Set and Tie Rebar, Pour and Finish Concrete	35	CY	300.00	10,500	
					20,900
Trashrack Structure (replacement/modifications)					
Reinforced Concrete					
Walls	10	CY	450.00	4,500	
Slabs	9	CY	500.00	4,700	
Beams and Columns	10	CY	550.00	5,500	
Pre-Cast Concrete Panels (8" thick)	125	CY	600.00	75,000	
					89,700
Inlet #2 & #5					
Reinforced Concrete Structure	21	CY	500.00	10,500	
Sluice Gates With Operators	2	Each	75,000.00	150,000	
Mechanical Piping Installation	1	LS	25,000.00	25,000	
Steel Support Structure for Trashracks	12,750	LB	1.50	19,125	
Steel Trashracks	31,850	LB	2.00	63,700	
					268,325
Inlet #3 & #4					
Access & Work Area Scaffolding	1	LS	50,000.00	50,000	
Saw Cutting	200	LF	320.00	64,000	
Concrete Demo. and Removal (above grade)	40	CY	500.00	20,000	
Reinforced Concrete Horizontal Edge Beams	15	CY	600.00	9,000	
Steel Support Structure for Trashracks	11,600	LB	1.50	17,400	
Steel Trashracks	23,000	LB	2.00	46,000	
					206,400
Inlet #1 & #6					
Access & Work Area Scaffolding	1	LS	50,000.00	50,000	
Saw Cutting	200	LF	320.00	64,000	
Concrete Demo. and Removal (above grade)	45	CY	500.00	22,500	
Reinforced Concrete Horizontal Edge Beams	16	CY	600.00	9,600	
Steel Support Structure for Trashracks	12,100	LB	1.50	18,150	
Steel Trashracks	24,000	LB	2.00	48,000	
					212,250
Savings if steel bulkhead installed as part of DP1 is deemed acceptable.					-20,900
Total Estimated Direct Construction Cost				\$1,102,800	
Contingency @ 25%				\$275,700	
Total Construction Cost				\$1,378,500	
CEQA Studies*				\$0	
Subtotal				\$1,378,500	
Indirect Costs @ 25%				\$344,600	
Total Project Capital Cost				\$1,723,100	

*CEQA Studies not necessary per County


3.3 Alternative B – New River Outlet Valves on Existing MWD Conduit

3.3.1 Facility Arrangement for Alternative B. Alternative B consists of modifying the existing MWD tower on the upstream face of the dam, utilizing the existing 108-inch diameter MWD Conduit through the dam, and construct a new outlet with two new control valves on the downstream side of the dam. Figure 3-3 illustrates the overall Alternative B site layout.


The existing MWD Conduit through the dam was originally planned as a connection of MWD's Colorado River Aqueduct (CRA) System to Morris Dam and the reservoir would be used to store Colorado River within the Los Angeles area. MWD owned the project from circa 1940 to 1995, and abandoned the concept of using Morris Dam for storage during this period. The existing conduit that passes through the dam was sealed off via an in-line bulkhead near the point where the conduit exists the dam's face. The conduit on the downstream side of this bulkhead contains potable water and serves as the source of domestic water for the dam. The upstream side of this bulkhead is maintained in the dry because the upstream side of the conduit is shut off to the reservoir by a 9- by 9-feet slide gate which is closed. This gate is located at the portal entrance to the MWD Conduit and is at the base of the MWD Intake Tower attached to the face of the dam.

The purpose of this alternative is to modify this existing conduit system and convert it into a river outlet conduit. A summary of the modifications follows (also refer to Photographs 4 and 5 and Figures 3-3 through 3-5):

- Changes to the plumbing of the conduit on the downstream face of the dam. The existing in-line bulkhead will be cut out and relocated to another location on the existing MWD conduits system. Domestic water to the dam will still be supplied by MWD through this existing conduit.
- Remove the downstream fitting and thrust block, and install new large diameter piping to extend the conduit out over the top of the existing Conduit Control House.
- The existing MWD conduit has a 42-inch diameter outlet near the existing Conduit Control House. This outlet will be modified to have a new 20-inch diameter jet flow gate which would be used to pass low flows used for water conservation.
- The existing MWD conduit would be modified to have a new 78-inch diameter fixed cone valve with an integral discharge hood to pass large flood flows.
- The upstream MWD Intake Tower would be modified to provide intake water to the conduit and would be protected with new trashrack structure.



**Photograph No. 4 – Downstream Face of Dam
Facing North**



Photograph No. 5 – Downstream Face of Dam Facing West

3.3.2 Hydraulics. The existing 108-inch MWD conduit is located at nominal elevation 1005 (the conduit centerline varies slightly from 1004.50 feet at the upstream end to 1003.84 at the downstream end). The hydraulics of this conduit were evaluated for various valve sizes and a

78-inch¹ fixed cone valve was judged to nearly have the same hydraulic capacity as the sum of Outlets No. 3, 4, and 6 once they are rehabilitated within the scope of Design Package No. 1. In addition to this large regulating valve, there is an opportunity to install a small low-flow valve on an existing 42-inch outlet from the existing 108-inch diameter conduit. This study proposes to install a 20-inch jet flow gate to be used for releasing water conservation flows.

The hydraulics of this configuration are summarized in Table 3-2

Table 3-2. Hydraulic Capacity of New Regulating Valves at Normal Maximum Reservoir Elevation 1170.00

Item	Net head at Valve ² (feet)	Discharge (cfs)
78" Fixed Cone Valve	132.9	2390
20" Jet Flow Gate	173.6	189

3.3.3 Civil/Structural.

3.3.3.1 MWD Tower Modification. The existing face of the MWD tower includes gated 2'x 8' openings at nine separate elevations ranging from 1161.75 to 999.25. To accommodate the proposed new minimum pool elevation, openings between elevations 1095.50 and 1037.75 would be utilized. At this elevation a new trashrack would be constructed. To ensure an appropriate approach velocity through the proposed trashrack, the area of the openings between the before mentioned elevations would be increased. Two possibilities have been considered to increase the opening area. These include creating additional rectangular openings adjacent to the existing openings or drilling circular holes through the face of the tower. Figure 3-5 illustrates modification of the MWD Tower with new rectangular openings. The existing gates at the elevations not utilized for this Alternative would be evaluated to ensure efficient closure.

3.3.3.2 Outlet Modification. The existing MWD Conduit is reduced from 108-inches to 80-inches just outside of the downstream face of the dam. The MWD water line then runs along the north bank of the river where it drops underneath the river and resurfaces at the opposite side of the river bank. Alternative B proposes to demolish an approximately 45-foot long section of the existing MWD water line from the ~~trust~~ block on the downstream face of the dam to the point where *thrust*

¹ This study evaluated using a 78-inch fixed cone valve so the maximum outflow would be nearly equal to the summation of the outflow from rehabilitated Outlets No. 3, 4, and 6. An alternative would be to use a 72-inch valve with an estimated normal maximum discharge of 2090-cfs. A 72-inch valve would match Outlet No. 6, i.e., if after the rehabilitation of the River Outlet Structure in Design Package No. 1 the Department proceeds forward with modifying the MWD Conduit, then relocating the valve from Outlet No. 6 to the new outlet would be most economical.

² Net head is associated with a single valve in operation.

concrete encasement of the line begins. Photographs No. 4 and No. 5 illustrate demolition of existing facilities.

The proposed new discharge line (see Figure 3-4) would continue along the same alignment as the 108-inch section through the dam. The new reducer and 78-inch pipe would cross the existing Conduit Control House where it would be encased by a new concrete support block. The 78-inch fixed cone valve would be cantilevered from the support block. The support block would extend from the base concrete surface of the dam at elevation 972.50 through the interior of the existing Conduit Control House, which is essentially abandoned except for two 20-hp domestic water pumps. These pumps would remain at their current location. The east side of the conduit control house would remain intact to protect the existing domestic water pumps, piping, and electrical raceway.

The concrete encasement surrounding the existing 42-inch line would be jack-hammered out to expose the piping and allow for removal of a portion of this line. In its place a 42-inch to 20-inch reducer and 20-inch piping will be installed. Similar to the 78-inch line a cast-in-place concrete support block will be constructed down to the existing concrete of the dam. This support block would also support the cantilevered 20-inch jet flow gate.

The actuators of both the 78-inch fixed cone valve and the 20-inch jet flow gate would be supported on a new grated platform at approximately elevation 992.83.

To maintain domestic water service to the dam a new bulkhead would be placed on the existing MWD water line. At the bulkhead a new smaller domestic water outlet line would be installed and routed to the existing domestic water pumps located in the existing Conduit Control House.

3.3.4 Mechanical. The proposed new outlet valves include a 78-inch fixed cone valve with an integral discharge hood and a 20-inch jet flow gate.

3.3.5 Electrical. New raceway and cable would be run from the Motor Control Center (MCC) associated with Design Package No. 1 within the Emergency Gate Chamber within the dam to the new 78-inch fixed cone valve actuator and the new 20-inch jet flow gate actuator. The existing electrical system supplying the domestic water pumps would remain intact.

3.3.6 Opinion of Construction Cost. Table 3-3 outlines probable opinion of construction cost for Alternative B.


Table 3-3 Opinion of Construction Cost - Alternative B

<u>Construction Work Item</u>	<u>Quantity</u>	<u>Unit</u>	<u>Unit cost</u>	<u>Item Cost (\$)</u>	<u>Subtotal</u>
Demolition - Thrust Block & Existing MWD Water Line					
Access & Work Area Scaffolding	1	LS	15,000.00	15,000	
Pipe Demo. And Removal	45	LF	350.00	15,750	
Concrete Demo. and Removal	10	CY	500.00	5,000	
					35,750
Demolition - Conduit Control House					
Interior of Building Demo. And Removal	1	LS	2,500.00	2,500	
Sawcutting	73	LF	10.00	730	
Roof Demolition	5	CY	500.00	2,616	
Concrete Demo. and Removal	32	CY	500.00	16,000	
					21,846
MWD Tower Modification					
Access & Work Area Scaffolding	1	LS	50,000.00	50,000	
Sawcut New Openings	360	LF	320.00	115,200	
Remove demo Concrete	32	CY	150.00	4,800	
Steel Support Structure for Trashracks	29,000	LB	1.50	43,500	
Steel Trashracks	72,500	LB	2.00	145,000	
Inspection of 9'x9' gate	1	LS	5,000.00	5,000	
Rehabiliation of 9'x9' gate	1	LS	50,000.00	50,000	
Evaluation of 2'x8' gates	12	LS	3,000.00	36,000	
					413,500
Rehab of 108" conduit					
Sandblasting and Painting	3,800	SF	30.00	114,000	
					114,000
Domestic Water Line					
Bulkhead Existing Line	1,350	LB	2.00	2,700	
Bulkhead Installation	1	LS	1,000.00	1,000	
New Piping & Installation	1	LF	63.00	63	
					3,763
78-Inch Fixed Cone Valve and Piping					
New Piping & Installation	26,700	LB	2.00	53,400	
Concrete Support Block	100	CY	525.00	52,500	
Replace Conduit Control House Roof Slab	6	CY	2,625.00	15,750	
Valve Procurement	1	LS	275,000.00	275,000	
Valve Installation	1	LS	31,000.00	31,000	
					427,650
20-Inch Jet Flow Gate and Piping					
New Piping & Installation	5,640	LF	2.00	11,280	
Concrete Support Block	10	CY	525.00	5,250	
Valve Procurement	1	LS	79,000.00	79,000	
Valve Installation	1	LS	31,000.00	31,000	
					126,530
Electrical Raceway and Conductor					
RGS Conduit	300	LF	35.00	10,500	
Cable	300	LF	6.00	1,800	
					12,300
Valve Actuator Access Platform					
Grated platform Fab & Del	250	SF	53.00	13,250	
Guardrail	90	LF	32.00	2,880	
Misc Metal Installation	1	LS	5,000.00	5,000	
					21,130

Total Estimated Direct Construction Cost	\$1,176,469
Contingency @ 25%	\$294,100
Total Construction Cost	\$1,470,569
CEQA Studies*	\$0
Subtotal	\$1,470,569
Indirect Costs @ 25%	\$367,600
Total Project Capital Cost	\$1,838,169

*CEQA Studies not necessary per County

DRAFTER	DESIGNER	CHECKER	CADD PROJECT FILE NAME	REVIEWED BY	DATE
			FIGA-2-1.DWG		



SECTION A-A (SH. 1)
MORRIS DAM ELEVATION

NOT TO SCALE

SECTION B-B (SH. 1)

NOT TO SCALE

BASE MAP INFORMATION FROM DEPARTMENT
DRAWING PF501313

FIGURE 3-1

REV

MORRIS DAM INLET/OUTLET REHABILITATION PROJECT
COUNTY OF LOS ANGELES, DEPARTMENT OF PUBLIC WORKS

ALTERNATIVE A
INTAKE MODIFICATION STUDY
NEW INTAKE OPENINGS

BLACK & VEATCH
Corporation

800 WILSHIRE BLVD SUITE 600
LOS ANGELES, CA. 90017

B&V PROJECT NO. 96231

DATE MK


DESCRIPTION

BY CHK APP

JOB


DMG

SHEET OF




DRAFTER _____ DESIGNER _____ CHECKER _____ CADD PROJECT FILE NAME FIG4-2-1.0WG

REVIEWED BY _____ DATE _____



PLAN VIEW
No Scale

ELEVATION
No Scale



BASE MAP INFORMATION FROM DEPARTMENT
DRAWING PF501251

FIGURE 3-4

REV

MORRIS DAM INLET/OUTLET REHABILITATION PROJECT
COUNTY OF LOS ANGELES DEPARTMENT OF PUBLIC WORKS

INTAKE MODIFICATION STUDY


ALTERNATIVE B
PLAN AND ELEVATION OF PROPOSED
OUTLET VALVES AT CONDUIT CONTROL HOUSE

BLACK & VEATCH
Corporation
800 WILSHIRE BLVD, SUITE 600
LOS ANGELES, CA, 90017

B&V PROJECT NO. 96231

DATE MK
DESCRIPTION
BY CHK APP
Project Manager
Date Job DWG Sheet of

DESIGNER	CHECKER	CADD PROJECT FILE NAME FIG4-2-1.DWG	REVIEWED BY	DATE
----------	---------	--	----------------	------



BASE MAP INFORMATION FROM DEPARTMENT
DRAWING PF502075

FIGURE 3 - 5

REV

MORRIS DAM INLET/OUTLET REHABILITATION PROJECT
COUNTY OF LOS ANGELES DEPARTMENT OF PUBLIC WORKS

INTAKE MODIFICATION STUDY

ALTERNATIVE B
MWD TOWER MODIFICATION


B&V PROJECT NO. 96231

DATE	MM	DESCRIPTION	BY	CHK	APP	Project Manager	DIR
------	----	-------------	----	-----	-----	-----------------	-----

	JOB	DWG.	SHEET	OF
--	-----	------	-------	----

BLACK & VEATCH
Corporation

800 WILSHIRE BLVD SUITE 600
LOS ANGELES, CA. 90017



STRUCTURAL CALCULATIONS

Morris Dam Intake Structure
As-Built
Steel Trash Racks on Front and Side Faces
Allowable Differential Hydrostatic Pressure Loading

As-Built Trash Rack Description:

- Material: ASTM A9-29 (yield stress = 30 ksi)
- Coating: ASTM A123-30 (hot-dip galvanizing)
- Bars: 1/2" x 4"
- End Plates: 1/2" x 3 1/2" (provides lateral support to bars)
- Cross Bars: 1" diameter @ third points (provides lateral support to bars)
- Span: 9'-3" vertical (support to support)

Allowable Bending Stress:

- Specification: American Institute of Steel Construction (AISC), Allowable Stress Design (ASD)
 - Chapter F - Beams and Other Flexural Members
 - Section F1.3 – Members With Compact or Noncompact Sections with Unbraced Lengths Greater Than Lc
 - $l = (9' - 3") / 3 = 37$ " (lateral unsupported length of bar)
 - Bar Weak Axis Moment of Inertia, $I = 4" \times (.5")^3 / 12 = .041667 \text{ in.}^4$
 - Bar Cross Section Area, $A = 4" \times .5" = 2.00 \text{ in.}^2$
 - $r_t = (I / A)^{.5} = .144338 \text{ in.}$
 - $l / r_t = 256.3$
 - Applicable Equation: F1-7
- $$F_b = \frac{170 \times 10^3 \times C_b}{(l / r_t)^2} = 2.59 \text{ ksi} \quad (C_b = 1.0)$$

As-built Trash Rack Allowable Differential Pressure Loading:

- W (psf) = differential pressure on trash rack face
- 1 Foot width of trash rack
- L = 9.25'
- Maximum bending moment = $WL^2/8 = 10.70W$
- Number of bars per foot of width = $12" / 5" \text{ ctrs.} = 2.4 \text{ bars}$
- $S_x = 2.4 \times .5" \times (4")^2 / 6 = 3.20 \text{ in.}^3$
- Allowable bending moment = $F_b \times S_x = 8.29 \text{ kip-in} = 690.83 \text{ lb-ft} = 10.70W$
- **Maximum Allowable W = $690.83 \text{ lb-ft} / 10.70 = 64.56 \text{ psf} = 1.0 \text{ feet of water}$**

**Morris Dam Intake Structure
Modification Options
For
Steel Trash Racks on Front and Side Faces
To Increase Allowable Differential Hydrostatic Pressure Loading**

Option 1

- Install additional cross bars to reduce lateral unsupported bar length such that $F_b = .6 F_y = 18.00 \text{ ksi}$
- Required cross bar spacing = 14.0 in.
- Allowable bending moment = $F_b \times S_x = 57.60 \text{ kip-in} = 4800.00 \text{ lb-ft} = 10.70W$
- **Maximum Allowable W = $4800.00 \text{ lb-ft} / 10.70 = 448.60 \text{ psf} = 7.2 \text{ feet of water}$**

Option 2

- Install S10x25.4 horizontal cross beam support to reduce trash rack spans to 9.25'/2
- $L = 4.625'$
- Maximum bending moment = $WL^2/8 = 2.6738W$
- $F_b = 2.59 \text{ ksi}$
- $S_x = 3.20 \text{ in}^3$
- Allowable bending moment = $F_b \times S_x = 8.29 \text{ kip-in} = 690.83 \text{ lb-ft} = 2.6738W$
- **Maximum Allowable W = $690.83 \text{ lb-ft} / 2.6738 = 258.37 \text{ psf} = 4.1 \text{ feet of water}$**

Option 3

- Install two S12x31.8 horizontal cross beam supports to reduce trash rack spans to 9.25'/3
- $L = 3.083'$
- Maximum bending moment = $.1 WL^2 = .9505W$
- $F_b = 2.59 \text{ ksi}$
- $S_x = 3.20 \text{ in}^3$
- Allowable bending moment = $F_b \times S_x = 8.29 \text{ kip-in} = 690.83 \text{ lb-ft} = .9505W$
- **Maximum Allowable W = $690.83 \text{ lb-ft} / .9505 = 726.81 \text{ psf} = 11.6 \text{ feet of water}$**

Option 4

- Install 3/8" ASTM A36 cover plate welded to upstream face of trash rack bars to convert trash rack to a bulkhead. Welding required to assure composite action and to provide full lateral support of bars.
- Upstream (compression face)
 $S = 10.88 \text{ in}^3$
 $F_b = 21.6 \text{ ksi}$
- Downstream Face (tension face) Controls
 $S = 2.66 \text{ in}^3$
 $F_b = 18.00 \text{ ksi}$
- Maximum allowable moment = $F_b \times S = 47.88 \text{ kip-in} = 3990 \text{ lb-in} = 10.70W$
- **Maximum allowable W = $3990 \text{ lb-ft} / 10.70 = 372.90 \text{ psf} = 6.0 \text{ feet of water}$**

Option 5

- Options 2 and 4 combined
- W18x55 horizontal cross beam support
- $L = 4.625'$
- Maximum bending moment = $WL^2/8 = 2.6738W$
- Controlling $S = 2.66 \text{ in}^3$
- Controlling $F_b = 18.00 \text{ ksi}$
- Maximum allowable moment = $F_b \times S = 47.88 \text{ kip-in} = 3990 \text{ lb-in} = 2.6738W$
- **Maximum allowable $W = 3990\text{lb-ft} / 2.6738 = 1492.26 \text{ psf} = 23.9 \text{ feet of water}$**

BLACK & VEATCH

PL231-C.1.91

8400 Ward Parkway
P. O. Box 8405
Kansas City, Missouri 64114 USA

Tel: (913) 458-2000

Black & Veatch Corporation

ATTACH No. 4 (4 sheets)

FAX NUMBER: (913) 458-3730

FACSIMILE TRANSMISSION

TO: John H. Lienbeck

B&V PROJECT: 96231.0137

COMPANY: BLV - Los Angeles

B&V FILE: _____

FAX NUMBER: (213) 312-3399

TELEPHONE NUMBER: (213) 312-3300

FROM: Jim Richter

PAGE 1 OF 4

TELEPHONE NUMBER: (913) 458-3948

DATE: 10/23/02

NOTE TO RECEIVING OPERATOR

In the event of incomplete transmission, please call sender or (913) 458-3165.


SUBJECT: MORRIS Dam Concepts

MESSAGE:


The attached sheets are copied from
Morris Dam Construction Drawings for
Caterpillar Gate Well Structure.

They show the 12" walls I talked
to you about

2/4



3/4



PART UPSTREAM ELEVATION

Scale of Sheet: 1"-20'

NOTE:
For Sections T-T and T-T
See Sheet 22.

SHEET 21/52

APPROVED:
John G. Haas
Engr. F.A.S.T.

PASADENA WATER DEPARTMENT SAN GABRIEL PROJECT PINE CANYON DAM						Sheet No. 21 of 52 Sheets Date Jan 22, 1968 Scale 1"-20'
FLOOD RELEASE OUTLETS GENERAL LAYOUT						Date of APPROVAL Name of C.E. Comments by G.W.O.
TABLE OF CHANGES						FILE NUMBER SG-331-P

D.C. Pease | M. Lewis

OCT. 23. 2002 11:29AM

BLACK & VEATCH

NO. 3700

P. 4/4

4/4

C-3

HC

C-3"

C-3"

Contractor Joint

D-2022

Span 10'2"

Ammount Gage

Plate

Cast iron L & Plate

Steel Beams

Cast iron L & Plate

Cast iron L & Plate

SECTION 7
PLATITUDES WILL
MEET SOLID OCEAN TO
TAKE STRUCTURE

SECTION 7-7 OF CATERPILLAR GATE WELL

WATER SECTION AT EZ. 1100

SG-332 P
SGT 22/52

Intersection of Densest random face with plane

SEEING IS BELIEVING

BLACK & VEATCH

8400 Ward Parkway
P. O. Box 8405
Kansas City, Missouri 64114 USA
Tel: (913) 458-2000

Black & Veatch Corporation

796231-C.I.9.1

FAX NUMBER: (913) 458-3730

FACSIMILE TRANSMISSION

TO: John Hollenbeck B&V PROJECT: 96231,0137
COMPANY: B&V Los Angeles B&V FILE: _____
FAX NUMBER: (213) 312 - 3399
TELEPHONE NUMBER: (213) 312 - 3300
FROM: Jim Richter PAGE 1 OF 6
TELEPHONE NUMBER: (913) 458- 3948 DATE: 10/24/02

NOTE TO RECEIVING OPERATOR

In the event of incomplete transmission, please call sender or (913) 458-3165.

SUBJECT: In take Riser Modifications - Morris Dam

MESSAGE:

Attached are backup (calc. & sketches)
for Intef #2 & #5 Intakes which
are common for Concepts No. 1, 2, 3.

OCT. 24, 2002 11:21AM


Owner BLACK & VEATCH

DEPT. OF PUBLIC WORKS NO. 3781 P. 2/6
 Plant MORRIS DAM Unit Date 10/24 2002
 Project No. 96231.0137 File No. Verified By
 Title INTAKE RISER MODIFICATIONS Date 20
 INTAKES FOR INLETS #2 & #5 Page 1 of 5

BLACK & VEATCH

DO NOT WRITE IN THIS SPACE

PGN-172B



REVISED, SUPERSEDED, AND VOID CALCULATIONS MUST BE CLEARLY IDENTIFIED,
INITIALED, AND DATED BY THE RESPONSIBLE INDIVIDUAL.

OCT. 24. 2002 11:21AM

BLACK & VEATCH
Owner KIT COUNTY DWRW

NO. 3781 P. 3/6




BLACK & VEATCH

Computed By Plant MORRIS DAMDate 10/24 2002Project No. 96231.0137 File No. Verified By Title IN TAKE RISER MODIFICATIONSDate 20 INTAKES FOR WELLS #2 & #5Page 2 of 5

DO NOT WRITE IN THIS SPACE

PGN-172B

FACE OF
MODIFIED
CONCRETE
BOXSECTION 1 $1/4'' = 1'-0''$ REVISED, SUPERSEDED, AND VOID CALCULATIONS MUST BE CLEARLY IDENTIFIED,
INITIALED, AND DATED BY THE RESPONSIBLE INDIVIDUAL.

OCT. 24, 2002 11:21AM

Owner BLACK & VEATCH DOFW

NO. 3781

P. 4/6



BLACK & VEATCH

Plant MORRIS DAM

Unit _____

Computed by _____

Project No. 96 231-0137

File No. _____


Date 10/24

2002

Title INTAKE RISER MODIFICATIONS

Verified By _____

INTAKES FOR RISERS #2 & #5

Date 20Page 3 of 5

PGN-172B

OCT. 24, 2002 11:22AM

BLACK & VEATCH
Owner SOUTHERN DCPW

NO. 3781 P. 5/6

Computed By J.W.**BLACK & VEATCH**Plant MORRIS DAM Unit _____Date 10/24 2002Project No. 96231.0137 File No. _____

Verified By _____

Title INTAKE RISER MODIFICATIONSDate 20INTAKES FOR INLETS #2 & #5Page 4 of 5QUANTITY TAKE OFF FOR INLET #2 + #5 INTAKESOPENING AND STRENGTHENING AROUND OPENING
CONSIDERING PART OF BOX MODIFICATION

INLET #5 INTAKE SAME AS #2 INTAKE

BUTTERFLIES : 2 FOR INTAKE

FACE AREA = 25 FT^2

THICKNESS = $1.5'$

VOL. = $(2)(25 \text{ FT}^2)(1.5') \times \frac{1}{27} = 2.8 \text{ CY}$

FLOOR SLAB 1 FOR INTAKE

PLAN DIM. = $10.25' \times 14'$

THICKNESS = $1.5'$

VOL. = $1.5' \times 10.25' \times 14' \times \frac{1}{27} = 7.8 \text{ CY}$

TOTAL CONCRETE FOR INLET #2 + #5 INTAKES

= $2(2.8 + 7.8) = 21.2 \text{ CY}$

USE	21 CY
-----	-------

TRASH RACK FACE AREA

= $((2)(9.58') + 12.67')(20') = 637 \text{ FT}^2 / \text{INTAKE}$

= $2 \times 37 = 1274 \text{ FT}^2 \text{ FOR BOTH INTAKES}$

EST. WT. OF STEEL SUPPORT FRAMES = $10 \text{ PSF} \times \text{MOA}$ " " " " TRASH RACK = $25" \times "$

FRAME WT. = $10 \text{ PSF} \times 1274 \text{ FT}^2 = 12740 \text{ LBS}$

USE	12750 LBS
-----	-----------

TRASH RACK WT. = $25 \text{ PSF} \times 1274 \text{ FT}^2 = 31850 \text{ LBS}$

OCT. 24. 2002 11:22AM

Owner BLACK & VEATCH Computed by NO. 3781 P. 6/6
Plant MORRIS DAM Unit _____ Date 10/25 2002
Project No. _____ File No. _____ Verified By _____
Title INTAKE RACK MODIFICATIONS Date 20 _____
INTAKES FOR INLETS #2 & #5 Page 5 of 5

- 2 - 72" x 72" HEAVY DUTY CART
- IRON SLUICE GATES.
 - SELF CONTAINED
 - FLUSH BOTTOM
 - HYDRAULIC CYLINDER OPERATION
 - COMMON HYDRAULIC POWER UNIT LOCATED AT TOP OF DAM WITH PIPING CONNECTIONS.

DO NOT WRITE IN THIS SPACE

PGN-172B

HYDRAULIC CALCULATIONS



Owner County DPH

Plant Morris Dam

Project No. 96231

Title Intake Study Calculations

Computed By JP Hollenbeck


Date 12-17 2002

Verified By _____

Date _____ 20 _____

Page 1 of 5

Hyd capacity of flow
through mwd, Tower
2x8 openings



Level #6 - 2@ ϕ EL 1061.75

Level #7 - 2@ ϕ EL 1042.50

$$Q = 0.7 A \sqrt{2gH}$$

Havel H#5 H#6 H#7 Q₅ Q₆ Q₇ Q_{Tot}

1170	89'	108.25	127.5	1695	1870	2030	5595
------	-----	--------	-------	------	------	------	------

1150.5 (COSOD DD Criteria)	69.5'	88.75'	108.0	1499	1693	1868	5060
----------------------------	-------	--------	-------	------	------	------	------

1170	-	meir Flow $h=2.25$	17.5	0	36	752	8
1060							7880

$Q = C L A^{3/2}$
Let C = 2.64
L = 18

$Q_{SG\text{ Hydro}} = 250 \text{ cfs} > Q_{min} \checkmark \text{OK}$

$Q_{spreading} \approx 400 \text{ max} > Q_{min} \sim \text{OK}$

DO NOT WRITE IN THIS SPACE

PGN-172B



BLACK & VEATCH

Owner _____ Computed By _____
 Plant _____ Unit _____ Date _____ 20 _____
 Project No. _____ File No. _____ Verified By _____
 Title _____ Date _____ 20 _____
 _____ Page 2 of 5

If just the bay in front of the opening was open, what would the back approach velocity be?

Q_{TOT} is $\gg Q_{req'd}$ if $Q_{req'd} = Q_3 + Q_4 + Q_5$ of the existing river outlets

Say $Q_{TOT, \text{needed}} = 3110 \text{ cfs}$ = Existing Rehabilit. Capacity

i. Ratio down the Q through each level

$$Q_{\text{Level } 5} = \frac{3100}{5595} (1695) = 942 \text{ cfs} \Rightarrow \frac{\text{Rack Velocity}}{12.8 \text{ fps}}$$

$$Q_{\text{Level } 6} = \frac{3100}{5595} (1870) = 1036 \text{ cfs} \quad 14.13 \text{ fps}$$

$$Q_{\text{Level } 7} = \frac{3100}{5595} (2030) = 1128 \text{ cfs} \quad 15.38 \text{ fps}$$

Let Net rack area to Gross Area = 0.75
at each level, gross rack area is:

Circular width ~~11.00'~~ $\approx 4.95'$
Height (less the horiz support beam) $\approx 19.75'$

$$\therefore A_g = 4.95(19.75) = 97.76 \text{ ft}^2$$

$$A_n = 0.75 A_g \Rightarrow 73.3 \text{ ft}^2 - - -$$



BLACK & VEATCH

Owner _____ Computed By _____
Plant _____ Unit _____ Date _____ 20 _____
Project No. _____ File No. _____ Verified By _____
Title _____ Date _____ 20 _____
Page 3 of 5


The velocity through the rock placed in front of each opening is too high. Will need to penetrate the wall with more openings to reduce the rock velocity.

DO NOT WRITE IN THIS SPACE


PGN-172B

4 of 5


Sheet No. 46 of 66 Sheets



DEVELOPED ELEVATION OF TOWER



Anchor Bolts, Nuts, Washers & Pins
not furnished on this contract.



DETAIL 'B'

method of installing all
guides except those shown on Detail 'A'

FILE NO.	DRW. NO.	REFERENCE DRAWINGS
SG-511-P	B-647	Details of Screen Guides below #1 Gates
SG-779-P	B-680	in Top Row
SG-493-P	B-652	General Assembly below El. 1168
SG-53-E	B-678	Elevation and Sections showing Concrete Construction

CONTRACT DWG.
FINAL RECORD
AS CONSTRUCTED
Sept. 21, 1934.

PASADENA WATER DEPARTMENT
SAN GABRIEL PROJECT

PINE CANYON DAM
OUTLET TOWER
SCREEN GUIDE ASSEMBLY

Drawn D.L.M. Recommended H.S. Pease
Traced C.G.B. Approved G. Morris
Checked C.G.B. Approved G. Morris
TT-E Pasadena, Calif 12-10-32 B-679


FILE NO. SG-778-P

P.H.C. *[Signature]*

5 of 5

NOV 9 1966 NY 22

MONTEVIDEO





BLACK & VEATCH

Owner County DPH Computed By JRH
 Plant Morris Dam Unit _____ Date 20
 Project No. 96231 File No. _____ Verified By _____
 Title Intake Study Calculations Date 20
 _____ Page 1 of 2

Analyze the existing truck rack design
to evaluate A_{net}/A_{gross} ratio.

Evaluate one panel, Part ①

Gross $h = 9' - 3''$ (SG-465-P, PF501417)
 " $w = 6' - 3''$ (" " ")

$$A_g = 9.25(6.25) = 57.8125 \text{ SF}$$

Rack Bars = $\frac{1}{2}'' \times 4''$ (SG-466-P, PF501418)
Panel Dims:

$$w = 6' - 1\frac{1}{2}''$$

$$h = 9' - 3''$$

$$\text{No Bars} = 15$$

$$\text{End Bars} = \frac{1}{2}'' \times 3\frac{1}{2}''$$

$$\text{Lateral Support} = 1'' \text{ Rod}$$

$$A_{Bars} = \frac{\frac{1}{2}''(15)(9.25)}{12''/\text{ft}} = 5.781 \text{ SF}$$

$$A_{ends} = \frac{\frac{1}{2}''(6.125)(2)}{12} = 0.510 \text{ SF}$$

$$A_{lateral} = \frac{1''}{12}(6.125)(3) = \underline{1.53 \text{ SF}}$$

$$\Sigma = 7.822 \text{ SF}$$

$$A_n = A_g - A_{steel} = 57.8125 - 7.822 = 49.990 \text{ SF}$$

$$A_n/A_g = \frac{49.99}{57.81} = 0.865$$

If structural opt 3 was implemented, it would add ~~5.104 SF~~ of steel.



BLACK & VEATCH

Owner _____ Computed By _____
Plant _____ Unit _____ Date _____ 20 _____
Project No. 96231 File No. C1.9.1 Verified By _____
Title _____ Date _____ 20 _____
Page 2 of 2

$$\text{i. } A_{\text{steel}} = 7.822 + 5.104 = 12.926 \text{ SF}$$

$$A_n = 57.8125 - 12.926 = 44.8865 \text{ SF}$$

$$A_n/A_g = \frac{44.8865}{57.8125} = 0.7764$$

For conserving hydraulics, let's judge
the A_n/A_g ratio = 0.75

DO NOT WRITE IN THIS SPACE

PGN-172B

Intake Modification Study
Calculations

Morris Dam Alternative A Intake Approach Velocities.xls
Sheet1

Morris Dam Intake Study

Alternative A (Concept No. 3) Intake Approach Velocities

<u>Outlet No.</u>	<u>Maximum Discharge (cfs)</u>	<u>Trash Rack Gross Area (ft^2)</u>	<u>Approach velocity (ft/sec)</u>
3	195	460	0.42
4	680	460	1.48
6	2,115	480	4.41
Combined 3 + 4 + 6	2,990	1,400	2.14
<hr/>			
Addition of Intake Above Outlet No. 1	0	460	0.00
Combined 1 + 3 + 4 + 6	2,990	1,860	1.61

Intake Modification Study
Calculations

B&V PN: 96231
File: 96231 C.1.9.1

Morris Dam Outlet Losses and Discharges.xls

Los Angles County Department of Public Works Sheet1
Morris Dam and Reservoir

Outlet Losses & Discharges With Pool At Maximum Storage Level, Elev. 1170'

Outlet #	2
Static Head =	210 feet
pipe diameter =	4.00 feet
pipe length =	180 feet
<i>trial & error</i>	
Initial Q =	665 cfs
V =	52.92 ft/sec
Inlet Headloss Coef. =	0.70
Guard Valve Headloss Coef. =	0.20
Venturi Headloss Coef. =	0.00
Sum Fittings Headloss =	39.14 feet
Hazen-Williams "C" Value =	80
Pipe Headloss =	49.97 feet
Total Headloss =	89.10 feet
Head At Needle Valve Inlet	120.90 feet
Needle Valve Discharge Coef. (full open) =	0.6
Needle Valve Body Dia. =	4.00 feet
Needle Valve Discharge =	665 cfs

Intake Modification Study
Calculations
Morris Dam Outlet Losses and Discharges.xls

B&V PN: 96231
File: 96231 C.1.9.1

	Sheet1	3
Outlet #		
Static Head =	195 feet	
pipe diameter =	4.00 feet	
pipe length =	180 feet	
trial & error		
Initial Q =	609 cfs	
V =	48.46 ft/sec	
Inlet Headloss Coef. =	0.70	
Guard Valve Headloss Coef. =	0.20	
Venturi Headloss Coef. =	0.50	
Sum Fittings Headloss =	51.06 feet	
Hazen-Williams "C" Value =	80	
Pipe Headloss =	42.46 feet	
Total Headloss =	93.52 feet	
Head At Needle Valve Inlet	101.48 feet	
Needle Valve Discharge Coef. (full open) =	0.6	
Needle Valve Body Dia. =	4.00 feet	
Needle Valve Discharge =	610 cfs	
Outlet #		4
Static Head =	195 feet	
pipe diameter =	4.50 feet	
pipe length =	180 feet	
trial & error		
Initial Q =	831 cfs	
V =	52.25 ft/sec	
Inlet Headloss Coef. =	0.70	
Guard Valve Headloss Coef. =	0.20	
Venturi Headloss Coef. =	0.50	
Sum Fittings Headloss =	59.35 feet	
Hazen-Williams "C" Value =	90	
Pipe Headloss =	34.20 feet	
Total Headloss =	93.55 feet	
Head At Needle Valve Inlet	101.45 feet	
Needle Valve Discharge Coef. (full open) =	0.6	
Needle Valve Body Dia. =	4.67 feet	
Needle Valve Discharge =	831 cfs	

Intake Modification Study
Calculations

B&V PN: 96231
File: 96231 C.1.9.1

Morris Dam Outlet Losses and Discharges.xls

Sheet1 5

Outlet #	
Static Head =	210 feet
pipe diameter =	4.00 feet
pipe length =	180 feet
trial & error	
Initial Q =	665 cfs
V =	52.92 ft/sec
Inlet Headloss Coef. =	0.70
Guard Valve Headloss Coef. =	0.20
Venturi Headloss Coef. =	0.00
Sum Fittings Headloss =	39.14 feet
Hazen-Williams "C" Value =	80
Pipe Headloss =	49.97 feet
Total Headloss =	89.10 feet
Head At Needle Valve Inlet	120.90 feet
Needle Valve Discharge Coef. (full open) =	0.6
Needle Valve Body Dia. =	4.00 feet
Needle Valve Discharge =	665 cfs

Outlet #	6
Static Head =	195 feet
pipe diameter =	8.00 feet
pipe length =	180 feet
trial & error	
Initial Q =	2601 cfs
V =	51.75 ft/sec
Inlet Headloss Coef. =	0.70
Guard Valve Headloss Coef. =	0.70
Venturi Headloss Coef. =	0.00
Sum Fittings Headloss =	58.21 feet
Hazen-Williams "C" Value =	80
Pipe Headloss =	21.30 feet
Total Headloss =	79.51 feet
Head At Needle Valve Inlet	115.49 feet
Needle Valve Discharge Coef. (full open) =	0.6
Needle Valve Body Dia. =	8.00 feet
Needle Valve Discharge =	2601 cfs

# 2 Discharge =	665 cfs
# 3 Discharge =	610 cfs
# 4 Discharge =	831 cfs
# 5 Discharge =	665 cfs
# 6 Discharge =	2601 cfs
Total Discharge =	5372 cfs

Morris Dam Rehabilitation Project

Starting Reservoir Elevation: 1152.0 ft
Ending Reservoir Elevation: 1134.3 ft
Reservoir Capacity @ EL 1152.0: 22,463 acre-ft
Reservoir Capacity @ EL 1134.3: 17,353 acre-ft

	Discharge @ EL 1170	Discharge EL 1134.3
(cfs)	(cfs)	
72" FCV	2,195	1,983
42" FCV	720	650
20" JFG	192	174

Total: 3,107 2,807

Average Avail Outflow: 2,957 cfs

Average Antecedence Inflow: 2,700 cfs

Drawdown Time: 10 days
Drawdown Discharge: 511 acre-ft/days
(in cfs): 258 cfs

1170 <--Full Storage EL
975 <--Zero Storage EL
195 <--DIFF
1150.5 <--10 % Head Drop

Intake Modification Study Calculations Drawdown

B&V PN: 96213
File: 96231 C.1.9.1

Summary:	Required Discharge (cfs)	to drop from EL	to EL	for the given time (days)
	482	1170	1150.5	7
	337	1170	1150.5	10
	368	1152	1134.3	7
	258	1152	1134.3	10

Say Equal to the 4 Year Return Flood

Intake Modification Study
Calculations
Storage

B&V PN: 96213
File: 96231 C.1.9.1

Elevation (ft)	Storage Capacity (acre-ft)		
960	-	975	10
975	10	1,000	252
1,000	252	1,020	873
1,020	873	1,040	2,181
1,040	2,181	1,060	4,096
1,060	4,096	1,080	6,674
1,080	6,674	1,100	9,854
1,100	9,854	1,120	13,719
1,120	13,719	1,140	18,802
1,140	18,802	1,152	22,463
1,152	22,463	1,160	25,107
1,160	25,107	1,170	28,695
1,165	26,901	<-- Used to Check Interpolation	

Feasibility Study for Intake Modification at Morris Dam.

MWD Tower Outlet - FIXED CONE VALVE

0.75 Assumed for unblocked condition

Concept No. 1 Rack Sill El 1050 ft-msl Rack top El 1100 ft-msl Rack H = 50 ft Avg Width

39.04 ft Gross A

1952 ft²

An / Ag =

Losses Tabulation:

Entrance	K	Exit	K	Misc.	K
Entrance	0.5	Reducer	0.13	venturi	0
Slide Gate	0.7				
Enlargement	0				


Centerline Elevation of Fixed-Cone Valve: 982 ft Percent Blockage of Trashrack= 0%

venturi dia=	(ft)	(inches)	(Area)
0.00	0.00001	0.00	0.00
d/s dia =	0.00	0.00001	0.00

Reservoir Elevation (ft)	Qtrial (cfs)	Hnet (ft)	Net Area (sq ft)	Trashrack Net Vel (fps)	Headloss (ft)	Pipe Dia. (ft)	Entrance Area (sf)	Conduit Area (sf)	Velocity (fps)	Pipe Length Losses (Hazen-Williams)			Entrance Minor Losses Headloss (ft)	Venturi Losses Headloss (ft)	Fixed Cone Valve Diameter Area (sf)	Reducer Losses near Exit Headloss (ft)	Cd	Fixed-Cone Valve Net Head (ft)	Velocity (fps)
										C	L	Sum K							
980	0.00	0.00	0.00	0.00	0.00	9.00	63.62	9.00	63.62	0.00	150.00	112	0.00	1.2	0.00	0.00	0.82	0.00	0.00
1,000	0.00	0.00	0.00	0.00	0.00	9.00	63.62	9.00	63.62	0.00	150.00	112	0.00	1.2	0.00	0.00	0.82	0.00	0.00
1,020	0.00	0.00	0.00	0.00	0.00	9.00	63.62	9.00	63.62	0.00	150.00	112	0.00	1.2	0.00	0.00	0.82	0.00	0.00
1,040	0.00	0.00	0.00	0.00	0.00	9.00	63.62	9.00	63.62	0.00	150.00	112	0.00	1.2	0.00	0.00	0.82	0.00	0.00
1,060	121.85	72.04	292.80	0.42	0.00	9.00	63.62	9.00	63.62	1.92	150.00	112	0.02	1.2	0.07	0.00	0.82	5.87	72.04
1,080	136.58	90.51	878.40	0.16	0.00	9.00	63.62	9.00	63.62	2.15	150.00	112	0.02	1.2	0.09	0.00	0.82	90.51	136.58
1,100	149.87	108.98	1464.00	0.10	0.00	9.00	63.62	9.00	63.62	2.36	150.00	112	0.03	1.2	0.10	0.00	0.82	8.88	149.87
1,120	162.08	127.46	1464.00	0.11	0.00	9.00	63.62	9.00	63.62	2.55	150.00	112	0.03	1.2	0.12	0.00	0.82	127.46	162.08
1,140	173.43	145.93	1464.00	0.12	0.00	9.00	63.62	9.00	63.62	2.73	150.00	112	0.04	1.2	0.14	0.00	0.82	173.43	174.29
1,160	184.08	164.40	1464.00	0.13	0.00	9.00	63.62	9.00	63.62	2.89	150.00	112	0.04	1.2	0.16	0.00	0.82	184.08	184.37
1,170	189.18	173.64	1464.00	0.13	0.00	9.00	63.62	9.00	63.62	2.97	150.00	112	0.04	1.2	0.16	0.00	0.82	173.64	186.71
1,134	170.27	140.66	1464.00	0.12	0.00	9.00	63.62	9.00	63.62	2.68	150.00	112	0.04	1.2	0.13	0.00	0.82	140.66	170.27
1,170	189.18	173.64	1464.00	0.13	0.00	9.00	63.62	9.00	63.62	2.97	150.00	112	0.04	1.2	0.16	0.00	0.82	173.64	186.71
1,175	191.68	178.26	1464.00	0.13	0.00	9.00	63.62	9.00	63.62	3.01	150.00	112	0.04	1.2	0.17	0.00	0.82	178.26	191.68

Spreadsheet Works best with: "Tools/Options/Calculation" set on "Automatic" and with "Iterations" set at 100

Discharge Versus Elevation For
72" Fixed Cone Valve



Feasibility Study for Intake Modification at Morris Dam.

Concept No. 1	Rack Sill El	1050 ft-msl	Rack top EL	1100 ft-msl	Rack H =	50 ft	Avg Width	39.04 ft	Gross A	1952 ft ²	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 2	Rack Sill El	1050 ft-msl	Rack top EL	1080 ft-msl	Rack H =	30 ft	Avg Width	39.0667 ft	Gross A	1172 ft ³	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 3	Rack Sill El	1050 ft-msl	Rack top EL	1090 ft-msl	Rack H =	40 ft	Avg Width	39.0667 ft	Gross A	480 ft ⁴	An / Ag =	0.75 Assumed for unblocked condition

Losses Tabulation:

Entrance	K	Exit	K	Misc.	K
Entrance	0.5	Exit	0.13	Venturi	0
Slide Gate	0.4				
Enlargement	0				

Centerline Elevation of Fixed-Cone Valve: 975 ft


Percent Blockage of Trashrack= 0%

venturi dia= 8.00	(ft)	(inches)	(Area)
dis dia = 8.00	96	50.27	50.27

Reservoir Elevation (ft)	Qtral (cfs)	H _{net} (ft)	Net Area (sq ft)	Net Vel (fps)	Headloss (ft)	Trashrack Pipe Dia. (ft)	Entrance Area (sf)	Pipe Dia. (ft)	Conduit Area (sf)	Velocity (fps)	Pipe Length Losses (Hazen-Williams)			
											Length (ft)	C	Sum K	Headloss (ft)
CONCEPT NO. 1 RATING CURVE COMPUTATION														
980	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,000	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,020	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,040	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,060	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,080	1444.81	66.64	293.00	4.93	0.21	8.00	50.27	8.00	50.27	0.00	255.00	112	5.59	11.55
1,100	1608.41	82.59	879.00	1.83	0.03	8.00	50.27	8.00	50.27	0.00	255.00	112	6.82	14.31
1,120	1755.66	98.41	879.00	2.00	0.03	8.00	50.27	8.00	50.27	0.00	255.00	112	8.02	17.05
1,140	1891.58	114.25	879.00	2.15	0.04	8.00	50.27	8.00	50.27	0.00	255.00	112	9.21	19.79
1,160	2138.04	145.94	1464.00	1.46	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	11.55	25.28
1,170	2195.34	153.87	153.87	1.50	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	12.13	26.66
1,180	1983.28	125.58	1464.00	1.35	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	10.05	9.9
1,190	2195.34	153.87	1464.00	1.50	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	12.13	21.76
1,175	2223.44	157.83	1464.00	1.52	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	12.42	9.9
CONCEPT NO. 2 RATING CURVE COMPUTATION														
980	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,000	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,020	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,040	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,060	1444.81	66.64	293.00	4.93	0.21	8.00	50.27	8.00	50.27	0.00	255.00	112	5.59	11.55
1,080	1608.41	82.59	879.00	1.83	0.03	8.00	50.27	8.00	50.27	0.00	255.00	112	6.82	14.31
1,100	1755.66	98.41	879.00	2.00	0.03	8.00	50.27	8.00	50.27	0.00	255.00	112	8.02	17.05
1,120	1891.58	114.23	879.00	2.15	0.04	8.00	50.27	8.00	50.27	0.00	255.00	112	9.21	19.79
1,140	2018.45	130.07	879.00	2.30	0.05	8.00	50.27	8.00	50.27	0.00	255.00	112	10.38	22.53
1,160	2137.86	145.91	879.00	2.43	0.05	8.00	50.27	8.00	50.27	0.00	255.00	112	11.55	25.28
1,170	2195.15	153.84	879.00	2.50	0.05	8.00	50.27	8.00	50.27	0.00	255.00	112	12.13	26.65
1,180	1983.11	153.84	879.00	2.26	0.04	8.00	50.27	8.00	50.27	0.00	255.00	112	10.05	21.75
1,170	2195.15	153.84	879.00	2.50	0.05	8.00	50.27	8.00	50.27	0.00	255.00	112	12.13	1.90
1,175	2223.24	157.80	879.00	2.53	0.05	8.00	50.27	8.00	50.27	0.00	255.00	112	12.41	0.9
CONCEPT NO. 3 RATING CURVE COMPUTATION														
980	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,000	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,020	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,040	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9
1,060	1428.08	65.11	90.00	15.87	2.15	8.00	50.27	8.00	50.27	0.00	255.00	112	5.47	0.9
1,080	1606.30	82.37	270.00	5.95	0.30	8.00	50.27	8.00	50.27	0.00</				

Spreadsheet Works best with: "Tools/Options/Calculation" set on "Automatic" and with "Iterations" set at 100

**Discharge Versus Elevation For
72" Fixed Cone Valve**



Feasibility Study for Intake Modification at Morris Dam.

Concept No. 1	Rack Sill El	1050 ft-msl	Rack top El	1100 ft-msl	Rack H =	50 ft	Avg Width	39.04 ft	Gross A	1952 ft^2	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 2	Rack Sill El	1050 ft-msl	Rack top El	1080 ft-msl	Rack H =	30 ft	Avg Width	39.0667 ft	Gross A	1172 ft^3	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 3	Rack Sill El	1050 ft-msl	Rack top El	1090 ft-msl	Rack H =	40 ft	Avg Width	12 ft	Gross A	480 ft^4	An / Ag =	0.75 Assumed for unblocked condition

Losses Tabulation:

Entrance	K	Exit	K	Misc.	K
Entrance Slide Gate Enlargement	0.5 0.4	Reducer	0.13	venturi	0

Centerline Elevation of Fixed-Cone Valve: 975 ft

Percent Blockage of Trashrack= 0%


venturi dia=	(ft)	(inches)	(Area)
d/s dia =	8.00	96	50.27

OUTLET NO. 6 - 72" FIXED CONE VALVE

Reservoir Elevation (ft)	Qtrial (cfs)	Hnet (ft)	Net Area (sq ft)	Trashrack Net Vel (fps)	Headloss (ft)	Pipe Dia. (in)	Entrance Area (sq ft)	Conduit Velocity (fps)	Pipe Length (ft)	Length Losses (Hazen-Williams)	Entrance Headloss (ft)	Minor Headloss (ft)	Sum K	Venturi Headloss (ft)	Fixed Cone Valve Diameter (in)	Reducer Area near Exit (sq ft)	Headloss (ft)	Sum K	Cd	Fixed-Cone Valve Net Head (cfs)	Velocity (fps)	
980	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,000	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,020	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,040	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,060	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,080	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,100	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,120	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,140	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,160	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,170	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,184	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,170	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,175	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CONCEPT NO. 3 RATING CURVE COMPUTATION	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
980	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,000	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,020	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,040	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,060	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,080	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,100	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,120	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1,140	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	1										

Spreadsheet Works best with: "Tools/Options/Calculation" set on "Automatic" and with "Iterations" set at 100

Discharge Versus Elevation For
72" Fixed Cone Valve



Feasibility Study for Intake Modification at Morris Dam.

Concept No. 1	Rack Sill El	1050 ft-msl	Rack top EL	1080 ft-msl	Rack H =	30 ft	Avg Width	38.53333 ft	Gross A	1156 ft^2	An / Ag =
Concept No. 2	Rack Sill El	1060 ft-msl	Rack top EL	1080 ft-msl	Rack H =	20 ft	Avg Width	38.55 ft	Gross A	771 ft^3	An / Ag =
Concept No. 3	Rack Sill El	1050 ft-msl	Rack top EL	1090 ft-msl	Rack H =	40 ft	Avg Width	11.5 ft	Gross A	460 ft^4	An / Ag =

Losses Tabulation:

Entrance	K	Exit	K	Misc.	K
Entrance Slide Gate Enlargement	0.5	Reducer	0.13	Venturi	0.05

Centrifline Elevation of Fixed-Cone Valve: 975 ft


Percent Blockage of Trashrack= 0%

venturi dia=	(ft)	(inches)	(Area)
	3.58	43	10.08

Reservoir Elevation (ft)	Orifice (cfs)	H _{Net} (ft)	Net Area (sq ft)	Trashrack Net Vel (fps)	Headloss (ft)	Pipe Dia. (ft)	Entrance Area (sf)	Conduit Area (sf)	Velocity (fps)	Pipe Length Losses (Hazen-Williams) (ft)	Entrance Headloss (ft)	Minor Headloss (ft)	Venturi Headloss (ft)	20" Jet-Flow Gate Headloss (ft)	Reducer Headloss (ft)	Losses near Exit Headloss (ft)	Cd	Fixed-Cone Valve Net Head (cfs)	Velocity (fps)	
980	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,000	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,020	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,040	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,060	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,080	140.87	95.51	57.82	0.24	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,100	153.72	113.74	57.82	0.27	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,120	165.58	131.97	57.82	0.29	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,140	176.65	150.20	57.82	0.31	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,160	187.07	168.44	57.82	0.32	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,170	192.07	177.56	57.82	0.33	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,184	173.57	145.01	57.82	0.30	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,170	192.07	177.56	57.82	0.33	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,175	194.52	182.12	57.82	0.34	0.00	4.00	12.57	4.00	12.57	0.00	265.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
CONCEPT NO. 3 RATING CURVE COMPUTATION																				
980	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,000	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,020	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,040	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,060	0.00	0.00	0.00	0.00	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,080	140.93	95.59	258.75	0.54	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,100	153.78	113.83	258.75	0.45	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,120	165.65	132.07	345.00	0.48	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,140	176.72	150.32	345.00	0.51	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,160	187.14	168.57	345.00	0.54	0.00	4.00	12.57	4.00	12.57	0.00	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13
1,170	192.14	177.70	345.00	0.56	0.00	4.00	12.57	4.00	12.57</td											

Spreadsheet Works best with: "Tools/Options/Calculation" set on "Automatic" and with "Iterations" set at 100

Discharge Versus Elevation For
20" Jet Valve



Feasibility Study for Intake Modification at Morris Dam.

Concept No. 1	Rack Sill El	1050 ft-msl	Rack top EL	1080 ft-msl	Rack H =	30 ft	Avg Width	38.5333 ft	Gross A	1156 ft^2	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 2	Rack Sill El	1060 ft-msl	Rack top EL	1080 ft-msl	Rack H =	20 ft	Avg Width	38.55 ft	Gross A	771 ft^3	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 3	Rack Sill El	1050 ft-msl	Rack top EL	1090 ft-msl	Rack H =	40 ft	Avg Width	11.5 ft	Gross A	460 ft^4	An / Ag =	0.75 Assumed for unblocked condition

Losses Tabulation:

Entrance	K	Exit	K	Misc.	K
Entrance	0.5	Reducer	0.13	venturi	0.05
Slide Gate	0.2				
Enlargement					

Centerline Elevation of
Fixed-Cone Valve:

Percent Blockage of Trashrack= 0%

venturi dia= 3.58 (ft) (inches) 43 (Area) 10.08

d/s dia = 4.00 48 12.57


Reservoir Elevation (ft)	Qtrat (cfs)	Hnet (ft)	Net Area (sq ft)	Trashrack Net Vel (fps)	Headloss (ft)	Pipe Dia. (ft)	Entrance Area (sf)	Conduit Area (sq ft)	Velocity (fps)	Pipe Length Losses (Hazen-Williams) (ft)	C	Sum K	Sum K (ft)	Fixed Cone Valve Reducer Losses near Exit Headloss (ft)			Cd	Fixed-Cone Valve Net Head Q (cfs)	Velocity (fps)					
														CONCEPT NO. 1 RATING CURVE COMPUTATION	CONCEPT NO. 2 RATING CURVE COMPUTATION	CONCEPT NO. 3 RATING CURVE COMPUTATION								
980	0.00	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	3.50	9.62	0.13	0.00	0.78	0.00	0.00	0.00
1,000	0.00	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	3.50	9.62	0.13	0.00	0.78	0.00	0.00	0.00
1,020	0.00	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	3.50	9.62	0.13	0.00	0.78	0.00	0.00	0.00
1,040	0.00	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	3.50	9.62	0.13	0.00	0.78	0.00	0.00	0.00
1,060	0.00	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	3.50	9.62	0.13	0.00	0.78	0.00	0.00	0.00
1,080	526.54	525.21	525.21	76.06	578.25	0.91	0.01	4.50	15.90	265.00	112	14.65	0.7	11.85	0.05	2.11	3.50	9.62	0.13	0.33	0.78	0.00	0.00	0.00
1,100	573.58	90.71	578.25	0.99	0.01	4.50	15.90	4.50	36.06	265.00	112	17.24	0.7	14.14	0.05	2.51	3.50	9.62	0.13	0.39	0.78	90.71	525.21	54.59
1,120	618.24	105.39	578.25	1.07	0.01	4.50	15.90	4.50	38.87	265.00	112	19.80	0.7	16.42	0.05	2.92	3.50	9.62	0.13	0.46	0.78	105.39	618.24	59.62
1,140	659.94	120.08	578.25	1.14	0.01	4.50	15.90	4.50	41.49	265.00	112	22.35	0.7	18.71	0.05	3.32	3.50	9.62	0.13	0.52	0.78	120.08	659.94	68.59
1,160	699.20	134.80	578.25	1.21	0.01	4.50	15.90	4.50	43.96	265.00	112	24.87	0.7	21.01	0.05	3.73	3.50	9.62	0.13	0.59	0.78	134.80	699.20	72.67
1,170	718.04	142.16	578.25	1.24	0.01	4.50	15.90	4.50	45.15	265.00	112	26.12	0.7	22.16	0.05	3.94	3.50	9.62	0.13	0.62	0.78	142.16	718.04	74.63
1,170	718.04	142.16	578.25	1.24	0.01	4.50	15.90	4.50	40.76	265.00	112	21.62	0.7	18.06	0.05	3.21	3.50	9.62	0.13	0.50	0.78	115.89	648.32	67.39
1,175	727.28	145.84	578.25	1.26	0.01	4.50	15.90	4.50	45.15	265.00	112	26.12	0.7	22.16	0.05	3.94	3.50	9.62	0.13	0.62	0.78	142.16	718.04	74.63
1,175	727.28	145.84	578.25	1.26	0.01	4.50	15.90	4.50	45.73	265.00	112	26.75	0.7	22.85	0.05	4.06	3.50	9.62	0.13	0.64	0.78	145.84	727.28	75.59
CONCEPT NO. 3 RATING CURVE COMPUTATION	980	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	1.67	2.19	0.13	0.00	0.82	0.00	0.00	0.00
1,000	0.00	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	3.50	9.62	0.13	0.00	0.78	0.00	0.00	0.00
1,020	0.00	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	3.50	9.62	0.13	0.00	0.78	0.00	0.00	0.00
1,040	0.00	0.00	0.00	0.00	0.00	4.50	4.50	4.50	15.90	255.00	112	0.00	0.7	0.00	0.05	0.00	3.50	9.62	0.13	0.00	0.78	0.00	0.00	0.00
1,060	472.59	61.58	86.25	5.48	0.26	4.50	15.90	4.50	29.71	255.00	112	11.59	0.7	9.60	0.05	1.71	3.50	9.62	0.13	0.27	0.78	61.58	472.59	49.12
1,080	526.54	76.44	268.75	2.03	0.04	4.50	15.90	4.50	33.11	255.00	112	14.16	0.7	11.91	0.05	2.12	3.50	9.62	0.13	0.33	0.78	76.44	526.54	54.73
1,100	575.05	91.18	345.00	1.67	0.02	4.50	15.90	4.50	36.16	255.00	112	16.67	0.7	14.21	0.05	2.52	3.50	9.62	0.13	0.40	0.78	91.18	575.05	59.77
1,120	619.81	105.92	345.00	1.80	0.03	4.50	15.90	4.50	38.97	255.00	112	19.15	0.7	16.51	0.05	2.93	3.50	9.62	0.13	0.46	0.78	105.92	619.81	64.42
1,140	661.61</td																							

Intake Modification Study
Calculations
Outlet #4 42" Fixed Cone Valve

B&V PN: 96213
File: 96231 C.1.9.1

Spreadsheet Works best with: "Tools/Options/Calculation" set on "Automatic" and with "Iterations" set at 100

Discharge Versus Elevation For
42" Fixed Cone Valve



Feasibility Study for Intake Modification at Morris Dam.

Concept No. 1	Rack Sill El	1050 ft-msl	Rack top EL	1100 ft-msl	Rack H =	50 ft	Avg Width	39.04 ft	Gross A	1952 ft ²	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 2	Rack Sill El	1050 ft-msl	Rack top EL	1080 ft-msl	Rack H =	30 ft	Avg Width	39.06667 ft	Gross A	1172 ft ³	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 3	Rack Sill El	1050 ft-msl	Rack top EL	1090 ft-msl	Rack H =	40 ft	Avg Width	12 ft	Gross A	480 ft ⁴	An / Ag =	0.75 Assumed for unblocked condition

Losses Tabulation:

Entrance	K	Exit	K	Misc.	K
Slide Gate	0.5	Reducer	0.13	Venturi	0
Enlargement	0				


Centerline Elevation of Fixed-Cone Valve: 975 ft

Percent Blockage of Trashrack= 0%

venturi dia =	(ft)	(inches)	(Area)
d/s dia =	8.00	96	50.27

Reservoir Elevation (ft)	Orifice (cfs)	H _{net} (ft)	Net Area (sq ft)	Trashrack Net Vel (fps)	Headloss (ft)	Pipe Dia. (ft)	Entrance Area (sq ft)	Conduit Area (sq ft)	Velocity (fps)	Pipe Length Losses (Hazen-Williams) (ft)	Entrance Headloss (ft)	Minor Losses Headloss (ft)	Venturi Headloss (ft)	Venturi Losses Headloss (ft)	Fixed Cone Valve Diameter (ft)	Reducer Area (sq ft)	Losses near Exit Headloss (ft)	Fixed-Cone Valve Q (cfs)	Net Head (ft)	Velocity (fps)	
980	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,000	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,020	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,040	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,060	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,080	1444.81	66.64	292.80	4.93	0.21	8.00	50.27	8.00	50.27	0.00	255.00	112	5.59	0.9	11.55	0.00	0.00	0.00	0.00	0.00	0.00
1,100	1608.41	82.59	878.40	1.83	0.03	8.00	50.27	8.00	50.27	0.00	255.00	112	6.82	0.9	14.31	0.00	0.00	0.00	0.00	0.00	0.00
1,120	1891.75	114.25	1464.00	1.29	0.01	8.00	50.27	8.00	50.27	0.00	255.00	112	9.21	0.9	19.79	0.00	0.00	0.00	0.00	0.00	0.00
1,140	2018.45	130.92	1464.00	1.38	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	10.38	0.9	22.54	0.00	0.00	0.00	0.00	0.00	0.00
1,160	2137.86	145.91	1464.00	1.46	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	11.55	0.9	25.28	0.00	0.00	0.00	0.00	0.00	0.00
1,170	2195.15	153.84	1464.00	1.50	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	12.13	0.9	26.66	0.00	0.00	0.00	0.00	0.00	0.00
1,170	2195.15	153.84	1464.00	1.50	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	12.13	0.9	26.66	0.00	0.00	0.00	0.00	0.00	0.00
1,175	2223.24	157.83	1464.00	1.52	0.02	8.00	50.27	8.00	50.27	0.00	255.00	112	12.42	0.9	27.34	0.00	0.00	0.00	0.00	0.00	0.00
980	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,000	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,020	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,040	0.00	0.00	0.00	0.00	0.00	8.00	50.27	8.00	50.27	0.00	255.00	112	0.00	0.9	0.00	0.00	0.00	0.00	0.00	0.00	
1,060	1444.81	66.64	293.00	4.93	0.21	8.00	50.27	8.00	50.27	0.00	255.00	112	5.59	0.9	11.55	0.00	0.00	0.00	0.00	0.00	0.00
1,080	1608.41	82.59	879.00	1.83	0.03	8.00	50.27	8.00	50.27	0.00	255.00	112	6.82	0.9	14.31	0.00	0.00	0.00	0.00	0.00	0.00
1,100	1891.58	114.23	1464.00	1.29	0.01	8.00	50.27	8.00	50.27	0.00	255.00	112	9.21	0.9	19.79	0.00	0.00	0.00	0.00	0.00	0.00
1,120	2018.45	130.07	879.00	2.15	0.04	8.00	50.27	8.00	50.27	0.00	255.00	112	10.38	0.9	22.53	0.00	0.00	0.00	0.00	0.00	0.00
1,140	2137.86	145.91	879.00	2.30	0.05	8.00	50.27	8.00	50.27	0.00	255.00	112	11.55	0.9	25.28	0.00	0.00	0.00	0.00	0.00	0.00
1,170	2195.15	153.84	879.00	2.50	0.05	8.00	50.27	8.00	50.27	0.00	255.00	112	12.13	0.9	26.65	0.00	0.00	0.00	0.00	0.00	0.00
1,170	2195.15	153.84	879.00	2.26	0.04	8.00	50.27	8.00	50.27	0.00	255.00	112	10.05	0.9	21.75	0.00	0.00	0.00	0.00	0.00	0.00

Spreadsheet Works best with: "Tools/Options/Calculation" set on "Automatic" and with "Iterations" set at 100



Intake Modification Study
OLD Outlet #4 42"FixedCone

B&V PN: 96213
File: 96231.C.1.9.1

Feasibility Study for Intake Modification at Morris Dam.

Concept No. 1	Rack Sill EI	1050 ft-msl	Rack top EL	1080 ft-msl	Rack H =	30 ft	Avg Width	38.5333 ft	Gross A	1156 ft^2	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 2	Rack Sill EI	1030 ft-msl	Rack top EL	1080 ft-msl	Rack H =	50 ft	Avg Width	15.42 ft	Gross A	771 ft^3	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 3	Rack Sill EI	1050 ft-msl	Rack top EL	1090 ft-msl	Rack H =	40 ft	Avg Width	11.5 ft	Gross A	460 ft^4	An / Ag =	0.75 Assumed for unblocked condition

Losses Tabulation:

Entrance	K	Exit	K	Misc.	K
Entrance	0.5	Reducer	0.13	Venturi	0.05
Slide Gate	0.2				
Enlargement	0				


Note: Assumed No losses through trashrack

Centerline Elevation of Fixed-Cone Valve :			975 ft	(Area) (ft ²)	72 "	Dia = 6.00 ft
				10.08	42 "	Dia = 3.50 ft
venturi dia =	3.58		43			
d/s dia =	4.00		48		12.57	

Reservoir Elevation (ft)	Qtrial (cfs)	H (ft)	Pipe Dia. (ft)	Entrance Area (sf)	Conduit Area (sf)	Velocity (fps)	Length (ft)	Pipe Length C	Losses Headloss (ft)	Entrance Headloss Sum K (ft)	Minor Losses Headloss Sum K (ft)	Venturi Losses Headloss Diameter (ft)	Fixed-Cone Valve Area (sf)	Reducer Losses near Exit Headloss (ft)	Fixed-Cone Valve Net Head (ft)	Q-Qtrial (cfs)	Velocity (fps)	
980	112.96	3.52	4.50	15.90	4.50	7.10	255.00	112	0.82	0.7	0.55	0.05	0.10	3.50	9.62	0.13	0.02	3.52
1,000	255.00	17.93	4.50	15.90	4.50	16.03	255.00	112	3.70	0.7	2.79	0.05	0.50	3.50	9.62	0.13	0.08	17.93
1,020	343.23	32.48	4.50	15.90	4.50	21.58	255.00	112	6.42	0.7	5.06	0.05	0.90	3.50	9.62	0.13	0.14	32.48
1,040	413.32	47.10	4.50	15.90	4.50	25.99	255.00	112	9.05	0.7	7.34	0.05	1.30	3.50	9.62	0.13	0.20	413.32
1,060	473.31	61.77	4.50	15.90	4.50	29.76	255.00	112	11.63	0.7	9.63	0.05	1.71	3.50	9.62	0.13	0.27	473.31
1,080	526.63	76.47	4.50	15.90	4.50	33.11	255.00	112	14.16	0.7	11.92	0.05	2.12	3.50	9.62	0.13	0.33	49.20
1,100	575.11	91.20	4.50	15.90	4.50	36.16	255.00	112	16.67	0.7	14.21	0.05	2.52	3.50	9.62	0.13	0.40	526.63
1,120	619.87	105.95	4.50	15.90	4.50	38.98	255.00	112	19.15	0.7	16.51	0.05	2.93	3.50	9.62	0.13	0.46	575.11
1,140	661.67	120.71	4.50	15.90	4.50	41.60	255.00	112	21.61	0.7	18.81	0.05	3.34	3.50	9.62	0.13	0.52	619.87
1,160	701.02	135.50	4.50	15.90	4.50	44.08	255.00	112	24.04	0.7	21.12	0.05	3.75	3.50	9.62	0.13	0.59	661.67
1,170	719.90	142.90	4.50	15.90	4.50	45.26	255.00	112	25.26	0.7	22.27	0.05	3.96	3.50	9.62	0.13	0.78	701.02
1,134	650.03	116.50	4.50	15.90	4.50	40.87	255.00	112	20.91	0.7	18.16	0.05	3.23	3.50	9.62	0.13	0.78	719.90
1,170	719.90	142.90	4.50	15.90	4.50	45.26	255.00	112	25.26	0.7	22.27	0.05	3.96	3.50	9.62	0.13	0.78	719.90


Spreadsheet Works best with: "Tools/Options/Calculation" set on "Automatic" and with "Iterations" set at 100

**Discharge Versus Elevation For
40" Fixed-Cone Valve**



$$K = 2.44E-04$$

$$HL = K * Q^2$$



Feasibility Study for Intake Modification at Morris Dam.

Concept No. 1	Rack Sill EI	1050 ft-msl	Rack top EL	1100 ft-msl	Rack H =	50 ft	Avg Width	39.04 ft	Gross A	1952 ft^2	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 2	Rack Sill EI	1050 ft-msl	Rack top EL	1080 ft-msl	Rack H =	30 ft	Avg Width	39.0667 ft	Gross A	1172 ft^3	An / Ag =	0.75 Assumed for unblocked condition
Concept No. 3	Rack Sill EI	1050 ft-msl	Rack top EL	1090 ft-msl	Rack H =	40 ft	Avg Width	39.0667 ft	Gross A	480 ft^4	An / Ag =	0.75 Assumed for unblocked condition

Losses Tabulation:

Entrance	K	Exit	K	Misc.	K
Entrance	0.5	Reducer	0.13	WYE	0
BF Valve	0.4			misc.	0
Enlargement	0			Bend	0



Note: Assumed No losses through trashrack

Centerline Elevation of
Fixed-Cone Valve : 975 ft

Reservoir Elevation (ft)	Qtrial (cfs)	H (ft)	Pipe Dia. (ft)	Entrance Area (sf)	Pipe Dia. (ft)	Conduit Area (sf)	Velocity (fps)	Pipe Length (ft)	Losses Headloss (ft)	Entrance Minor Losses Headloss (ft)	Misc. Minor Losses Headloss (ft)	Fixed-Cone Valve Area (sf)	Reducer Losses near Exit Headloss (ft)	Fixed-Cone Valve Q (cfs)	Net Head (ft)	Velocity (fps)					
980	348.13	3.87	8.00	50.27	8.00	50.27	6.93	255.00	112	0.40	0.9	0.67	0.00	6.00	28.27	0.13	0.06	0.78	3.87	348.13	12.31
1,000	782.03	19.53	8.00	50.27	8.00	50.27	15.56	255.00	112	1.80	0.9	3.38	0.00	6.00	28.27	0.13	0.30	0.78	19.53	782.03	27.66
1,020	1050.85	35.25	8.00	50.27	8.00	50.27	20.91	255.00	112	3.10	0.9	6.11	0.00	6.00	28.27	0.13	0.53	0.78	35.25	1,050.85	37.17
1,040	1264.15	51.02	8.00	50.27	8.00	50.27	25.15	255.00	112	4.37	0.9	8.84	0.00	6.00	28.27	0.13	0.77	0.78	51.02	1,264.15	44.71
1,060	1464.59	66.81	8.00	50.27	8.00	50.27	28.78	255.00	112	5.61	0.9	11.57	0.00	6.00	28.27	0.13	1.01	0.78	66.81	1,446.59	51.16
1,080	1608.63	82.61	8.00	50.27	8.00	50.27	32.00	255.00	112	6.82	0.9	14.31	0.00	6.00	28.27	0.13	1.25	0.78	82.61	1,608.63	56.89
1,100	1755.91	98.43	8.00	50.27	8.00	50.27	34.93	255.00	112	8.02	0.9	17.05	0.00	6.00	28.27	0.13	1.49	0.78	98.43	1,755.91	62.10
1,120	1891.84	114.26	8.00	50.27	8.00	50.27	37.64	255.00	112	9.21	0.9	19.80	0.00	6.00	28.27	0.13	1.73	0.78	114.26	1,891.84	66.91
1,140	2018.72	130.10	8.00	50.27	8.00	50.27	40.16	255.00	112	10.38	0.9	22.54	0.00	6.00	28.27	0.13	1.97	0.78	130.10	2,018.72	71.40
1,160	2138.15	145.95	8.00	50.27	8.00	50.27	42.54	255.00	112	11.55	0.9	25.29	0.00	6.00	28.27	0.13	2.21	0.78	145.95	2,138.15	75.62
1,170	2195.45	153.88	8.00	50.27	8.00	50.27	43.68	255.00	112	12.13	0.9	26.66	0.00	6.00	28.27	0.13	2.33	0.78	153.88	2,195.45	77.65
1,134	1983.38	125.59	8.00	50.27	8.00	50.27	39.46	255.00	112	10.05	0.9	21.76	0.00	6.00	28.27	0.13	1.90	0.78	125.59	1,983.38	70.15
1,170	2195.45	153.88	8.00	50.27	8.00	50.27	43.68	255.00	112	12.13	0.9	26.66	0.00	6.00	28.27	0.13	2.33	0.78	153.88	2,195.45	77.65

Intake Modification Study
Calculations
OLD Outlet #6 72"FixedCone

Spreadsheet Works best with: "Tools/Options/Calculation" set on "Automatic" and with "Iterations" set at 100




Intake Modification Study
Calculations
OLD Outlet #6 72"FixedCone


B&V PN: 96213
File: 96231 C.1.9.1

Qtrial (cfs)	net Head (ft)	HL (ft)	Q^2	HL
337	3.62	1.38	113,283	1.31
755	18.18	6.82	569,461	6.58
1,013	32.78	12.22	1,026,887	11.86
1,219	47.41	17.59	1,484,904	17.15
1,394	62.04	22.96	1,943,311	22.45
1,550	76.69	28.31	2,402,010	27.74
1,691	91.34	33.66	2,880,941	33.04
1,822	106.00	39.00	3,320,063	38.35
1,944	120.66	44.34	3,779,348	43.65
2,059	135.33	49.67	4,238,775	48.96
2,114	142.66	52.34	4,468,536	51.61
2,070	136.79	22.51	4,284,782	49.49
2,114	142.66	52.34	4,468,536	51.61


$$HL = K * Q^2$$




OUTLET NO. 6 72" INCH FIXED CONE VALVE (Preliminary)
Moris Dam Intake/Outlet Rehabilitation Project



OUTLETS No. 3, 4, 6, 6
Moris Dam Intake/Outlet Rehabilitation Project





File: 96231C.1.9.1
B&V PN: 96213
Date: 03/05/41
days = 12,053
Flow (cfs)
n
discharge exceeded
starting daily
mean
% of time
discharge
exceeded
ranked
rows to skip = 50
ranked
mean
daily
% of time
discharge
exceeded
overall Average Q =
FlowDuration

Calculations
Take Model Study
File: 96231C.1.9.1
Rio Valenciaño Flows for Water Years 1971-1998 (w/ adjusted D.A.)

Intake Modification Study
Calculations
LPIII

Peak Average Daily Flow - San Gabriel River nr Azusa, CA

n	Annual Qpeak Date	Qpeak (cfs)	Log Pearson Type III Analysis				K	Q
			log Q	Std. Dev.	Skew	Return Period yr		
1	1934	2380	3.377	0.838	0.768	2	0.1989	518
2	1935	460	2.663	0.041	0.008	5	0.8424	3,434
3	1936	224	2.350	0.012	-0.001	10	1.0801	6,904
4	1937	1770	3.248	0.619	0.488	25	1.2710	12,097
5	1938	21700	4.336	3.518	6.598	50	1.3647	15,931
6	1939	316	2.500	0.002	0.000	100	1.4319	19,404
7	1940	506	2.704	0.059	0.014	200	1.4814	22,443
8	1941	3870	3.588	1.270	1.431	500	1.5279	25,728
9	1942	370	2.568	0.012	0.001	1,000	1.5530	27,701
10	1943	10400	4.017	2.422	3.768			
11	1944	2710	3.433	0.945	0.919			
12	1945	980	2.991	0.281	0.149			
13	1946	937	2.972	0.261	0.133			
14	1947	2930	3.467	1.012	1.018			
15	1948	1170	3.068	0.369	0.224			
16	1949	61	1.785	0.456	0.308			
17	1950	7.9	0.898	2.444	-3.820			
18	1951	47	1.672	0.622	-0.491			
19	1952	3530	3.548	1.181	1.284			
20	1953	1190	3.076	0.378	0.232			
21	1954	960	2.982	0.272	0.142			
22	1955	9.9	0.996	2.147	-3.146			
23	1956	43	1.633	0.685	-0.566			
24	1957	650	2.813	0.124	0.044			
25	1958	2470	3.393	0.868	0.809			
26	1959	0.1	-1.000	11.978	-41.454			
27	1960	0.1	-1.000	11.978	-41.454			
28	1961	7.5	0.875	2.515	-3.988			
29	1962	1520	3.182	0.520	0.375			
30	1963	27	1.431	1.060	-1.091			
31	1964	22	1.342	1.251	-1.399			
32	1965	276	2.441	0.000	0.000			
33	1966	7260	3.861	1.960	2.744			
		<u>Sum log Q</u>		<u>SD log Q</u>	<u>g</u>			
		<u>N</u>	81,210	1.276	-1.226			
		<u>Ave(log Q)</u>	33					
			2.461					

Intake Modification Study
Calculations
LP III without

Peak Average Daily Flow - San Gabriel River nr Azusa, CA
(w/o WY's 1950, 55, 59-61 flow years)

		Log Pearson Type III Analysis							
n	Annual Peak Date	Qpeak (cfs)	log Q	Std. Dev. log Q	Skew	Return Period yr	K	Q	
1	1934	2380	3.377	0.254	0.128	2	0.0674	842	
2	1935	460	2.663	0.044	-0.009	5	0.8551	3,443	0.06774
3	1936	224	2.350	0.273	-0.143	10	1.2297	6,728	0.84146
4	1937	1770	3.248	0.141	-0.053	25	1.6027	13,111	2.55727
5	1938	21700	4.336	2.142	3.135	50	1.8292	19,657	1.73412
6	1939	316	2.500	0.139	-0.052	100	2.0228	27,786	2.78715
7	1940	506	2.704	0.028	-0.005	200	2.1933	37,692	3.03485
8	1941	3870	3.588	0.511	0.365	500	2.3898	53,563	3.25525
9	1942	370	2.568	0.093	-0.028	1,000	2.5216	67,794	3.5551
10	1943	10400	4.017	1.309	1.498				2.39517
11	1944	2710	3.433	0.314	0.176				54,080
12	1945	980	2.991	0.014	0.002				3.09052
13	1946	937	2.972	0.010	0.001				2.52825
14	1947	2930	3.467	0.363	0.210				68,610
15	1948	1170	3.068	0.038	0.007				
16	1949	61	1.785	1.183	-1.286				
17	1951	47	1.672	1.442	-1.731				
18	1952	3530	3.548	0.455	0.307				
19	1953	1190	3.076	0.041	0.008				
20	1954	960	2.982	0.012	0.001				
21	1956	43	1.633	1.536	-1.904				
22	1957	650	2.813	0.004	0.000				
23	1958	2470	3.393	0.270	0.140				
24	1962	1520	3.182	0.095	0.029				
25	1963	27	1.431	2.078	-2.986				
26	1964	22	1.342	2.342	-3.585				
27	1965	276	2.441	0.187	-0.081				
28	1986	7260	3.861	0.976	0.965				

$$\begin{aligned} \text{Sum log } Q &= 80.441 \\ N &= 28 \\ \text{Ave(log } Q) &= 2.873 \end{aligned}$$

$$\begin{aligned} \frac{\text{Sum log } Q}{N} &= 0.777 \\ \text{SD log } Q &= 0.408 \end{aligned}$$

Using formulas from Chow's "Applied Hydrology".

B&V PN: 96213
File: 96231 C.1.9.1

		Log Pearson Type III Analysis							
n	Annual Peak Date	Qpeak (cfs)	log Q	Std. Dev. log Q	Skew	Return Period yr	K	Q	
1	1934	2380	3.377	0.254	0.128	2	0.0674	842	
2	1935	460	2.663	0.044	-0.009	5	0.8551	3,443	0.06774
3	1936	224	2.350	0.273	-0.143	10	1.2297	6,728	0.84146
4	1937	1770	3.248	0.141	-0.053	25	1.6027	13,111	2.55727
5	1938	21700	4.336	2.142	3.135	50	1.8292	19,657	1.73412
6	1939	316	2.500	0.139	-0.052	100	2.0228	27,786	2.78715
7	1940	506	2.704	0.028	-0.005	200	2.1933	37,692	3.03485
8	1941	3870	3.588	0.511	0.365	500	2.3898	53,563	3.25525
9	1942	370	2.568	0.093	-0.028	1,000	2.5216	67,794	3.5551
10	1943	10400	4.017	1.309	1.498				2.39517
11	1944	2710	3.433	0.314	0.176				54,080
12	1945	980	2.991	0.014	0.002				3.09052
13	1946	937	2.972	0.010	0.001				2.52825
14	1947	2930	3.467	0.363	0.210				
15	1948	1170	3.068	0.038	0.007				
16	1949	61	1.785	1.183	-1.286				
17	1951	47	1.672	1.442	-1.731				
18	1952	3530	3.548	0.455	0.307				
19	1953	1190	3.076	0.041	0.008				
20	1954	960	2.982	0.012	0.001				
21	1956	43	1.633	1.536	-1.904				
22	1957	650	2.813	0.004	0.000				
23	1958	2470	3.393	0.270	0.140				
24	1962	1520	3.182	0.095	0.029				
25	1963	27	1.431	2.078	-2.986				
26	1964	22	1.342	2.342	-3.585				
27	1965	276	2.441	0.187	-0.081				
28	1986	7260	3.861	0.976	0.965				


Using formulas from Chow's "Applied Hydrology".

		Log Pearson Type III Analysis							
n	Annual Peak Date	Qpeak (cfs)	log Q	Std. Dev. log Q	Skew	Return Period yr	K	Q	
1	1934	2380	3.377	0.254	0.128	2	0.0674	842	
2	1935	460	2.663	0.044	-0.009	5	0.8551	3,443	0.06774
3	1936	224	2.350	0.273	-0.143	10	1.2297	6,728	0.84146
4	1937	1770	3.248	0.141	-0.053	25	1.6027	13,111	2.55727
5	1938	21700	4.336	2.142	3.135	50	1.8292	19,657	1.73412
6	1939	316	2.500	0.139	-0.052	100	2.0228	27,786	2.78715
7	1940	506	2.704	0.028	-0.005	200	2.1933	37,692	3.03485
8	1941	3870	3.588	0.511	0.365	500	2.3898	53,563	3.25525
9	1942	370	2.568	0.093	-0.028	1,000	2.5216	67,794	3.5551
10	1943	10400	4.017	1.309	1.498				2.39517
11	1944	2710	3.433	0.314	0.176				54,080
12	1945	980	2.991	0.014	0.002				3.09052
13	1946	937	2.972	0.010	0.001				2.52825
14	1947	2930	3.467	0.363	0.210				
15	1948	1170	3.068	0.038	0.007				
16	1949	61	1.785	1.183	-1.286				
17	1951	47	1.672	1.442	-1.731				
18	1952	3530	3.548	0.455	0.307				
19	1953	1190	3.076	0.041	0.008				
20	1954	960	2.982	0.012	0.001				
21	1956	43	1.633	1.536	-1.904				
22	1957	650	2.813	0.004	0.000				
23	1958	2470	3.393	0.270	0.140				
24	1962	1520	3.182	0.095	0.029				
25	1963	27	1.431	2.078	-2.986				
26	1964	22	1.342	2.342	-3.585				
27	1965	276	2.441	0.187	-0.081				
28	1986	7260	3.861	0.976	0.965				

Using formulas from Chow's "Applied Hydrology".

		Log Pearson Type III Analysis							
n	Annual Peak Date	Qpeak (cfs)	log Q	Std. Dev. log Q	Skew	Return Period yr	K	Q	
1	1934	2380	3.377	0.254	0.128	2	0.0674	842	
2	1935	460	2.663	0.044	-0.009	5	0.8551	3,443	0.06774
3	1936	224	2.350	0.273	-0.143	10	1.2297	6,728	0.84146
4	1937	1770	3.248	0.141	-0.053	25	1.6027	13,111	2.55727
5	1938	21700	4.336	2.142	3.135	50	1.8292	19,657	1.73412
6	1939	316	2.500	0.139	-0.052	100	2.0228	27,786	2.78715
7	1940	506	2.704	0.028	-0.005	200	2.1933	37,692	3.03485
8	1941	3870	3.588	0.511	0.365	500	2.3898	53,563	3.25525
9	1942	370	2.568	0.093	-0.028	1,000	2.5216	67,794	3.5551
10	1943	10400	4.017	1.309	1.498				2.39517
11	1944	2710	3.433	0.314	0.176				54,080
12	1945	980	2.991	0.014	0.002				3.09052
13	1946	937	2.972	0.010	0.001				2.52825
14	1947	2930	3.467	0.363	0.210				
15	1948	1170	3.068	0.038	0.007				
16	1949	61	1.785	1.183	-1.286				
17	1951	47	1.672	1.442	-1.731				
18	1952	3530	3.548	0.455	0.307				
19	1953	1190	3.076	0.041	0.008				
20	1954	960	2.982	0.012	0.001				
21	1956	43	1.633	1.536	-1.904				
22	1957	65							

Flood Frequency Analysis For Morris Dam
(Log Pearson Type III Distribution)



```

# US GEOLOGIC SURVEY
# DAILY MEAN DISCHARGE DATA
#
# Station name : San Gabriel R Nr Azusa Ca
# Station number: 11083500
# latitude (ddmmss). 341011
# longitude (ddmmss) 1175316
# state code..... 6
# county..... Los Angeles
# hydrologic unit code..... 18070106
# basin name..... San Gabriel
# drainage area (square miles)..... 214
# contributing drainage area (square miles).....
# gage datum (feet above NGVD)..... 867.59
# base discharge (cubic ft/sec).....
# WATSTOREparameter code..... 60
# WATSTOREstatic code..... 3
# Discharge is listed in the table in cubic feet per second.
# Daily mean discharge data were retrieved from ADAPS. the
# National Water Information System files called from the
# Format of table is as follows. # character are comment lines describing the data row of a tab-delimited column
# Lines starting with the file. The next line is a next line describing the row of a tab-delimited
# included in this file. Date and Discharge. The next line is a next line describing the row of a tab-delimited
# names that are codes that describe discharge (8n). All following lines (10d) are
# data type value for discharge values of date (year,month and
# 8-character-numeric rows of tab-delimited data or e in the year,month and
# A value of E estimated. Any other values shown Flags indicating that are the irrelevant discharge for
# this day was estimated. Other values shown in the Flags field indicates that are the irrelevant discharge for
# NOTE this file was requested from the NWIS-W software package
# on Mon Jun 12 17:26:40 2000 YYYY.MM.Dformat.
# #NAME? Range In File
# Date Discharge Flags Min: 0
# 10s 8n 2s Max: 21700
# 10/1/1933 0
# 10/2/1933 0
# 10/3/1933 0
# 10/4/1933 0
# 10/5/1933 0
# 10/6/1933 0
# 10/7/1933 0
# 10/8/1933 0
# 10/9/1933 0
# 10/10/1933 0
# 10/11/1933 0
# 10/12/1933 0
# 10/13/1933 0
# 10/14/1933 0
# 10/15/1933 0
# 10/16/1933 0
# 10/17/1933 0
# 10/18/1933 0
# 10/19/1933 0
# 10/20/1933 0
# 10/21/1933 0
# 10/22/1933 0
# 10/23/1933 0
# 10/24/1933 0
# 10/25/1933 0
# 10/26/1933 0
# 10/27/1933 0
# 10/28/1933 0
# 10/29/1933 0
# 10/30/1933 0
# 10/31/1933 0
# 11/1/1933 0
# 11/2/1933 0
# 11/3/1933 0
# 11/4/1933 0
# 11/5/1933 0
# 11/6/1933 0
# 11/7/1933 0
# 11/8/1933 0
# 11/9/1933 0
# 11/10/1933 0
# 11/11/1933 0
# 11/12/1933 0
# 11/13/1933 0
# 11/14/1933 0
# 11/15/1933 0
# 11/16/1933 0
# 11/17/1933 0
# 11/18/1933 0
# 11/19/1933 0
# 10/01/33 04/01/39 09/29/44 03/30/50 09/28/55 03/28/61 09/26/66
# 12328.00
# w y max beg row end row beg cell end cell Leap Year
# 1934 2,380 41 405 b41 b405 0
# 1935 460 406 770 b406 b770 0
# 1936 224 772 1136 b772 b1136 1
# 1937 1,770 1137 1501 b1137 b1501 0
# 1938 21,700 1502 1866 b1502 b1866 0
# 1939 316 1867 2231 b1867 b2231 0
# 1940 506 2233 2597 b2233 b2597 1
# 1941 3,870 2598 2962 b2598 b2962 0
# 1942 370 2963 3327 b2963 b3327 0
# 1943 10,400 3328 3692 b3328 b3692 0
# 1944 2,710 3694 4058 b3694 b4058 1
# 1945 980 4059 4423 b4059 b4423 0
# 1946 937 4424 4788 b4424 b4788 0
# 1947 2,930 4789 5153 b4789 b5153 0
# 1948 1,170 5155 5519 b5155 b5519 1
# 1949 61 5520 5884 b5520 b5884 0
# 1950 8 5885 6249 b5885 b6249 0
# 1951 47 6250 6614 b6250 b6614 0
# 1952 3,530 6616 6980 b6616 b6980 1
# 1953 1,190 6981 7345 b6981 b7345 0
# 1954 960 7346 7710 b7346 b7710 0
# 1955 10 7711 8075 b7711 b8075 0
# 1956 43 8077 8441 b8077 b8441 1
# 1957 650 8442 8806 b8442 b8806 0
# 1958 2,470 8807 9171 b8807 b9171 0
# 1959 0 9172 9536 b9172 b9536 0
# 1960 0 9538 9902 b9538 b9902 1
# 1961 8 9903 10267 b9903 b10267 0
# 1962 1,520 10268 10632 b10268 b10632 0
# 1963 27 10633 10997 b10633 b10997 0

```

Intake Modification Study
Calculations
Skew Table

Frequency Factors

These tables are used as a look-up for the log Pearson type III analysis

Skew Coeff.	Return Period (years)								
	2	5	10	25	50	100	200	500	1,000
3.0	-0.396	0.42	1.18	2.278	3.152	4.051	4.970	6.20508	7.15235
2.8	-0.384	0.46	1.21	2.275	3.114	3.973	4.847	6.01858	6.91505
2.6	-0.368	0.498	1.238	2.287	3.071	3.889	4.718	5.82629	6.67791
2.4	-0.351	0.537	1.262	2.256	3.023	3.8	4.584	5.62818	6.42292
2.2	-0.33	0.574	1.284	2.24	3.024	3.705	4.444	5.42426	6.16818
2.0	-0.307	0.609	1.302	2.219	2.912	3.605	4.298	5.21461	5.90776
1.8	-0.282	0.643	1.318	2.193	2.848	3.499	4.147	4.98937	5.64490
1.6	-0.254	0.675	1.329	2.163	2.78	3.398	3.990	4.77675	5.37087
1.4	-0.225	0.705	1.337	2.128	2.706	3.271	3.828	4.55304	5.08605
1.2	-0.195	0.732	1.34	2.087	2.626	3.149	3.661	4.32265	4.81492
1.0	-0.164	0.758	1.34	2.043	2.542	3.022	3.489	4.08082	4.53112
0.8	-0.132	0.78	1.336	2.045	2.453	2.891	3.312	3.84981	4.24439
0.6	-0.099	0.8	1.328	2.059	2.359	2.755	3.132	3.60617	3.95567
0.4	-0.066	0.816	1.317	1.88	2.261	2.615	2.949	3.66680	3.66680
0.2	-0.033	0.83	1.301	1.818	2.159	2.472	2.763	3.12168	3.37703
0.0	0	0.842	1.282	1.751	2.054	2.386	2.576	2.87816	3.09023
-0.2	0.033	0.85	1.258	1.98	2.178	2.388	2.63872	2.80786	3.09023
-0.4	0.086	0.855	1.231	1.606	1.834	2.029	2.201	2.39842	2.53261
-0.6	0.099	0.857	1.2	1.528	1.772	1.98	2.016	2.16884	2.26780
-0.8	0.132	0.856	1.188	1.448	1.606	1.733	1.837	1.94806	2.01739
-1.0	0.164	0.852	1.128	1.366	1.492	1.588	1.684	1.74082	1.78572
-1.2	0.195	0.844	1.086	1.282	1.379	1.448	1.501	1.55016	1.57695
-1.4	0.225	0.832	1.041	1.198	1.27	1.318	1.351	1.37981	1.38408
-1.6	0.245	0.817	0.994	1.116	1.166	1.197	1.216	1.23132	1.23805
-1.8	0.282	0.799	0.945	1.035	1.069	1.087	1.097	1.10465	1.10743
-2.0	0.307	0.777	0.895	0.959	0.98	0.99	0.995	0.99800	0.99900
-2.2	0.33	0.752	0.844	0.888	0.9	0.905	0.907	0.90854	0.90885
-2.4	0.351	0.725	0.795	0.823	0.83	0.832	0.833	0.83320	0.83328
-2.6	0.368	0.698	0.747	0.764	0.768	0.769	0.769	0.76920	0.76922
-2.8	0.384	0.666	0.702	0.712	0.714	0.714	0.714	0.71428	0.71428
-3.0	0.396	0.636	0.66	0.666	0.667	0.666	0.666	0.66687	0.66687

0.667
0.686
0.688
0.696
0.698
0.714
0.717
0.724
0.727
0.734
0.737
0.744
0.751
0.758
0.765
0.772
0.779
0.786
0.793
0.799
0.805
0.812
0.818
0.825
0.832
0.839
0.846
0.853
0.860
0.867
0.874
0.881
0.888
0.895
0.902
0.909
0.916
0.923
0.930
0.937
0.944
0.951
0.958
0.965
0.972
0.979
0.986
0.993
0.999
1.006
1.013
1.020
1.027
1.034
1.041
1.048
1.055
1.062
1.069
1.076
1.083
1.090
1.097
1.104
1.111
1.118
1.125
1.132
1.139
1.146
1.153
1.160
1.167
1.174
1.181
1.188
1.195
1.202
1.209
1.216
1.223
1.230
1.237
1.244
1.251
1.258
1.265
1.272
1.279
1.286
1.293
1.300
1.307
1.314
1.321
1.328
1.335
1.342
1.349
1.356
1.363
1.370
1.377
1.384
1.391
1.398
1.405
1.412
1.419
1.426
1.433
1.440
1.447
1.454
1.461
1.468
1.475
1.482
1.489
1.496
1.503
1.510
1.517
1.524
1.531
1.538
1.545
1.552
1.559
1.566
1.573
1.580
1.587
1.594
1.601
1.608
1.615
1.622
1.629
1.636
1.643
1.650
1.657
1.664
1.671
1.678
1.685
1.692
1.699
1.706
1.713
1.720
1.727
1.734
1.741
1.748
1.755
1.762
1.769
1.776
1.783
1.790
1.797
1.804
1.811
1.818
1.825
1.832
1.839
1.846
1.853
1.860
1.867
1.874
1.881
1.888
1.895
1.902
1.909
1.916
1.923
1.930
1.937
1.944
1.951
1.958
1.965
1.972
1.979
1.986
1.993
1.999
2.006
2.013
2.020
2.027
2.034
2.041
2.048
2.055
2.062
2.069
2.076
2.083
2.090
2.097
2.104
2.111
2.118
2.125
2.132
2.139
2.146
2.153
2.160
2.167
2.174
2.181
2.188
2.195
2.202
2.209
2.216
2.223
2.230
2.237
2.244
2.251
2.258
2.265
2.272
2.279
2.286
2.293
2.300
2.307
2.314
2.321
2.328
2.335
2.342
2.349
2.356
2.363
2.370
2.377
2.384
2.391
2.398
2.405
2.412
2.419
2.426
2.433
2.440
2.447
2.454
2.461
2.468
2.475
2.482
2.489
2.496
2.503
2.510
2.517
2.524
2.531
2.538
2.545
2.552
2.559
2.566
2.573
2.580
2.587
2.594
2.596
2.598
2.599
2.600
2.601
2.602
2.603
2.604
2.605
2.606
2.607
2.608
2.609
2.610
2.611
2.612
2.613
2.614
2.615
2.616
2.617
2.618
2.619
2.620
2.621
2.622
2.623
2.624
2.625
2.626
2.627
2.628
2.629
2.630
2.631
2.632
2.633
2.634
2.635
2.636
2.637
2.638
2.639
2.640
2.641
2.642
2.643
2.644
2.645
2.646
2.647
2.648
2.649
2.650
2.651
2.652
2.653
2.654
2.655
2.656
2.657
2.658
2.659
2.660
2.661
2.662
2.663
2.664
2.665
2.666
2.667
2.668
2.669
2.670
2.671
2.672
2.673
2.674
2.675
2.676
2.677
2.678
2.679
2.680
2.681
2.682
2.683
2.684
2.685
2.686
2.687
2.688
2.689
2.690
2.691
2.692
2.693
2.694
2.695
2.696
2.697
2.698
2.699
2.700
2.701
2.702
2.703
2.704
2.705
2.706
2.707
2.708
2.709
2.710
2.711
2.712
2.713
2.714
2.715
2.716
2.717
2.718
2.719
2.720
2.721
2.722
2.723
2.724
2.725
2.726
2.727
2.728
2.729
2.730
2.731
2.732
2.733
2.734
2.735
2.736
2.737
2.738
2.739
2.740
2.741
2.742
2.743
2.744
2.745
2.746
2.747
2.748
2.749
2.750
2.751
2.752
2.753
2.754
2.755
2.756
2.757
2.758
2.759
2.760
2.761
2.762
2.763
2.764
2.765
2.766
2.767
2.768
2.769
2.770
2.771
2.772
2.773
2.774
2.775
2.776
2.777
2.778
2.779
2.780
2.781
2.782
2.783
2.784
2.785
2.786
2.787
2.788
2.789
2.790
2.791
2.792
2.793
2.794
2.795
2.796
2.797
2.798
2.799
2.800
2.801
2.802
2.803
2.804
2.805
2.806
2.807
2.808
2.809
2.810
2.811
2.812
2.813
2.814
2.815
2.816
2.817
2.818
2.819
2.820
2.821
2.822
2.823
2.824
2.825
2.826
2.827
2.828
2.829
2.830
2.831
2.832
2.833
2.834
2.835
2.836
2.837
2.838
2.839
2.840
2.841
2.842
2.843
2.844
2.845
2.846
2.847
2.848
2.849
2.850
2.851
2.852
2.853
2.854
2.855
2.856
2.857
2.858
2.859
2.860
2.861
2.862
2.863
2.864
2.865
2.866
2.867
2.868
2.869
2.870
2.871
2.872
2.873
2.874
2.875
2.876
2.877
2.878
2.879
2.880
2.881
2.882
2.883
2.884
2.885
2.886
2.887
2.888
2.889
2.890
2.891
2.892
2.893
2.894
2.895
2.896
2.897
2.898
2.899
2.900
2.901
2.902
2.903
2.904
2.905
2.906
2.907
2.908
2.909
2.910
2.911
2.912
2.913
2.914
2.915
2.916
2.917
2.918
2.919
2.920
2.921
2.922
2.923
2.924
2.925
2.926
2.927
2.928
2.929
2.930
2.931
2.932
2.933
2.934
2.935
2.936
2.937
2.938
2.939
2.940
2.941
2.942
2.943
2.944
2.945
2.946
2.947
2.948
2.949
2.950
2.951
2.952
2.953
2.954
2.955
2.956
2.957
2.958
2.959
2.960
2.961
2.962
2.963
2.964
2.965
2.966
2.967
2.968
2.969
2.970
2.971
2.972
2.973
2.974
2.975
2.976
2.977
2.978
2.979
2.980
2.981
2.982
2.983
2.984
2.985
2.986
2.987
2.988
2.989
2.990
2.991
2.992
2.993
2.994
2.995
2.996
2.997
2.998
2.999
2.999
3.000

 Intake Modification Study
 Calculations
 Interpolation Table

FREQUENCY FACTORS - K
These tables are used as a look-up for the log Pearson type III analysis

2 year

Skew Coeff	Frequency Factor	Used for Interpolation		25 year			
		Skew Coeff	Frequency Factor	Used for Interpolation	Skew Coeff	Frequency Factor	Used for Interpolation
-3.0	0.396	-2.8	0.384	-3.0	0.666	-2.8	0.712
-2.8	0.384	-2.6	0.368	-2.8	0.712	-2.6	0.764
-2.6	0.368	-2.4	0.351	-2.6	0.764	-2.4	0.823
-2.4	0.351	-2.2	0.330	-2.4	0.823	-2.2	0.888
-2.2	0.330	-2.0	0.307	-2.2	0.888	-2.0	0.959
-2.0	0.307	-1.8	0.282	-2.0	0.959	-1.8	1.035
-1.8	0.282	-1.6	0.245	-1.8	1.035	-1.6	1.116
-1.6	0.245	-1.4	0.225	-1.6	1.116	-1.4	1.198
-1.4	0.225	-1.2	0.195	-1.4	1.198	-1.2	1.282
-1.2	0.195	-1.0	0.164	-1.2	1.282	-1.0	1.366
-1.0	0.164	-0.8	0.132	-1.0	1.366	-0.8	1.448
-0.8	0.132	-0.6	0.099	-0.8	1.448	-0.6	1.528
-0.6	0.099	-0.4	0.066	-0.6	1.528	-0.4	1.606
-0.4	0.066	-0.2	0.033	-0.4	1.606	-0.2	1.680
-0.2	0.033	0.0	0.000	-0.2	1.680	0.0	1.751
0.0	0	0.2	-0.033	0.0	1.751	0.2	1.818
0.2	-0.033	0.4	-0.066	0.2	1.818	0.4	1.880
0.4	-0.066	0.6	-0.099	0.4	1.880	0.6	1.939
0.6	-0.099	0.8	-0.132	0.6	1.939	0.8	1.993
0.8	-0.132	1.0	-0.164	0.8	1.993	1.0	2.043
1.0	-0.164	1.2	-0.195	1.0	2.043	1.2	2.087
1.2	-0.195	1.4	-0.225	1.2	2.087	1.4	2.128
1.4	-0.225	1.6	-0.254	1.4	2.128	1.6	2.163
1.6	-0.254	1.8	-0.282	1.6	2.163	1.8	2.193
1.8	-0.282	2.0	-0.307	1.8	2.193	2.0	2.219
2.0	-0.307	2.2	-0.330	2.0	2.219	2.2	2.240
2.2	-0.330	2.4	-0.351	2.2	2.240	2.4	2.256
2.4	-0.351	2.6	-0.368	2.4	2.256	2.6	2.267
2.6	-0.368	2.8	-0.384	2.6	2.267	2.8	2.275
2.8	-0.384	3.0	-0.396	2.8	2.275	3.0	2.278
3.0	-0.396	3.0	-0.396	3.0	2.278	3.0	2.278

2.25 -0.3353 ← Used to Check Interpolation

2.25 2.2440 ← Used to Check Interpolation

Intake Modification Study
Calculations
Interpolation Table

B&V PN: 96213
File: 96231 C.19.1

5 year

Skew Coeff	Frequency Factor	Used for Interpolation	Skew Coeff	Frequency Factor	Used for Interpolation
-3.0	0.636	-2.8	0.666	-3.0	0.666
-2.8	0.666	-2.6	0.696	-2.8	0.714
-2.6	0.696	-2.4	0.725	-2.6	0.768
-2.4	0.725	-2.2	0.752	-2.4	0.830
-2.2	0.752	-2.0	0.777	-2.2	0.900
-2.0	0.777	-1.8	0.799	-2.0	0.980
-1.8	0.799	-1.6	0.817	-1.8	1.069
-1.6	0.817	-1.4	0.832	-1.6	1.166
-1.4	0.832	-1.2	0.844	-1.4	1.270
-1.2	0.844	-1.0	0.852	-1.2	1.378
-1.0	0.852	-0.8	0.856	-1.0	1.492
-0.8	0.856	-0.6	0.857	-0.8	1.606
-0.6	0.857	-0.4	0.855	-0.6	1.720
-0.4	0.855	-0.2	0.850	-0.4	1.834
-0.2	0.85	0.0	0.842	-0.2	1.945
0.0	0.842	0.2	0.830	0.0	2.054
0.2	0.83	0.4	0.816	0.2	2.159
0.4	0.816	0.6	0.800	0.4	2.261
0.6	0.8	0.8	0.780	0.6	2.359
0.8	0.78	1.0	0.758	0.8	2.453
1.0	0.758	1.2	0.732	1.0	2.542
1.2	0.732	1.4	0.705	1.2	2.626
1.4	0.705	1.6	0.675	1.4	2.706
1.6	0.675	1.8	0.643	1.6	2.780
1.8	0.643	2.0	0.609	1.8	2.848
2.0	0.609	2.2	0.574	2.0	2.912
2.2	0.574	2.4	0.537	2.2	2.970
2.4	0.537	2.6	0.499	2.4	3.023
2.6	0.499	2.8	0.460	2.6	3.071
2.8	0.46	3.0	0.420	2.8	3.114
3.0	0.42	3.0	0.420	3.0	3.152

2 0.6090 <- Used to Check Interpolation

2 2.9120 <- Used to Check Interpolation

Intake Modification Study
Calculations
Interpolation Table

Skew Coeff	Frequency Factor	Used for Interpolation	100 year	
			Skew Coeff	Frequency Used for Interpolation Factor
-3.0	0.66	-2.8	0.702	-3.0
-2.8	0.702	-2.6	0.747	-2.8
-2.6	0.747	-2.4	0.795	-2.6
-2.4	0.795	-2.2	0.844	-2.4
-2.2	0.844	-2.0	0.895	-2.2
-2.0	0.895	-1.8	0.945	-2.0
-1.8	0.945	-1.6	0.994	-1.8
-1.6	0.994	-1.4	1.041	-1.6
-1.4	1.041	-1.2	1.086	-1.4
-1.2	1.086	-1.0	1.128	-1.2
-1.0	1.128	-0.8	1.166	-1.0
-0.8	1.166	-0.6	1.200	-0.8
-0.6	1.200	-0.4	1.231	-0.6
-0.4	1.231	-0.2	1.258	-0.4
-0.2	1.258	0.0	1.282	-0.2
0.0	1.282	0.2	1.301	0.0
0.2	1.301	0.4	1.317	0.2
0.4	1.317	0.6	1.328	0.4
0.6	1.328	0.8	1.336	0.6
0.8	1.336	1.0	1.340	0.8
1.0	1.340	1.2	1.340	1.0
1.2	1.340	1.4	1.337	1.2
1.4	1.337	1.6	1.329	1.4
1.6	1.329	1.8	1.318	1.6
1.8	1.318	2.0	1.302	1.8
2.0	1.302	2.2	1.284	2.0
2.2	1.284	2.4	1.262	2.2
2.4	1.262	2.6	1.238	2.4
2.6	1.238	2.8	1.210	2.6
2.8	1.210	3.0	1.180	2.8
3.0	1.180	3.0	1.180	3.0

2 1.3020 <- Used to Check Interpolation

2 3.6050 <- Used to Check Interpolation

Intake Modification Study
Calculations
Interpolation Table

Skew Coeff	Frequency Factor	Used for Interpolation	500 year		
			Skew Coeff	Frequency Used for Interpolation	Skew Coeff
-3.0	0.667	-2.8	0.714	-3.0	0.66667
-2.8	0.714	-2.6	0.769	-2.8	0.71428
-2.6	0.759	-2.4	0.833	-2.6	0.76920
-2.4	0.833	-2.2	0.907	-2.4	0.83320
-2.2	0.907	-2.0	0.995	-2.2	0.90854
-2.0	0.995	-1.8	1.097	-2.0	0.99800
-1.8	1.097	-1.6	1.216	-1.8	1.10465
-1.6	1.216	-1.4	1.351	-1.6	1.23132
-1.4	1.351	-1.2	1.501	-1.4	1.37981
-1.2	1.501	-1.0	1.664	-1.2	1.55016
-1.0	1.664	-0.8	1.837	-1.0	1.74062
-0.8	1.837	-0.6	2.016	-0.8	1.94806
-0.6	2.016	-0.4	2.201	-0.6	2.16884
-0.4	2.201	-0.2	2.388	-0.4	2.39942
-0.2	2.388	0.0	2.576	-0.2	2.63672
0.0	2.576	0.2	2.763	0.0	2.87816
0.2	2.763	0.4	2.949	0.2	3.12169
0.4	2.949	0.6	3.132	0.4	3.60872
0.6	3.132	0.8	3.312	0.6	3.65660
0.8	3.312	1.0	3.489	0.8	3.84981
1.0	3.489	1.2	3.661	1.0	4.08802
1.2	3.661	1.4	3.828	1.2	4.32263
1.4	3.828	1.6	3.990	1.4	4.55304
1.6	3.990	1.8	4.147	1.6	4.77875
1.8	4.147	2.0	4.398	1.8	4.99837
2.0	4.398	2.2	4.444	2.0	5.21461
2.2	4.444	2.4	4.584	2.2	5.42426
2.4	4.584	2.6	4.718	2.4	5.62818
2.6	4.718	2.8	4.847	2.6	5.82629
2.8	4.847	3.0	4.970	2.8	6.01858
3.0	4.970	3.0	4.970	3.0	6.20506

2 4.3980 <- Used to Check Interpolation 2 5.2146 <- Used to Check Interpolation

Intake Modification Study
Calculations
Interpolation Table

1000 yr

Skew Coeff	Frequency Factor	Used for Interpolation
-3.0	0.686867	-2.8 0.714
-2.8	0.71428	-2.6 0.769
-2.6	0.78922	-2.4 0.833
-2.4	0.85328	-2.2 0.909
-2.2	0.90885	-2.0 0.989
-2.0	0.99900	-1.8 1.107
-1.8	1.10743	-1.6 1.238
-1.6	1.23805	-1.4 1.394
-1.4	1.39408	-1.2 1.577
-1.2	1.57695	-1.0 1.786
-1.0	1.78572	-0.8 2.017
-0.8	2.01739	-0.6 2.268
-0.6	2.26780	-0.4 2.533
-0.4	2.53261	-0.2 2.808
-0.2	2.80786	0.0 3.090
0.0	3.09023	0.2 3.377
0.2	3.37703	0.4 3.956
0.4	3.95567	0.6 3.666
0.6	3.66608	0.8 4.244
0.8	4.24439	1.0 4.531
1.0	4.53112	1.2 4.815
1.2	4.81492	1.4 5.095
1.4	5.09505	1.6 5.371
1.6	5.37087	1.8 5.642
1.8	5.64190	2.0 5.908
2.0	5.90778	2.2 6.168
2.2	6.16816	2.4 6.423
2.4	6.42232	2.6 6.672
2.6	6.67191	2.8 6.915
2.8	6.91505	3.0 7.152
3.0	7.15235	3.0 7.152

2 5.9078 <- Used to Check Interpolation

Los Angeles County Department of Public Works

**Morris Dam
Inlet/Outlet Rehabilitation Project

FINAL
Design Summary Report
Design Package 1**



BLACK & VEATCH
Corporation

In Association With

URS Greiner Woodward Clyde

August 2004

DESIGN SUMMARY REPORT – DESIGN PACKAGE NO. 1

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 INTRODUCTION	1-1
1.1 BACKGROUND	1-1
1.2 PREVIOUS INVESTIGATIONS	1-1
1.3 EXISTING PROJECT DESCRIPTION.....	1-1
1.4 PROJECT OBJECTIVES	1-5
1.4.1 Rehabilitate/Automate Drum Gates.....	1-5
1.4.2 Rehabilitate/Automate River Outlet Works.....	1-5
1.4.3 Rehabilitate Electrical System	1-6
1.4.4 New Control House	1-6
1.5 ISSUES RELATED TO PROJECT IMPLEMENTATION.....	1-7
1.5.1 General Constraints	1-7
1.5.2 Constraints During Valve and Gate Rehabilitation.....	1-7
1.5.3 Constraints During New Sluiceway Construction	1-7
1.5.4 Environmental Issues.....	1-8
2.0 BASIC DESIGN CRITERIA AND LOADING CONDITIONS	2-1
2.1 HYDROLOGIC/HYDRAULIC DESIGN CRITERIA	2-1
2.1.1 Operating Levels.....	2-1
2.1.2 Flood Flows.....	2-1
2.1.3 Outlet Works Capacity	2-2
2.1.4 Area Capacity Table	2-2
2.2 STRUCTURAL CRITERIA	2-3
2.2.1 General	2-3
2.2.2 Materials.....	2-4
2.2.3 Concrete Design, Detailing and Construction Requirements.....	2-4
2.2.4 Design Loads	2-5
2.2.5 Drum Gates.....	2-7
2.3 MECHANICAL CRITERIA.....	2-7
2.3.1 Design Package No. 1 Mechanical Criteria	2-7
2.4 ELECTRICAL CRITERIA.....	2-12
2.4.1 Codes and Standards.....	2-12
2.4.2 Equipment and Circuit Tag Numbering System	2-13
3.0 SPECIFIC DESIGN FEATURES	3-1
3.1 NEW CONTROL HOUSE CONSTRUCTION.....	3-1
3.1.1 Location.....	3-1
3.1.2 Basic Layout.....	3-1
3.1.3 Architectural Design and Related Issues	3-1
3.1.4 Building Systems, Materials and Finishes	3-2
3.2 DRUM GATE REHABILITATION	3-4
3.2.1 DRUM GATE STRUCTURAL ANALYSIS	3-4
3.2.2 SEAL REPLACEMENT DESIGN	3-4
3.2.3 GATE AUTOMATION	3-5
3.3 RIVER OUTLET REHABILITATION.....	3-5
3.3.1 RETIREMENT OF OUTLETS NO. 1, 2 AND 5	3-5
3.3.2 REHABILITATION OF OUTLETS NO. 4 AND 6	3-5
3.3.3 REHABILITATION OF OUTLET NO. 3	3-6
3.3.4 MISCELLANEOUS RELATED WORK	3-6
3.4 ELECTRICAL, INSTRUMENTATION AND CONTROL	3-7
3.4.1 ELECTRICAL SYSTEM	3-7
3.4.2 CONTROL SYSTEM.....	3-8
3.4.3 LIGHTING SYSTEM	3-9
3.4.4 TELEPHONE SYSTEM	3-12
3.4.5 INSTRUMENTATION	3-13

DESIGN SUMMARY REPORT – DESIGN PACKAGE NO. 1

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
3.4.6 CATHODIC PROTECTION.....	3-13
3.4.7 CCTV SYSTEM.....	3-13
3.4.8 CABLE AND RACEWAY	3-13
3.4.9 GROUNDING.....	3-13
3.5 AZUSA CONDUIT	3-14
3.5.1 Performance Parameters	3-14
3.5.2 Local control.....	3-14

REFERENCES

1. Equipment Inspection /Evaluation Report, Morris Dam Inlet/Outlet Works Modernization, United States Bureau of Reclamation, August 6, 1998.
2. New Sluice Tunnel and Sediment Sluice Flume, Design Summary Report for Design Package No. 2, Morris Dam Inlet/Outlet Rehabilitation Project, Black & Veatch and URS Corporation, December 2002.

Morris Dam Inlet/Outlet Rehabilitation Project

1.0 INTRODUCTION

1.1 BACKGROUND

The U.S. Bureau of Reclamation (Bureau) in 1998 performed an inspection and evaluation of the Morris Dam Inlet/Outlet Works (Ref 1). The Bureau identified several deficiencies that may impact the Department's ability to safely operate the facility. These deficiencies include:

- (a) Structural and operational concerns with the spillway gates.
- (b) Electrical distribution equipment that is old, damaged, in poor condition, improperly sized, unable to be maintained, and possibly presenting environmental hazards.
- (c) Operational deficiencies with the outlet valves.

As concluded by the Bureau, the safety hazards, operational difficulties, and intense maintenance requirements warrant replacement and automation of the valves. In addition, the construction of a new control house, where the new programmable logic control operation system will be located to remotely operate the outlet works, is needed to complete the rehabilitation.

1.2 PREVIOUS INVESTIGATIONS

- Black & Veatch, *Morris Dam Inlet/Outlet Rehabilitation, Trip Inspection Memorandum*. April, 2000.
- U.S. Bureau of Reclamation. *Morris Dam Inlet/Outlet Rehabilitation, Final Conceptual Design*. April, 1999.
- U.S. Bureau of Reclamation. *Equipment Inspection/Evaluation Report, Morris Dam Inlet/Outlet Works Modernization..* August, 1998.

1.3 EXISTING PROJECT DESCRIPTION

Morris Dam, formerly known as Pine Canyon Dam, is located approximately 4 miles north of Azusa, California in San Gabriel Canyon. The dam was constructed for water supply in 1934 by the City of Pasadena and sold to Metropolitan Water District of Southern California (Metropolitan) in 1935. Ownership of the dam was transferred from Metropolitan to the Los Angeles County Department of Public Works (Department) in 1995.

The dam is a concrete gravity dam with a straight center section and curved ends to fit the topography of the abutments. It has a structural height of 328 feet (lowest point of foundation to crest) and a crest length of approximately 800 feet. The crest of the dam is at elevation 1175 feet (245 feet above streambed) and accommodates a 20-foot wide roadway. The dam was constructed in blocks with contraction joints generally spaced at 50-foot intervals. A three-foot wide open

Morris Dam Inlet/Outlet Rehabilitation Project

contraction joint located approximately 280 feet from the west (right) end of the dam was constructed above Fault "X" that was identified in the foundation excavation.

There are six outlets to the river numbered 1 through 6 (east to west), from a single trashrack-protected intake structure located near the center of the dam. Outlet Nos. 1 and 6 are 96-inch diameter steel-lined conduits with intakes at centerline elevation 975 feet. Outlet Nos. 2 and 5 are 48-inch diameter steel-lined conduits with intakes at centerline elevation 960 feet. Outlet No. 3 is a 48-inch diameter steel-lined conduit with intake at centerline elevation 975 feet. Outlet No. 4 is a 54-inch diameter steel-lined conduit with intake at centerline elevation 975 feet that transitions to a 48-inch steel-lined conduit further downstream.

Outlet Nos. 1 and 6 have 96-inch butterfly valves located in a gate chamber for emergency closure and 72-inch needle valves located on the downstream face for regulating flows. Outlet Nos. 2, 3, 4, and 5 have bonneted slide gates located in the gate chamber for emergency closure and needle valves located on the downstream face for regulating flows; however, the needle valves on Outlet Nos. 2 and 5 have been removed for sluicing operations. Outlet Nos. 3 and 4 also have 20-inch diameter outlets that join together to form a low flow conduit. A single 96-inch by 120-inch caterpillar gate, operated by an overhead crane, is used to shut off flows during inspection and maintenance of the valves.

The concrete spillway structure is located west of the gravity dam and consists of three overflow weir sections each 70-feet long with crests at elevation 1152.0. Each bay, numbered 1 through 3 (east to west) has a drum gate that can be raised to elevation 1170.0. The concrete spillway chute drops 213 feet from the top of the weir, discharging at elevation 939.0. A three span bridge supports the 20-foot wide access road over the spillway.

Pertinent data for the Morris Dam Project is listed below on Table 1-1.

Table 1-1 General Data, Morris Dam

Location:	San Gabriel Canyon 4 miles north of Azusa, California.
Stream:	San Gabriel River
Purpose:	Water conservation
Type of Dam:	Concrete gravity dam
History:	Constructed in 1934 by the City of Pasadena
Owner:	1934-1995 Metropolitan 1995-Present Los Angeles County Department of Public Works
Height:	245 feet above original streambed 328 ft above foundation

Morris Dam Inlet/Outlet Rehabilitation Project

Crest Length:	800 ft
Crest Width:	20 ft
Crest Elevation:	1175 ft

Table 1-1 General Data, Morris Dam (continued)

Top of Parapet:	1179 ft			
Normal WS Range	1100 ft (low) – 1170 ft (high)			
Normal Maximum HWL:	1175 ft			
Storage/Area Normal HWL:	Original: 39,300 acre-feet storage, 417 acres Present: 28,695 acre-feet storage, 371 acres			
Special Construction:	Blocks with contraction joints spaced 50-ft (generally) 3-ft wide open contraction joint approx. 280-ft from the west end of dam			
Intake:	Single trashrack-protected structure near center of the dam			
Outlets to River:	Outlet #	Diameter	Elevation	Details
6 Outlets (Numbered 1-6 East to West)	1, 6	96-inch	975 ft	Upstream: Electric motor operated Butterfly valves
	2, 5	48-inch	960 ft	Downstream: Needle valves removed
	3	48-inch	975 ft	
	4	54- to 48-inches	975 ft	
	3 or 4	20-inch	945 ft	Low flow Manifold Outlet Valves Range from 4-, 6-, 8-, and 12-inches
Other Outlets: MWD Connection		108-inch	1004.5 ft	This outlet has been retired. The MWD Tower is out of commission, and the 108" connection is bulkheaded off.
Spillway	Three 70-ft long overflow ogee weir sections <ul style="list-style-type: none"> • Crest elevation with drum gates down is EL 1152.00 • 213 feet drop from top of weir • Discharge at elevation 939 ft 			

Morris Dam Inlet/Outlet Rehabilitation Project

Spillway Gates	Three 70-ft long by 18-ft high Drum Gates (Numbered 1-3 East to West) <ul style="list-style-type: none">• Elevation 1170 ft (Up)• Elevation 1152 ft (Down)
Bridge	Three Span bridge supports 20-ft wide road over the spillway.

Morris Dam Inlet/Outlet Rehabilitation Project

1.4 PROJECT OBJECTIVES

The objectives of the Morris Dam Inlet/Outlet Rehabilitation Project are as follows:

- Rehabilitate the dam's inlet and outlet works to improve both safety and reliability. Automate the dam's inlet and outlet works to improve operational efficiency.
- Rehabilitate the projects electrical system to increase capacity for additional improvements and bring it into compliance with the National Electrical Code (NEC).
- Construct new control house where the new programmable logic control operation system will be located to remotely operate the outlet works.

Brief descriptions of the features associated with the rehabilitation are presented in the following subsections.

1.4.1 Rehabilitate/Automate Drum Gates

The Bureau's inspection noted that the drum gates need numerous rehabilitation measures including seal replacement, recoating, and faceplate analysis and possible strengthening. Rehabilitation of the drum gate seals will include replacement of the rubber "J" seals, which were installed as backup to the original seals, with new seals similar in design to the original seals. It has been reported that Drum Gate No. 1 can stick in the up (closed) position and has had to be manually lowered. The following actions are planned for rehabilitating and automating the drum gates:

- Develop specifications for recoating the inside and outside of the gates.
- Perform a structural analysis to evaluate the significance of gate skin plate corrosion and develop appropriate rehabilitation measures, if necessary.
- Automate the gates by installing electric motor operators on the gate chamber's intake valves and replace the gate chamber's drain valves with electric motor operated valves.
- Indicate valve position, gate chamber pressure, gate position, and reservoir level in the operation system for the gates from the new control house.

1.4.2 Rehabilitate/Automate River Outlet Works

Rehabilitation and automation of the river outlet works to improve both safety and reliability will be accomplished as follows:

- Outlets Number 1, 2, and 5 will be retired. The downstream end of Outlet No. 1, 2 and 5 will have a new 2:1 semi-ellipsoidal steel bulkhead hinged at the springline installed to seal off the outlet. Outlet No. 2 currently has a hydraulically operated slide gate at the downstream end, and this gate and gate operator will be removed. All outlets will have sacrificial cathodic protection anodes installed inside the conduits. The conduits will be retired in the charged conditions, i.e., they will be full of water but sealed off on the downstream end. Their upstream guard valve/gate will be in the closed position

Morris Dam Inlet/Outlet Rehabilitation Project

- The discharge end of Outlet No. 3 will be rehabilitated with a new 20-inch jet flow gate. The discharge of this outlet will be directed 15-degrees to the west to help elevate erosion problems that have occurred at the access road to the toe of the dam.
- The discharge end of Outlet No. 4 will be rehabilitated with a new 42-inch fixed cone valve with an integral discharge hood.
- The discharge end of Outlet No. 6 will be rehabilitated with a new 72-inch fixed cone valve with an integral discharge hood.
- The slide gates upstream of Outlet Nos. 2, 3, 4 and 5 will be replaced with oil-hydraulic cylinder operators to provide both local and remote control, and to be compatible with other valve operators. The gate leafs and seats will be rehabilitated with new parts and new paint.
- The 96-inch diameter butterfly valves upstream of Outlet Nos. 1 and 6 will have their controls rehabilitated to provide local and remote control. The mechanical features of the valve (operators, disc, etc) will not be rehabilitated during this construction.

1.4.3 Rehabilitate Electrical System

The existing electrical system will be rehabilitated to support the loads resulting from the outlet works rehabilitation. This includes:

- Upgrading the incoming power supply from Southern California Edison (SCE) from 150 kVA to 500 kVA.
- Replacing the standby diesel engine generator with a new 300kW diesel-driven engine generator
- Designing a new 480V power distribution system.
- Replacing all existing cables and exposed conduits. Some existing embedded conduits will be reused, while others will be replaced.
- Replacing the existing lighting and telephone systems.
- Designing new instrumentation and control for the project.

1.4.4 New Control House

The new control house will be located on the right abutment of the dam. This location is termed “the area between the dam and spillway” on the original Morris Dam construction drawings. The building will be “L” shaped with a control room that overlooks the downstream face of the dam. The building will have a control room, a break room, a restroom, a shower, a relief room, and a storage room. The storage room is to store tool and other maintenance items. It is not designed to hold vehicle loads.

Morris Dam Inlet/Outlet Rehabilitation Project

The new control house will have central air and heat in the usable areas, thermostat controlled exhaust fans in the storage area, and a waste holding tank sized to require emptying no less than once a month. The exterior of the building will be stucco colored to match the color of the pylons at the abutment of the dam. The architectural features of the pylons will be used in the aesthetics of the new control house. Site grading will be required around the new control house, along with paving requirements. The building foundation will be drilled caissons a minimum of 5-feet into bedrock. The precast concrete waste holding tank will be 2,500 gallons and rated for H2O loading

1.5 ISSUES RELATED TO PROJECT IMPLEMENTATION

1.5.1 General Constraints

- (a) The removal, replacement, and repair of conduits, valves, or appurtenant work (including drum gate structures) shall only be performed between April 15 and October 15.

1.5.2 Constraints During Valve and Gate Rehabilitation

1.5.2.1 *Outlet Valves*

- (a) All six conduits are provided with an upstream intake. A single caterpillar gate is provided to inspect and repair guard valves upstream of the flow control valves.
- (b) Work that has to be performed on any of the guard valves will have to be done on a sequential basis, as there is only one caterpillar gate.
- (c) The removal of control valves can be done sequentially or simultaneously with the constraint of required downstream flow releases. This scheduling will have to be coordinated with the Department Reservoir operation plan. The sequence of rehabilitation is outlined in the Construction Methods Evaluation prepared by Black & Veatch in March 2001.

1.5.2.2 *Drum Gate Seals and Drum Gate Chamber Discharge Control Valve*

- (a) This activity will be dependent on the Department's Reservoir Operation Plan.
- (b) Estimates will have to be made for the time required to remove and replace gate seals, if the seals are to be replaced. The installation contractor will have to know the amount of time he has to perform the work and the decision at all gates must be rehabbed simultaneously or sequentially.

1.5.3 Constraints During New Sluiceway Construction

The construction contractor's schedule for work on the upstream face of Morris Dam will be limited by the yearly hydrologic cycle of the San Gabriel River. Actual dates may be adjusted depending on hydrologic conditions but the Contract Documents will be developed to show the following limitations on the schedule:

Morris Dam Inlet/Outlet Rehabilitation Project

- November 15 – April 15: Schedule no work that requires that the reservoir be dewatered (inflow from storms during this period are likely to overwhelm any diversion capability).
- April 15 – July 15: Schedule no work that requires the reservoir to be dewatered (this period is reserved for the Department to draw down the reservoir and make beneficial use of the water discharged).
- July 15 – November 15: Period of time when the contractor can schedule work requiring a dewatered reservoir. Summer storm events remain a risk. The contractor will be provided hydraulic and hydrologic data allowing for the development of a plan to prevent or minimize costs and lost time associated with such events.

1.5.4 Environmental Issues

An initial study (IS) and a negative declaration (ND) will be prepared to identify the potential biological impact of the project.

Morris Dam Inlet/Outlet Rehabilitation Project

2.0 BASIC DESIGN CRITERIA AND LOADING CONDITIONS

2.1 HYDROLOGIC/HYDRAULIC DESIGN CRITERIA

2.1.1 Operating Levels

Probable Maximum Flood (PMF)	204,000 cfs
PMF high water level	1186.40 ft
Normal Max (Top of Spillway Gates)	1170.00 ft
Spillway Crest	1152.00 ft
Normal Low Water Surface	1100.00 ft
Centerline of Outlets 1, 3, 4 & 6	975.00 ft
Centerline of Outlets 2 & 5	960.00 ft

2.1.2 Flood Flows

Flood flows of record for Morris Dam are shown below on Table 2-1. Flow data was derived from USGS gaging station No. 11083500 ("San Gabriel River near Azusa, CA", Water Years 1933-1966) using a Log-Pearson Type III distribution.

Table 2-1 Flood Flows

Event	Outflow (cfs)
2-year	720
5-year	4,400
10-year	10,600
25-year	25,800
50-year	44,800
100-year	72,200

Morris Dam Inlet/Outlet Rehabilitation Project

2.1.3 Outlet Works Capacity

Outlet No.	Original Regulating Valve	Original Capacity @ HWEL = 1170.00	New Regulating Valve	Proposed Capacity @ HWEL = 1170.00
		(cfs)		(cfs)
1	Hardie Tynes Needle	2,125	Blind flange (retired)	none
2	Hardie Tynes Needle	545	Manual slide gate (retired)	none
3	Hardie Tynes Needle	485	20-inch jet flow gate (Cd = 0.84 full open)	163
4	Pelton Needle	279	42-inch fixed cone valve (Cd = 0.78 full open)	679
5	Hardie Tynes Needle	545	Blind flange	none
6	Hardie Tynes Needle	2,125	72-inch fixed cone valve (Cd = 0.78 full open)	2,114
TOTAL:		6,104		2,956²
Spillway (gates down)		54,900 cfs @ WSEL 1170 79,500 cfs @ WSEL 1175		Unchanged Unchanged

2.1.4 Area Capacity Table

The area capacity information for Morris Reservoir is shown below on Table 2-2 for the original design and current conditions.

² The DSOD requirement is to draw down the reservoir 10 percent of its head in seven to ten days. This means an average discharge of 360 to 515 cfs in excess of the inflow.

Morris Dam Inlet/Outlet Rehabilitation Project

Table 2-2 Area Capacity for Morris Reservoir

Elevation (ft)	Designed Values		Current Values	
	Storage Capacity (acre-feet)	Surface Area (acres)	Storage Capacity (acre-feet)	Surface Area (acres)
960	375	21	0	0
975	625	25	10.1	3
1000	1,625	60	252	18
1020	3,000	83	873	44
1040	5,100	120	2,181	81
1060	8,000	162	4,096	110
1080	11,500	208	6,674	145
1100	16,800	256	9,854	171
1120	21,800	292	13,719	222
1140	27,700	335	18,802	286
1152	32,600	367	22,463	317
1160	35,300	386	25,107	340
1170	39,300	417	28,695	371

2.2 STRUCTURAL CRITERIA

2.2.1 General

Unless otherwise specified in these criteria, the structural design was in accordance with the following documents:

- ACI 318-95, Building Code Requirements for Reinforced Concrete.
- AISC Specification for the Design, Fabrication, and Erection of Structural Steel for Buildings, ninth edition, 1995.
- Uniform Building Code (UBC), 1997 edition.
- California Code of Regulations, Title 24 (or California Building Standards Code), Part 2, the California Building Code.
- America Welding Society (AWS) AWS D1.1 – Structural Welding Code
- Strength Design for Reinforced Concrete Hydraulic Structures, Technical Engineering and Design Guides as Adapted from the US Army Corps of Engineers, No. 2, ASCE.

Morris Dam Inlet/Outlet Rehabilitation Project

2.2.2 Materials

<u>Concrete</u>	Structural	$f'_c = 4,000 \text{ psi} @ 28 \text{ days}$
	Pipe blocking, encasement concrete fill, and duct bank	$f'_c = 3,000 \text{ psi} @ 28 \text{ days}$
<u>Grout</u>	Grout	$f'_c = 5,000 \text{ psi} @ 28 \text{ days}$
<u>Reinforcing Steel</u>		ASTM A615, Grade 60
<u>Structural Steel</u>	Structural Steel	ASTM A36
	Structural Tubing	ASTM A500, Grade B
	Steel Pipe	ASTM A53, Type E or S, Grade B ASTM A500, Grade B, C, or D
		ASTM A501
	High-Strength Bolts	ASTM A325, Type 3
	Anchor Bolts	ASTM A307 or ASTM A36
	Welding	AWS D1.1, Table 3.1, 70 ksi filler Material
<u>Steel Decking</u>	Floor and Roof	steel sheet ASTM A653SQ, Galvanized

2.2.3 Concrete Design, Detailing and Construction Requirements

Shrinkage and Temperature Reinforcement

- ACI 318-95
- ASCE, Strength Design for Reinforced Concrete Hydraulic Structures

Morris Dam Inlet/Outlet Rehabilitation Project

Ultimate Strength Design

Load factor, hydrostatic fluid pressure. Appropriate section of:

- ACI 318-95
- ASCE, Strength Design of Reinforced Concrete Hydraulic Structures

Minimum Concrete Cover

- ACI 318-95 and appropriate sections of ASCE, Strength Design of Reinforced Concrete Hydraulic Structures

2.2.4 Design Loads

Structures were designed to support and resist the loads and forces listed below.

Dead Loads

The vertical load due to actual weight of all permanent elements of the structure and equipment. Unit weights were assumed as follows:

Concrete	150 lb/ft ³
Steel	490 lb/ft ³
Water	62.4 lb/ft ³

Live Loads

All vertical loads other than dead loads. The basis live loads were assumed as follows unless otherwise determined by the lead structural engineer:

Roof	20 lb/ft ²
Warehouse Floor	250 lb/ft ²
Stair Stringers and Stair Treads	100 lb/ft ² or 300 lb concentrated load

Equipment and Loads

Floor live loads above are intended to represent general equipment loads. Detail design was based on weight and location of actual equipment. Horizontal and vertical accelerations for design of equipment anchorage and support was based on the data developed in "Morris Dam, Additional Seismic Stability Study," Morrison-Knudsen Engineers, Inc., November 1988. Seismic compliance reports for equipment support are a requirement of the Contractor, and shall be based on a horizontal acceleration of 0.7g and a vertical acceleration of 0.47g. Equipment that is supported with the use of vibration isolators shall utilize a horizontal acceleration of 1.4g and a vertical acceleration of 0.94g.

Morris Dam Inlet/Outlet Rehabilitation Project

Wind Loads

Wind design is in accordance with Section 2311 and referenced tables of UBC. The basic wind speed of 80 mph, Exposure C, and Importance Factor of 1.15 was used unless otherwise determined by the lead structural engineer.

Seismic Load

The following seismic parameters were used for the structural design of the Control House.

Seismic Zone Factor (Z) = 0.4	Seismic Coefficient (Ca) = 0.715
Seismic Importance Factor = 1.25	Seismic Coefficient (Cv) = 1.024

Lateral seismic forces due to reservoir water was determined by the Westergaard formula.

Load Combinations

D = Dead Load

L = Live Load

F = Hydrostatic pressure

W = Wind pressure

E = Seismic load

H = Static soil pressure

Load Factor Design

<u>Load Case</u>	<u>Design Load</u>
I	$1.4D + 1.7L + 1.7F + 1.7H$
II	$0.9D + 1.7H$
III	$0.75 (1.4D + 1.7L + 1.7F + 1.7H + 1.7W)$
IV	$0.75 (1.4D + 1.7L + 1.7F + 1.7H + 1.87E)$

Hydraulic structures were designed for an additional factor of 1.3 applied in accordance with ASCE, Strength Design for Reinforced Concrete Hydraulic Structures. Appropriate increases in allowable stress are as follows:

Morris Dam Inlet/Outlet Rehabilitation Project

<u>Load Case</u>	<u>Working Stress Design</u>	<u>Increase in Allowable Stress for Hydraulic Structures</u>
I	D + L + F + H	---
III	D + L + F + H + W D + F + H + W	1/3
IV	D + L + F + H + E or D + L + H + E	1/3

Deflections

For floors and roofs, the maximum allowable deflections are:

Members under live load only	L/360
Members under dead load and live load	L/240

Where L = center-to-center span of the structural member, in the same units as deflection.

2.2.5 Drum Gates

Drum gates were analyzed using the ASCE Allowable Stress Design Method of Design of Hydraulic Steel Structures – Technical Engineering and Design Guide No. 22. The gates were considered Type B Hydraulic Steel Structures (HSS), and for this type structure the allowable stress of 0.83 times that allowed by the American Institute of Steel Construction Allowable Stress Design Manual of Steel Construction, 9th edition.

2.3 MECHANICAL CRITERIA

2.3.1 Mechanical Criteria

2.3.1.1 *Fixed Cone Valve and Bulkhead Design Criteria*

Items to be included for the specification and purchase of the fixed cone valve includes the follow information:

Hydraulics

- (a) Reservoir operating water levels.
- (b) Profile drawing and dimensions of the intake, conduit from the intake to the connection to the fixed cone valves.
- (c) Centerline of the valves and the discharge angle of the valves, if any.

Morris Dam Inlet/Outlet Rehabilitation Project

- (d) A calculated and an agreed upon hydraulic loss coefficient of the intakes and conduits to the entrance of each valve where $H_L = K \times Q^2/2g$.

Fixed Cone Valve Hood Design and Transition Section

- (a) Fixed cone valves will be provided on Outlets No. 4 and 6.
- (b) Valve to be furnished with an integral hood furnished integral with the valve or with a hood furnished by others located separately from the valve. The exact location of a separate hood to be specified by the valve manufacturer.
- (c) If a separate hooded structure is to be provided, it will be important to evaluate the additional weight that maybe required for a steel lined concrete hood that would be located just downstream of the valve. The existing concrete substructure will have to be evaluated to ensure there will be no problems with this additional load.
- (d) The supplier of the valve shall provide a transition section between the existing flanges just downstream of the dam face where connections were made for the Needle cone valves.
- (e) The length of the transition section shall be established based on the extent of the probable discharge plume to the discharge area of the dam.

Fixed Cone Valve Characteristics

- (a) The valve on each conduit shall have the following guaranteed discharge coefficient at full open:
 - Jet Flow Gate – 0.84
 - Fixed Cone Valve – 0.78
- (b) Valve vane arrangement shall be based on a proven design based on passed performance of similar sizes of valves under similar head and flow conditions. The manufacturer shall have been in the business of manufacturing this type of valve throughout the last 10 years.
- (c) An agreed upon vibration safety factor for the number of vanes in the valve and ratios of the valve vanes thickness and shell thickness shall be made using guidelines presented in the report “Vane Failures of Hollow Cone Valves” by Albert Mercer, 1970, International Association for Hydraulic Research, Stockholm.
- (d) The valve manufacturer shall submit results of earlier model data and prototype flow discharge characteristic as a function of head and flow for 10 degrees of opening to 100 percent open.

Valve Operation

- (a) The valves are to be opened and closed by electric motor driven gear train actuator.
- (b) Remote and local manual controls shall be provided.

Morris Dam Inlet/Outlet Rehabilitation Project

Bulkheads

- (a) Bulkheads shall be placed on Outlets No. 1, 2, and 5.
- (b) The bulkheads shall be designed to ASME Pressure Boiler & Vessel Code VIII based on maximum reservoir Elevation 1179 feet.

Contracts for Procurement and Installation

- (a) The procurement and installation of the valves will be the responsibility of the general contractor for Design Package Number 1.
- (b) The contractor will be responsible for the removal of the existing valves and associated piping.

2.3.1.2 Automation of 96-inch Diameter Emergency Guard Butterfly Valves

- Add limit switches to provide for remote control of the Butterfly valves on Outlets No. 1 and 6.
- Replace the existing manually operated bypass valve with new valve and electric motor operators.
- Grating platform above the butterfly valves will require modification to provide space for the electric motor operators.
- Motor operator shall be manufactured by Limitorque.

2.3.1.3 Rehabilitation of 48- and 54-inch Emergency Guard Slide Gates

Mechanical Design Criteria

Type.....	Existing Bonneted Slide Gates
Number of Gates.....	(3) 48-inch and (1) 54-inch
Operating Speed.....	Approximately 12 inches per minute
New Operator.....	Oil-Hydraulic
Hydraulic operation.....	850 psi maximum System Pressure NFPA Hydraulic Cylinder Stainless steel piston stem NFPA Hydraulic power unit with two pumps and motors
Design of Replacement parts.....	Stem packings, stem nut, operator support minimum of 40% of yield Strength or 25% UTS (Steel, stainless steel, bronze)
Operating head.....	195 feet (54-inch and upper 48-inch) 210 feet (lower 48-inch)

Morris Dam Inlet/Outlet Rehabilitation Project

The following criteria was used to calculate the operating loads for the slide gates:

- Coefficient of friction: 0.60
- Downpull will be calculated based on dimensions of gate leaf
- Weight of moving parts will be calculated
- Additional 20 percent will be added to cover contingencies

Operation Criteria

Operation Local/Remote

Local Operation by operation of selector switch and appropriate OPEN-STOP-CLOSE pushbutton to activate hydraulic control system. Remote operation by operation of appropriate OPEN-STOP-CLOSE command.

2.3.1.4 20-inch Jet-Flow Gates

Mechanical Design Criteria

Number of gates (1) Outlet Works

Operating Speed Approximately 6 inches per minute

Operator Electric Motor-Operator
480 Volts, 3 Phase
Stainless Steel Gate Stem

Design Handbook of Applied Hydraulics
Minimum of 40% of Yield Strength or 25% of UTS
(Steel, stainless steel, bronze)

Operating head 195 feet (outlet works)

Operation Criteria

Initiation Local/Remote

Manual Operation Handwheel on motor-operator

Local operation by operation of selector switch and appropriate OPEN-STOP-CLOSE pushbutton to actuate electric motor-operator. Remote operation by operation of appropriate OPEN-STOP-CLOSE command.

Morris Dam Inlet/Outlet Rehabilitation Project

2.3.1.5 Drum Gate Flow Control Valves

Gate Chamber Valve Arrangements

- (a) The gate chamber discharge valve shall be an 18-inch V-ported knife gate valve with and elbow and reducer section. The valve assembly be installed in the space vacated by the old 30-inch angle needle valve. The valve supplier provide the necessary transition sections both upstream and downstream of the valve. The manufacturer will be given information of the existing mating conditions for the valves but shall be responsible for mating with the existing flange permanently installed. If transitions section are necessary either upstream or downstream, the valve supplier shall provide the necessary sections.
- (b) The gate chamber inlet valve shall be a 16-inch diameter eccentric plug valve. The valve assembly shall be installed in the space vacated by the old 16-inch gate valve. The Contractor shall provide the necessary transition sections both upstream and downstream of the valve.

Valve Controls and Operation

- (a) The valves will be electric motor operated.
- (b) The valves shall be provided with local and remote control with programmed logic to select the valve opening to position the drum gate at the desired position as a function of the reservoir water level elevation.
- (c) The valves shall be provided with a valve position transmitter for monitoring the status of the valve and for the automatic operation of the drum gate.

2.3.1.6 Drum Gate Seals

Seal Evaluations

- (a) As noted in the Investigation Report, the rubber "J" seals that were installed as backup seals to the original gate seals have been wedged and torn. The seals are located on the ends of the gate, at the gate hinge, and at the spillway crest in front of the upstream face of the drum gate. Although not conclusive, the damaged rubber "J" seals could be the cause for the jamming of Gate No. 1.
- (b) It was noted in the Inspection Report that there were sections of gate seals that had been damaged or badly worn.
- (c) Furthermore, there are spring loaded joint seals, at the end corners of the gates, with bronze pads mounted between the springs. There were no indications of damage to these seals as there are no scratch marks or gouges on the painted surfaces of the pier walls where these seals contact and rotate.

Morris Dam Inlet/Outlet Rehabilitation Project

Gate Seals Replacement

- (a) The decision was made to replace the original gate seals and the backup rubber "J" seals and replaced this seal combination with a completely new set of stainless steel metal seals similar in shape of the original gate seals. The seals will be design to give the similar spring characteristic and contact pressure as the original spring material. New rubber sealing strips shall be provide with the new seals. The rubber sealing strips shall be cut to conform to the shape of the curvature at the ends of each of the drum gates. The end rubber seals shall not be straight pieces of rubber bent into a curved configuration to avoid the pitching of the rubber. The rubber sealing strips shall attach to the metal seals by stainless steel pope rivets.
- (b) The old clamp and filler bars, shim plates and bolts and cap screws shall be replaced with a complete net set of material.

2.4 ELECTRICAL CRITERIA

2.4.1 Codes and Standards

The electrical design complies with the following codes and standards, as last revised at the date of the proposal for the project:

- National Electrical Code of the National Fire Protection Association
- National Electrical Safety Code, ANSI C2
- California Code of Regulations (CCR), Title 8, Electrical Safety Orders
- California Code of Regulations (CCR), Title 24, California Building Code
- State of California, General Order No. 128, Rules for Construction of Underground Electric Supply and Communication Systems
- Laws and Regulations of the County of Los Angeles

The following industry standards and publications were used as applicable:

- ANSI – American National Standards Institute
- NEMA – National Electrical Manufacturers Association
- UL – Underwriters Laboratories
- IEEE – Institute of Electrical and Electronics Engineers
- IES – Illumination Engineers Society
- ICEA – Insulated Cable Engineers Association

Morris Dam Inlet/Outlet Rehabilitation Project

The appropriate sections were referenced in the equipment specifications. Where there was a conflict among the above governing codes and standards, the most stringent provision as determined by the Department shall govern the design.

2.4.2 Equipment and Circuit Tag Numbering System

Equipment tag numbers are assigned in accordance with the following system. A typical equipment tag number will conform to the standard form ABB-CCC-DD, where:

A = Design Package Number (1 or 2)

BB = System Code (see below)

CCC = Equipment Type

DD = Sequential Number

A list of system codes that were used on the project includes:

AC = Azusa Conduit

CH = Control House

CO = Control System

CP = Cathodic Protection

CR = Cranes & Hoists

DG = Drum Gates

DR = Drainage

DW = Domestic Water

EP = Primary Electric Power (480V)

ES = Secondary Electric Power (120/208V)

FW = Fire Water

HP = Hydraulic Power

HV = Heating, Ventilation, & Air Conditioning

RO = River Outlets

RS = Reservoir

ST = Sluice Tunnel

UP = Uninterruptible Power

VM = Video Monitoring

WW = Waste Water

Morris Dam Inlet/Outlet Rehabilitation Project

Input/Output (I/O) points for the control system were assigned based on the equipment number that the point is associated with followed by a two-digit suffix indicating what the point represents.

Circuit numbers were assigned per the standard form ABB-CDD, where:

A = Design Package Number (1 or 2)

BB = System Code as described above

C = Circuit Type (P for Power, C for Control, or L for Low Voltage Instrumentation & Communications)

DD = Sequential Number

Circuit routing and raceway design was done with the Black & Veatch Cable and Raceway Management System (CARMS). This proprietary database program contains information for all circuits and raceways on the project, and allows the designer to quickly and correctly route cables and size conduits and trays. The program offers other valuable information to the user such as total lengths of each type of cable and conduit needed for construction.

Wiring diagrams were created with the Black & Veatch Cable Termination Program, which is another proprietary database linked with the CARMS program. Cable and Equipment information is entered only in the CARMS program, and any changes made in CARMS are automatically updated in the Cable Termination Program. This new program provides a higher level of flexibility and reliability in the design of the wiring diagrams.

Morris Dam Inlet/Outlet Rehabilitation Project

3.0 SPECIFIC DESIGN FEATURES

3.1 NEW CONTROL HOUSE CONSTRUCTION

3.1.1 Location

The new Control House will be constructed at the southeast corner of the existing parking lot area, and will overhand the existing slope. This will maximize the parking area atop the dam.

3.1.2 Basic Layout

The Control House will contain a main control room with an Operator's Console equipped with the Operator's Workstation and Engineer's Workstation. The Control House will also contain a break room, a kitchen area, a bathroom with shower, and a storage room. The basis layout shown in contract drawing DP1-A101.

3.1.3 Architectural Design and Related Issues

3.1.3.1 Space Programming

The building area shall be approximately 960 square feet with the following divisions:

- Control Room: 16' x 17'-6" or 280 square feet.
- Break Room: 12' x 14'-2" or 170 square feet.
- Relief Quarters: 10' x 10'-10" or 108.3 square feet.
- Bathroom with shower: 11'-10" x 10'-6" or 124.3 square feet.
- Storage Room: 16'x 20' or 320 square feet.

3.1.3.2 Aesthetics

The Control House shall blend with the existing structures by having similar design features, architectural elements, and matching colors and finishes.

3.1.3.3 Accessibility

The Control House shall be fully accessible to the physically disabled. Accessibility considerations shall include, but not limited to, path of travel from the parking area to the building, parking, drinking fountain, kitchen and toilet room design, access through room and spaces, and interior and exterior signage programs.

3.1.3.4 Building Code Requirements

The Control House shall be in full compliance with all governing codes and regulations including, but not limited to, the current editions of Uniform Building Code, Uniform Mechanical Code, Uniform Plumbing Code, National Electrical Code, California State Title, 24 relating to energy conservation and accessibility, and The Americans with Disability Act.

Morris Dam Inlet/Outlet Rehabilitation Project

3.1.4 Building Systems, Materials and Finishes

Subject to approval by the Department, the following building systems, materials, and finishes shall be applied to the Control House Building:

Exterior Material and Finish

- Roof: Three-ply fiberglass built-up roof with cap sheet.
- Exterior Wall: Lath and plaster. Finished to match adjacent towers.
- Doors: Steel 3' x 6'-8" doors with 16 gage steel frame.
- Windows: Operable aluminum casement with view section.
- Light Fixtures: Match existing fixtures.

Interior Material and Finish

- Walls: 5/8" gypsum wallboard throughout. Moisture resistant boards where required by code and in moisture sensitive areas, orange peel texture.
- Ceiling: Acoustic ceiling tiles in all rooms except the bathroom and shower, whereas in these areas ½" moisture resistance gypsum wallboard will be used.
- Floor Materials: Durable low maintenance carpet will be used throughout except in the bathroom where 1/8" gage sheet vinyl floor will be used. Covered base in all moisture sensitive areas.
- Paint: Low sheen water based paint for Control Room and Relief Quarters; semi-gloss enamel paint elsewhere.

Insulations

- Roof: R-30 fiberglass.
- Exterior Walls: R-19 fiberglass
- Interior Walls: R-11 fiberglass.
- Under Floor Cavity: R-19 fiberglass.

Appliances

- Refrigerator
- Microwave oven
- 4 Burner Electric Cook Top
- Garbage Disposal

Morris Dam Inlet/Outlet Rehabilitation Project

Structural System

Foundation: Drilled piers, concrete grade beams, and retaining walls with footings where required. Design Bearing capacity of 1,000 pounds per square foot.

Floor Material: Concrete.

Floor Framing: Metal deck over steel beams and steel joints.

Wall system: Steel structural studs.

Roof Framing: Steel deck over steel joists

Lateral Resistance: Steel braced frame system.

Heating, Venting, and Air Conditioning

Air Conditioning: 3-ton heat pump unit, ground mounted.

Exhaust fans: 100 to 200 cpm units as required.

Plumbing

Toilet Fixture: Accessible floor mounted tank type unit.

Lavatory: Accessible wall mounted porcelain china unit.

Water Heater: 30-gallon capacity commercial unit.

Floor Drain for Toilet/Shower Room.

Kitchen Sink: Stainless steel, single compartment unit.

Garbage disposal: 3/4 HP unit.

Electrical

New 100-amp, 480/277-volt power panel and 150-amp, 120/208-volt lighting panel.

Fluorescent lighting per NEC and Title 24 requirements.

Electrical outlets per NEC requirements. Ground Fault Interrupted (GFI) receptacles at locations as required by NEC.

Waste Holding Tank

The 2,500 gallon precast concrete tank rated for H-20 loading will be installed underground beneath the parking lot. The tank is sized to be emptied no less than once per month. A 4" Cast Iron Soil Sewer pipe will run from the control house to the tank inlet.

Morris Dam Inlet/Outlet Rehabilitation Project

3.2 DRUM GATE REHABILITATION

3.2.1 DRUM GATE STRUCTURAL ANALYSIS

Corrosion of drum gate skin plates has lead to concern that this corrosion may pose a structural integrity problem with the gates. A structural analysis was performed to evaluate the significance of gate skin plate corrosion. The corrosion was quantified during USBR's 1998 inspection.

The drum gate skin plates are supported by internal framing (frames at 24-inch centers) and subjected to hydrostatic pressure loading. Skin plates were analyzed using both hand calculations and computer structural analysis software with plate element capability. The analysis focused on the skin plate; however, a section of the gate including 2 or 3 frames was analyzed using computer structural analysis software to evaluate frame stresses. Plate end restraint conditions and load pressure diagrams were selected to closely match actual conditions. Plate thickness used in analysis reflected corrosion loss determined from gate inspections. By use of appropriate analysis method, plate stresses was determined to allow comparison with allowable values. Hand calculations used accepted plate formulas for plates stressed below their elastic limit such as those compiled in R. J. Roark's Formulas for Stress and Strain, McGraw-Hill Book Company. In cases where plate continuity over several supports combined with varying hydrostatic pressure loading warrants a more detailed analysis, sections of the skin plate were analyzed with computer structural analysis software with plate element capability (such as RISA-3D). This analysis was be part of the analysis described above for frame evaluation.

Drum gate stresses determined by analysis were evaluated using Allowable Stress Design Method (ASD) of Design of Hydraulic Steel Structures – Technical Engineering and Design Guide No. 22 published by ASCE. This manual is adapted from the U. S. Army Corps of Engineers' Engineering Manual, EM 1110-2-2105, Design of Hydraulic Steel Structures. The drum gates are considered Type B Hydraulic Steel Structures (HSS). For Type B HSS, the allowable stress is 0.83 times that allowed by the American Institute of Steel Construction's (AISC) (1989) Allowable Stress Design Manual of Steel Construction, 9th Edition.

3.2.2 SEAL REPLACEMENT DESIGN

The new seals shall be shaped identically to the original seal configuration. The new seal will be fabricated of stainless steel plate conforming to the requirements of ASTM 666-95 type 301 or 302, ½ hardness cold rolled. The nominal seal thickness shall be 3/64”

The seal will be designed to have the equivalent deflection characteristic and contact pressure as the origin seals.

The rubber portion of he new seals will be of natural molded rubber containing reinforcing carbon black, zinc oxide, accelerators, antioxidants, vulcanizing agents and plasticizer to meet the physical properties stated in the specification.

The rivets attaching the rubber portion of the seals to the metal portion of the seals shall be the pop rivet type with stainless steel rivet and stainless steel mandrel both of 300 stainless steel, 5/32”

Morris Dam Inlet/Outlet Rehabilitation Project

nominal diameter flat heads. The grip length from passed experience has indicated a length of 3/8". This length shall be re-verified to establish an acceptable compression of the washer back against the rubber pad.

The clamp and filler bars and shim plates shall be fabricated from ASTM A36.

The corresponding nuts and washers shall be stainless steel 304 conforming to ASTM F593 and F594

3.2.3 GATE AUTOMATION

The Morris Dam Spillway contains three drum gates that are used to control the level of the upstream reservoir. Associated with each gate are intake and outlet valves respectively to and from the gate chamber, a gate chamber pressure transmitter and a drum gate position transmitter. Drum gate position, or height, is controlled by raising and lowering the water level in the drum gate chamber through modulation of the position of the outlet valve, hence controlling the discharge out of the gate chamber.

3.3 RIVER OUTLET REHABILITATION

3.3.1 RETIREMENT OF OUTLETS NO. 1, 2 AND 5

Outlets No. 1 and 5 will be demolished up to the flange located 3' from the face of the dam. A new steel pipe section will be connected to the existing flange supported by a new saddle pipe support. The Outlets will be sealed with a new semi-ellipsoidal bulkhead hinged at the spring line. A 6" drain valve with knife gate valve with chain will be located adjacent to the flange connection. Air and vacuum valves to vent the pipe will be placed on the new steel pipe sections with the valves located on the above deck. Within the emergency gate chamber the hydraulic cylinder will be removed and the associated piping will be removed and capped at the source.

After removal of the regulating equipment, the semi-ellipoidal bulkheads will be installed.

The guard valve (Outlet No. 1) and slide gates (Outlets No. 2 and 5) leak significantly. Retirement of these outlets will involve lining the interior with a new coating system and installation of sacrificial anodes. The guard valves or slide gates will be closed, but eventually the conduits will fill and be fully charged because of the leakage around the discs. A balanced head across the guard valves and slide gates is desirable when periodically exercising them.

3.3.2 REHABILITATION OF OUTLETS NO. 4 AND 6

The existing regulating valves on Outlets No. 4 and 6 will be removed and replaced with new fixed cone valves. The 54-inch slide gate for Outlet No. 4 will be rehabilitated. One each 40- and 72-inch diameter fixed cone valves with electric motor-operators and integral discharge hoods are designed for Outlets No. 4 and 6, respectively. The design details the removal of the existing equipment and any modifications to the existing conduit and support structure. Local and remote

Morris Dam Inlet/Outlet Rehabilitation Project

control will be provided for the electric motor-operators at Outlet Nos. 4 and 6 and for the 96-inch butterfly guard valve on Outlet No. 6 .

As with Outlet No. 1, the removal of the 42-inch and 96-inch needle valves at Outlet Nos. 4 and 6 will require that the valves be dismantled at the site.

Installation of the fixed cone valves shall be done under the supervision of the fixed cone valve supplier. The installation contractor shall be required to have had previous experience in installing valves of this type. Testing of these valves should be done at the specified design reservoir water level, if at all practical.

3.3.3 REHABILITATION OF OUTLET NO. 3

The existing regulating valve on Outlet No. 3 will be removed and replaced with a new jet-flow gate. One 20-inch diameter jet-flow gate with an electric motor-operator and a discharge guide will be designed for Outlet No. 3. The design details the removal of the existing equipment and any modifications to the existing conduit and support structure. Local and remote control will be provided for the 48-inch slide gate that serves as the guard gate for the 48-inch conduit.

The removal of the 36-inch needle valve may require the valve be dismantled at the site. The automation of the 48-inch slide gate will require the use of the caterpillar gate located upstream and at the top of the dam.

Testing of the jet-flow gate will be performed with a minimum specified reservoir elevation.

3.3.4 MISCELLANEOUS RELATED WORK

3.3.4.1 Review of Valve Supports

Existing valve supports (embedded steel anchorages and concrete pedestals) were analyzed to determine their adequacy for support of rehabilitated and new valve equipment. New steel anchorage embedments and new concrete pedestals were designed to provide the necessary support capacity. Concrete pedestal modifications includes anchorage of pedestal to dam mass concrete if .

3.3.4.2 Miscellaneous Metals Work At Outlet

Miscellaneous metals work at the outlet will consist of steel embedments and platforms. Embedded steel anchorages installed in concrete support structures will be provided for new and rehabilitated valves and operators and for new platform supports. Exposed anchorage steel will be hot dipped galvanized. Existing steel platforms will be modified and new platforms will be provided to facilitate access to valves and operators for operation, inspection and maintenance. Platform work will include support steel, grating, handrail, stairs and ladders. Support steel will be coated with appropriate paint. Grating, handrail, stairs and ladders will be hot dipped galvanized.

Morris Dam Inlet/Outlet Rehabilitation Project

3.4 ELECTRICAL, INSTRUMENTATION AND CONTROL

3.4.1 ELECTRICAL SYSTEM

The incoming 480V service from Southern California Edison (SCE) is currently sized for 150 kVA. To accommodate the additional electrical load at the dam, this service will be upgraded to 500 kVA. The incoming service upgrade will require new transformers and a new transformer mounting platform. This work will be accomplished by SCE apart from the construction contracts.

The existing service disconnect switch, CT box, and meter are located in the old Transformer Room in the Diesel Generator Building. These will be replaced with a new 600-amp metering panel in approximately the same location. The metering panel will be designed to meet the requirements of SCE. A new 600-amp automatic transfer switch (ATS) will be placed adjacent to it.

The existing 75 kVA emergency diesel generator will be replaced with a new one rated for 375 kVA, 300 kW, and 0.8 power factor.

Three new 480V Motor Control Centers (MCCs) will be furnished and located as follows:

1. 1EP-MCC-01 will be located in the “Transformer Room” next to the diesel generator room, on the north wall. 1EP-MCC-01 will be connected to the load side of the ATS, and shall feed 1EP-MCC-02 and 1EP-MCC-03. It will also feed the Azusa Conduit Slide Gates, the MWD Outlet Tower Screen Hoist, Diesel Generator Auxiliaries, and new Power Panels in the Diesel Generator Room and Caterpillar Gate House.
2. 1EP-MCC-02 will be located in the corridor just east of the emergency gate chamber, on the south wall. It will feed the Guard and Sluice Gates HPU, 96" Guard Valves, Outlet Valves and Gates, Sump Pumps, Conduit Control House 3-ton Hoist, Domestic Water Pumps, Fire Water Pumps, and two Power Panels to be located at the east and west ends of the Emergency Gate Chamber. Power cables to this MCC will be routed from 1EP-MCC-01 through new conduits up over the parapet and down along the stairs to the Emergency Gate Chamber.
3. 1EP-MCC-03 will be located in the Spillway Chambers on the second floor from the bottom, in the room on the north side of the east chamber. It will feed the Drum Gate Inlet and Outlet Valves, the Fire Water Booster Pump, new Power Panels for the Control House and Spillway Chambers, and a new transformer for the cottage. Power cables to this MCC will be routed from 1EP-MCC-01 through new conduits up over and along the inside of the parapet to the southeast pylon, and through new conduits mounted to the existing handrail along the crest of the dam. New concrete duct bank will be installed to carry the cables from the southwest pylon to the spillway chambers.

By having three MCCs rather than just one, the number and length of power cables will be reduced because each MCC will be located nearer to the loads it will feed. A shorter distance to the loads will also result in less voltage drop, and smaller cables may be used.

Morris Dam Inlet/Outlet Rehabilitation Project

Lockout/tagout provisions will be provided for all electrically-operated equipment at the MCCs. Each breaker and motor circuit protector in the MCCs will be padlockable in the "off" position. Separate disconnect switches will also be provided at each motor, giving the maintenance person a disconnecting means that is within sight of the motor. For motor operated valves and gates, the local disconnect switches will be intrinsic to the motor operators. Separate disconnect switches will also be provided for the hoists in the Caterpillar Gate House and Conduit Control House.

3.4.2 CONTROL SYSTEM

The control system will include a Programmable Logic Controller (PLC), Operator's Workstation, Engineer's Workstation, Alarm Printer, and Graphics/Reports Printer, all located in the new Control House. The PLC shall be fed from a small Uninterruptible Power Supply (UPS), also in the Control House. Three sets of Remote I/O Racks will be provided, one inside a spare section of each of the three MCCs. These I/O Racks will contain I/O points for the loads inside the MCCs, as well as any other instrumentation in the general area. Since the majority of the I/O points for the system will likely come from the MCCs, it makes sense to locate the I/O Racks as close to the MCCs as possible. By specifying an empty section in each MCC, the wiring may be done internally. Internal wiring could possibly be done at the MCC factory, saving time and labor in the field.

The PLC will be installed in the control room of the new Control House in an electronics cabinet. The PLC cabinet will also house the Department's existing Geomation MCU used for their Dams Automated Data Acquisition System (DADAS). The existing DADAS presently communicates with the Department's headquarters through both a satellite phone link and telephone line. The data from the new control system will be sent to headquarters through a new dedicated digital-grade telephone line to the Engineer's Workstation. An existing level transmitter in the Caterpillar Gate House is wired to the Geomation MCU. An analog output from the Geomation MCU will be hard-wired to send the reservoir level signal to the new PLC.

The following equipment will be controlled and monitored by the new PLC:

1. Drum Gate Inlet and Outlet Valves (six).
2. River Outlet No. 3 – 20-inch Jet Flow Gate, 48-inch Guard Slide Gate, and Bypass Valve.
3. River Outlet No. 4 – 40-inch Fixed Cone Valve, 54-inch Guard Slide Gate, and Bypass Valve.
4. River Outlet No. 6 – 72-inch Fixed Cone Valve, 96-inch Guard Butterfly Valve, and Bypass Valve.
5. Domestic Water Pumps.
6. Fire Water and Booster Pumps.

Morris Dam Inlet/Outlet Rehabilitation Project

Each of the equipment listed above will have the capability of being controlled locally (at the equipment) or remotely (from the control room). A key-operated local-remote switch at the local control panel will allow the operator to choose which location will have control of the equipment.

The following equipment will be controlled locally only:

1. River Outlet No. 1 – 96-inch Guard Butterfly Valve.
2. River Outlet No. 2 – 48-inch Guard Slide Gate.
3. River Outlet No. 5 – 48-inch Guard Slide Gate.
4. Azusa Conduit Slide Gates (four).
5. Sluice Tunnel Slide Gate.
6. Sump Pumps.

The following local control panels will be provided:

1. One panel for the Azusa Conduit Slide Gates, to be located outside near the gate operators.
2. One panel for each Drum Gate (total of three), to be located in the Spillway Chambers.
3. One panel for the three Outlet Valves/Gates and Sluice Gate, to be located inside the Venturi Register House.
4. One panel for the six Guard Valves/Gates, to be located in the Emergency Gate Chamber.
5. One panel for the Domestic Water Pumps, to be located in the Conduit Control House.
6. One panel for the Fire Water Pumps, to be located in the Emergency Gate Chamber.
7. One panel for the Fire Water Booster Pump, to be located near the pump.

Each panel will contain one or more Local/Remote switches, which will be key-operated to prevent unauthorized operation of the equipment. Control devices will be installed on a swing panel inside the control panel. The control panels will be padlockable to prevent unauthorized tampering.

3.4.3 LIGHTING SYSTEM

The existing lighting system at the dam will be completely replaced, with the exception of the ornamental lights and poles along the crest of the dam. These fixtures will have their sockets and lamps replaced, and will be rewired to the new lighting panels.

The new lighting system was designed in accordance with the Illuminating Engineering Society (IES) Handbook, which provides guidelines for foot-candle levels for various applications.

Morris Dam Inlet/Outlet Rehabilitation Project

Lighting inside the dam tunnels was designed for an average of five foot-candles, and lighting in the spillway chambers, emergency gate chamber, and existing buildings was designed to provide an average of twenty foot-candles. Light fixture quantity, spacing, and layout was designed with the help of *Visual 2.0* software from Lithonia Corporation.

The light fixtures inside the dam are currently fitted with a mini-fluorescent lamp made by General Electric. Through conversations with sales representatives of General Electric, it has been learned that these lamps are designed for residential or commercial use, and are not intended to be installed inside an enclosed fixture unless the power is less than about 15 watts. Using a lamp greater than 15 watts inside an enclosed fixture will greatly reduce the expected life of the lamp. Using 15-watt lamps would result in too many fixtures to obtain the lighting levels required. An open-style fixture may be used with larger wattage lamps, but this is not recommended from a safety point of view. Fixtures and lamps in tight spaces could be easily damaged, and they could not be used in any wet locations. Furthermore, most open-style fixtures are impractical for this application. Therefore, the mini-fluorescent lamps and existing fixtures will be replaced.

New fixtures inside the dam will be corrosion-resistant industrial fluorescent type. Fluorescent fixtures are more efficient and longer lasting than incandescent fixtures. The large quantity of fixtures required to light the inside of the dam means that efficiency and life expectancy are important concerns. Fluorescent fixtures also have excellent color rendition, and obtain full light output upon energizing much quicker than High Intensity Discharge (HID) fixtures. They are preferred over HID fixtures for indoor lighting because of these reasons.

New outdoor fixtures will be HID for their efficiency and high light output. Types of HID fixtures include Metal Halide, Mercury Vapor, High Pressure Sodium, and Low Pressure Sodium. A comparison of various types of HID fixtures is shown in Table 3-1.

Table 3-1 HID Lighting Fixture Comparison

Type of Fixture	Color Rendition	Efficiency	Fixture Cost
Metal Halide	Very Good	Fair	High
Mercury Vapor	Good	Poor	Low
High Pressure Sodium	Fair	Good	Medium
Low Pressure Sodium	Very Poor	Very Good	Medium to High

High Pressure Sodium fixtures offer the best combination of color rendition, efficiency, and fixture cost for this application. They are also very common and replacement fixtures and lamps may be easily obtained. Therefore, High Pressure Sodium fixtures will be used for all new outdoor lighting.

Areas that will require new or additional lighting include:

Morris Dam Inlet/Outlet Rehabilitation Project

1. Corridors in the Open Joint.
2. The Azusa Conduit Gate area outdoors.
3. The parking lot for the new Control House.
4. The parking area at the base of the dam.
5. The area at the base of the dam outside the Shaft No. 1 Pumphouse.
6. The upstream and downstream sides of the spillway, lit from the crest.
7. Outside the portals leading to stairs inside the dam and spillway chambers.

The lighting system will be powered from new 480/277V, 3-phase, 4-wire power panels. Each power panel will be fed from one of the 480V MCCs, and each will feed a separate 480-208/120V, three-phase dry type transformer and 120/208V, 3-phase, 4-wire lighting panel. The following sets of new power and lighting panels will be provided:

1. One set in the Standby Generator Room for lighting along the crest of the dam, the Azusa Conduit Structure, and the Standby Generator Room.
2. One set in the new Control House for lighting in the building and parking lot outside.
3. One set in the Spillway Chambers near 1EP-MCC-03, for lighting in the chambers and along the spillway bridge outside.
4. One set on the east side of the Emergency Gate Chamber for interior and exterior lighting on the east half of the dam.
5. One set on the west side of the Emergency Gate Chamber for interior and exterior lighting on the west half of the dam.
6. One power panel in the Caterpillar Gate House for interior and exterior lighting on the structure. The existing lighting panel and transformer on the outside of the Caterpillar Gate House will be kept in place and fed from the new power panel.

Battery-powered emergency lighting will also be required to allow personnel inside the dam to find their way out in the event of a power outage. Light fixtures with battery back-up will be provided as required to illuminate egress routes during the time before the diesel generator restores power, or in the event that it fails to start.

Exit lighting is also required to assist personnel in finding their way out of the dam. Illuminated exit signs will be provided at various tunnel and corridor intersections for this purpose. Exit lights will be self-luminous type with tritium-filled gas tubes.

Morris Dam Inlet/Outlet Rehabilitation Project

3.4.4 TELEPHONE SYSTEM

The existing control house has only two incoming phone lines, plus a third line for the cottage. The service will be upgraded from three to six lines for the following uses:

1. Control House Telephone.
2. Control House Fax Machine.
3. Cottage Telephone.
4. Operator's personal computer.
5. Engineer's personal computer.
6. Telephone at Engineer's work space.

In addition to these lines, a separate dedicated digital-grade telephone line will be required for communication between the control system and the Department's headquarters in Alhambra.

The existing telephone line from the Metropolitan Water District (MWD) will be connected to a new telephone on the Operator's Console in the Control Room.

Two telephone signaling stations will be installed, one along the crest and one at the base of the dam. Each signaling station will consist of a horn and strobe light, and will signal whenever an incoming call is received. The call may be answered from any phone at the dam by dialing the main extension. If the call is not answered within three or four rings, it will be sent to an automated system that allows the caller to choose an extension to dial. Separate phones around the dam will each have their own extension. Phones in areas of high noise will be installed in a sound attenuated vestibule. New telephones will be installed at the following locations:

1. Control House Break Room.
2. Control Room Operator's Console - Operator's Phone.
3. Control Room Operator's Console - Engineer's Phone.
4. Control Room Operator's Console - MWD Phone.
5. Spillway Chambers, west end.
6. Spillway Chambers, east end.
7. Standby Generator Room.
8. Emergency Gate Chamber.
9. Venturi Register House.
10. Caterpillar Gate House.
11. Conduit Control House.
12. Main Corridor Entrance at the base of the dam on the east side.

Morris Dam Inlet/Outlet Rehabilitation Project

3.4.5 INSTRUMENTATION

New level transmitters will be installed in the Domestic Water Tank and Fire Water Tank, located up on the west abutment hill, for control of the Domestic and Fire Water Pumps. A pressure transmitter will be installed on each Drum Gate Chamber, to measure the water pressure inside the chamber. Each Drum Gate will also have a cable extension position transmitter installed to measure the gate's angular position. Inlet pressure switches will be installed for the Domestic Water Pumps and Fire Water Booster Pump. The Open Joint Sump will have a float-type level switch installed to alarm on high water level. The Control House wastewater holding tank will also have a float-type level switch installed to indicate when the tank is full.

River Outlets 3, 4, and 6 will each have a differential pressure switch installed across its respective Guard Valve or Gate. The switch will close a contact when differential pressure has equalized across the Guard Valve/Gate, allowing it to open.

3.4.6 CATHODIC PROTECTION

A cathodic protection system will be required to protect the flanged penstocks from corrosion. The cathodic protection system will include sacrificial anodes on the interior of the pipes.

3.4.7 CCTV SYSTEM

A single video camera with pan-tilt-zoom control will be installed on the concrete structure for the 80" MWD conduit near the Conduit Control House to provide the operators with a view of the dam outlets. Its signal will be wired to the Operator's personal computer in the control room. The operator will be able to control the camera remotely from the control room.

3.4.8 CABLE AND RACEWAY

Existing exposed conduits inside the dam will be replaced wherever new wiring will be installed. Certain existing conduits are lead, and special care must be taken in removing them. The existing cables may also contain lead or asbestos. Specifications will be provided by the Department to instruct the Contractor in removal of these hazardous materials.

Demolition drawings have been prepared showing all equipment and materials to be removed by the Contractor. These drawings have been prepared by importing existing drawings into Microstation and adding hash marks over the equipment and materials to be removed.

New raceways inside the dam will consist of rigid galvanized steel (RGS) conduits for exposed locations. Some existing embedded conduits will be used for routing new cables, while new embedded conduits will be installed wherever existing embedded conduits are unable to be re-used.

3.4.9 GROUNDING

All exposed non-current carrying metallic parts of new electrical equipment, raceway systems, and the neutral of all wiring systems will be grounded in accordance with the requirements of NEC, state, and other applicable codes. The raceway will be bonded to metallic structural components such as structural steel, handrails, piping, etc. wherever feasible to ensure the integrity of the

Morris Dam Inlet/Outlet Rehabilitation Project

ground network and minimize ground resistance. All new electrical equipment will also be bonded to ground in the same manner.

3.5 AZUSA CONDUIT

3.5.1 Performance Parameters

The existing slide gates at the Azusa Conduit Outlet Structure will be rehabilitated with new seats and guides and new electric motor-operators. The motor-operators will be capable of operating the side gates at the rate of approximately 1 foot per minute. The capacity of the Azusa Conduit slide gates will remain unchanged.

3.5.2 Local control

The electric motor-operators will be operated by means of a local control panel near the Azusa Conduit structure.